



TO: **COLLEGE OF EDUCATION**
DR. BETTY LOU WHITFORD, DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **11/04/2019**

Please find attached this month's status report for all projects related to your college that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Executive Director, Construction Management & Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Facilities Management Information Technology
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

■ denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

COLLEGE OF EDUCATION	Total Projects: 2	PROGR.: 1	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$451,518	DESIGN: 0	CLOSEOUT: 1	HOLD: 0

PROGRAMMING 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-538	D: Contina Mccall C: Scott Crosby	College of Education Building - New Facility Status: PREDESIGN Phase:PROGRAMMING	11/20/18	B: E: A: \$316,162	B: E: 9/15/20 A:	B: E: 9/22/20 A:	B: E: 11/13/20 A:	B: E: 7/7/22 A:
Grp: OUA	9/30/19 Contina Mccall	18-538 Budget: Developing budget for design fees. Schedule: Developing schedule. Current Task: Editing AE and CPM proposals. LOI has been issued to the design team. Next Step: Schematic Design Kick-Off meeting schedule for 10-03-2019. Route budget and AE contracts.						

CLOSEOUT 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-081	D: Joseph Ruscin C: Daniel Dix	Haley Center - Rm 3420, Convert Into A COE Computer Lab Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/19/18	B: 11/6/18 E: 11/13/18 A: 11/13/18 \$135,356	B: E: 2/22/19 A:	B: E: 11/29/18 A: 11/29/18	B: 11/29/18 E: 11/29/18 A: 11/29/18	B: 2/4/19 E: 2/12/19 A: 2/12/19
Grp: OUA	8/22/19 Margaret Devall	Moved to Warranty/Close out. All furniture installed.						