



TO: **SCHOOL OF NURSING**
DR. GREGG E. NEWSCHWANDER, DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **11/04/2019**

Please find attached this month's status report for all projects related to your school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Executive Director, Construction Management & Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Facilities Management Information Technology
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

■ denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

SCHOOL OF NURSING	Total Projects: 2	PROGR.: 1	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$29,000,000	DESIGN: 0	CLOSEOUT: 1	HOLD: 0

PROGRAMMING 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-525	D: Contina McCall C: John Hand	Nursing Building - Installation & Illumination Of New Outdoor Bronze Sculpture Status: SCOPING Phase:PROGRAMMING	10/29/19	B: 12/11/19 E: 12/11/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: CPM

CLOSEOUT 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-035	D: Simon Yendle C: Joshua Conradson	Nursing - New School Of Nursing Facility Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/6/15	B: 6/1/15 E: 6/1/15 A: 6/1/15 \$29,000,000	B: 3/21/16 E: 3/22/16 A:	B: 4/26/16 E: 4/26/16 A: 1/12/16	B: 1/20/16 E: 1/20/16 A: 1/20/16	B: 6/4/17 E: 7/12/17 A: 7/12/17

Grp: CPM

10/21/19
Joshua Conradson
Budget: In budget.
Schedule: Project is substantially complete.
Current Task: Closing final work orders and addressing a few SON concerns.
Next Step: Financial closeout.