



TO: **THE ALABAMA COOPERATIVE EXTENSION SYSTEM (ACES)**  
**GARY D. LEMME**, *EXTENSION DIRECTOR*

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **11/04/2019**

---

Please find attached this month's status report for all projects related to your office that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

**D. Scott Fuller**

Executive Director, Construction Management & Client Relations  
(334) 844-7379  
scott.fuller@auburn.edu

**Dan Berry**

Program Manager, Facilities Management Information Technology  
(334) 844-9115  
berrycd@auburn.edu

**HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):**

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)


[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

 denotes "Client Priority Projects"



# AUBURN UNIVERSITY

FACILITIES MANAGEMENT

## Client Projects (by Phase)

### AL COOPERATIVE EXTENSION SYSTEM (ACES)

Total Projects: 5  
Total Approved Budgets:

PROGR.: 0	CONSTR.: 0	HOLD_SCOPE: 0
DESIGN: 5	CLOSEOUT: 0	HOLD: 0

#### DESIGN

5 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-253</b>	D: Walker Davis C:	Duncan Hall - New Alabama Cooperative Extension System (ACES) Signage Status: CONST CONTR Phase:DESIGN	5/31/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:


Grp: PRSUP

<b>19-354</b>	D: Walker Davis C:	Bullock County Extension (ACES) - Field House Renovations For Bullock County High School Status: CONST CONTR Phase:DESIGN	7/26/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------	---	---------	----------------	----------------	----------------	----------------	----------------

Grp: PRSUP

<b>19-368</b>	D: Walker Davis C:	Macon County Extension (ACES) - Revitalization Of Tuskegee Town Square Status: CONST CONTR Phase:DESIGN	8/8/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------	---	--------	----------------	----------------	----------------	----------------	----------------

Grp: PRSUP

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>AL COOPERATIVE EXTENSION SYSTEM (ACES)</b>	Total Projects: 5	PROGR.: 0	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 5	CLOSEOUT: 0	HOLD: 0

**DESIGN** **5 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

<b>19-413</b>	D: Walker Davis C:	Lowndes County Extension (ACES) - Outdoor Playground Equipment For City Of White Hall  Status: CONST CONTR Phase:DESIGN	8/29/19	B:	B:	B:	B:	B:
				E:	E:	E:	E:	E:
				A:	A:	A:	A:	A:

Grp: PRSUP

<b>19-414</b>	D: Walker Davis C:	Dallas County Extension (ACES) - Outdoor Playground Equipment For The Selma HA  Status: CONST CONTR Phase:DESIGN	8/29/19	B:	B:	B:	B:	B:
				E:	E:	E:	E:	E:
				A:	A:	A:	A:	A:

Grp: PRSUP