



TO: **AUBURN UNIVERSITY AT MONTGOMERY (AUM), OFFICE OF THE CHANCELLOR**
ROBIN FORESTER, EXECUTIVE ASSISTANT, AUM CHANCELLOR'S OFFICE
DARYL MORRIS, CHIEF CAMPUS SERVICES OFFICER

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **11/04/2019**

Please find attached this month's status report for all projects related to your office that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Executive Director, Construction Management & Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Facilities Management Information Technology
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

■ denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

AUBURN MONTGOMERY (AUM)	Total Projects: 2	PROGR.: 1	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 1	CLOSEOUT: 0	HOLD: 0

PROGRAMMING **1 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-356	D: Nicholas Blair C: James Walley	Tennis Complex (AUM) - Study For Future Renovations & Long-Term Maintenance Status: SCOPING Phase:PROGRAMMING	7/29/19	B: 9/6/19 E: 9/6/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: OUA

DESIGN **1 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-312	D: William Maffett C:	ADPH Bureau of Clinical Labs (AUM) - Programming Study & Facility Condition Assessment Status: STUDY Phase:DESIGN	7/2/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: OUA

10/24/19
William Maffett

Schedule: On schedule.
Budget: NA
Current Task: PH&J and consultants toured space on 10/10. Met with AUM on 10/17 for a programming session. PH&J finalizing report.
Next Step: PH&J report submittal with cost estimate targeting 11/1/19.