



TO: **THE ALABAMA COOPERATIVE EXTENSION SYSTEM (ACES)**
GARY D. LEMME, *EXTENSION DIRECTOR*

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/01/2019**

Please find attached this month's report for all projects related to your office that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Executive Director, Construction Management & Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Facilities Management Information Technology
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Initiation Form \(PIF\)](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)


[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

 denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

AL COOPERATIVE EXTENSION SYSTEM (ACES)

Total Projects: 2
Total Approved Budgets: \$2,152,101

PROGR.: 0 CONSTR.: 1 HOLD_SCOPE: 0
DESIGN: 0 CLOSEOUT: 1 HOLD: 0

CONSTRUCTION

1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-360	D: Joseph Ruscin C: Joseph Ruscin	Duncan Hall - New Exterior Building Identification Signage Status: CONSTRUCTION Phase: CONSTRUCTION	8/27/18	B: 11/14/18 E: 11/9/18 A: 11/9/18 \$11,888	B: E: A:	B: E: A:	B: E: 1/7/19 A:	B: E: 3/8/19 A:
Grp: DES	4/24/19 Joseph Ruscin	Budget: on budget Schedule: on schedule-work completed 4/17/2019 Current task: Final invoice to close out account Next step: Financial closeout						

CLOSEOUT

1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-283	D: Philip Johnson C: David Johnson	Duncan Hall - Building Wide, Interior Renovations & Refurbishments For ACES Offices Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT	10/10/14	B: 1/4/16 E: 12/8/15 A: 12/8/15 \$2,140,213	B: 10/18/16 E: 11/15/16 A:	B: 1/10/17 E: 1/10/17 A: 1/10/17	B: 2/27/17 E: 2/27/17 A: 2/27/17	B: 4/24/18 E: 7/23/18 A: 7/23/18
Grp: CPM	4/18/19 David Johnson	Budget: No Budget Problems. Schedule: On Schedule. Current status: WWC working through consolidated list. Access control issues remain on back door. Next Step: Annex: Financial closeout.						