

TO: **AUBURN UNIVERSITY STUDENT AFFAIRS**
DR. BOBBY R. WOODARD, VP OF STUDENT AFFAIRS

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **11/01/2017**

Please find attached this month's report for all projects specific to your office or department that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

Dan Berry
Design and Construction, Program Manager
(334) 844-9115
berrycd@auburn.edu

ADDITIONAL INFORMATION:

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, the following are the primary contacts for each directorate within Facilities Management:

FACILITIES MGMT ADMINISTRATION:

FAC MGMT COMMUNICATIONS:
FAC MGMT EMPLOYEE ENGAGEMENT:
FAC MGMT SAFETY MANAGEMENT:
FAC MGMT FINANCIAL SERVICES:
FAC MGMT INFORMATION TECHNOLOGY:

DAN KING (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)
Martha Koontz (*communications specialist*)
Barnese Adair-Wallace (*director*)
Margaret Smith (*manager*)
Bob Moseley (*director*), and **Zilun Fan**
Shanda Foster (*manager*)

UNIVERSITY ARCHITECT (OUA):

CAPITAL PROJECTS:
CAMPUS PLANNING & SPACE MGMT:

JIM CARROLL (*University Architect*), and **Barrett Warren** (*OUA coordinator*)
Simon Yendle (*director*)
Richard Guether (*director*)

DESIGN AND CONSTRUCTION:

UNIVERSITY ENGINEER:
DESIGN SERVICES (DES):

CONSTRUCTION MGMT (CPM):
PROJECT SUPPORT / ESTIMATING:

SCOTT FULLER (*executive director*), and **Susan Miller** (*D&C coordinator*)
Mark Aderholdt (*University Engineer*)
Matt Wagner (*asst-director*), **Bob Hix** (*asst-director*),
and **Vanessa Kleypas** (*DES SERV coordinator*)
Mitch Walley (*director*)
Walker Davis (*manager*)

FACILITIES OPERATIONS:

MAINTENANCE (MAINT):
IN-HOUSE CONSTRUCTION (IHC):
UTILITIES & ENERGY MGMT (UTIL):
CAMPUS SERVICES (CSERV):

RON BOOTH (*executive director*), and **Anne Wilbourne** (*admin. sup. assoc.*)
Dan Whatley (*director*), and **Bruce Arnold** (*asst-director*)
Bruce Arnold (*interim manager*)
Ken Martin (*director*), and **Malcolm Dailey** (*asst-director*)
Burl Sumlin (*asst-dir*), and **Vic Walker** (*asst-dir*)



STUDENT AFFAIRS	Total Projects: 37	PROGR.: 15	CONSTR.: 4	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,511,252	DESIGN: 8	CLOSEOUT: 4	HOLD: 6

PROGRAMMING 15 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-257	D: David Bess C: David Johnson	Fraternity House (Sigma Phi Epsilon) - Oversight Of Building Renovations Status: PREDESIGN Phase:PROGRAMMING	8/25/15	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	2/22/16 David Bess	Sigma Phi Epsilon resubmitted plans for the exterior re-cladding and interior renovations Jan. 13, 2016. Final Plans were reviewed Jan. 21, 2016. UPL has requested that these plans be revised and resubmitted. This status remains current.						
16-201	D: David Bess C: David Johnson	Fraternity House (Phi Kappa Tau) - Enclosure Of Existing Patio Area Status: PREDESIGN Phase:PROGRAMMING	5/18/16	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								
16-321	D: David Bess C: David Johnson	Fraternity House (FarmHouse) - New Building Or Comprehensive Renovation Status: PREDESIGN Phase:PROGRAMMING	8/26/16	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								
16-371	D: Simon Yendle C: James Walley	New Residence Halls - Phase 1 Status: BUDGET/CONTRACT Phase:PROGRAMMING	9/23/16	B: E: A: \$60,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	9/26/17 Simon Yendle	Schedule: Schedule TBD Budget: Budget Routing for Programming Services. (\$600K) Current Task: Planning Coordination with AG Master plan and Campus Mater plan. Next Step: Develop CPID.						

Client Projects (by Phase)

STUDENT AFFAIRS

Total Projects: 37
Total Approved Budgets: \$5,511,252

PROGR.: 15	CONSTR.: 4	HOLD_SCOPE: 0
DESIGN: 8	CLOSEOUT: 4	HOLD: 6

PROGRAMMING

15 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-048	D: David Bess C: Joshua Conradson	Performing Arts Center - 1st Floor, Build-Out For New Dining Venue Status: EXTERNAL ESTIMATE Phase:PROGRAMMING	2/6/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	10/19/17 David Bess	Schedule: To be determined. Budget: To be determined. Current Task: Efforts on base building ongoing, in project 15-158 AUPAC. Next Step: To be determined.						
17-124	D: Walker Davis C:	Quad Residence Halls - Window Glass Replacement Status: SCOPING Phase:PROGRAMMING	4/3/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								
17-167	D: Walker Davis C:	Student Center - C2301, New Wall & Door Adjacent To Suite 2334 Status: SCOPING Phase:PROGRAMMING	5/12/17	B: 7/28/17 E: 7/28/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								
17-232	D: Sarah Rakestraw C: Gary Arnold	Student Center - 2nd Floor, New Flooring & Other Interior Refurbishments Status: SCOPING Phase:PROGRAMMING	7/17/17	B: 9/29/17 E: 11/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	9/22/17 Sarah Rakestraw	Flooring and pain plan in review before proceeding with budget and estimating. Client approval pending.						
17-233	D: Sarah Rakestraw C:	Student Center - 2nd Floor, New Lobby Furnishings Status: SCOPING Phase:PROGRAMMING	7/17/17	B: 9/29/17 E: 11/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	9/22/17 Sarah Rakestraw	Furniture plan in review before proceeding with budget and estimating. Client approval pending.						

Client Projects (by Phase)

STUDENT AFFAIRS

Total Projects: 37
Total Approved Budgets: \$5,511,252

PROGR.: 15 CONSTR.: 4 HOLD_SCOPE: 0
DESIGN: 8 CLOSEOUT: 4 HOLD: 6

PROGRAMMING

15 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-264	D: Sarah Rakestraw C: James Walley	Student Center - New Paint & Flooring For Various Stairwells & Elevators Status: ESTIMATE PROJECT Phase:PROGRAMMING	8/17/17	B: 10/20/17 E: 11/17/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	9/22/17 Sarah Rakestraw	Determine if project or work order to complete. Currently on hold						
17-298	D: John Lyons C: Julie Cannon	Foy Hall - Food Court, Renovations To Accommodate Buffet Service Status: ORIG BUDGET APPR Phase:PROGRAMMING	9/13/17	B: 11/21/17 E: 1/5/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/30/17 John Lyons	Budget: To be determined once scope is prepared and estimate is received. Schedule: To be determined once budget is approved. Current Task: 10/18/2017-Follow-up meeting with client group & Rabren GC. to hire kitchen architect & do JOC project to be completed in Summer 2018. Next Step: Prepare scope and submit to Estimating Dept.						
17-352	D: Walker Davis C:	Campus Wide - Housing & Dining, Contract For Kitchen Exhaust Maintenance Status: ASSIGN PM Phase:PROGRAMMING	10/10/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								
17-353	D: Walker Davis C:	Campus Wide - Housing & Dining, Contract For HVAC Maintenance Status: ASSIGN PM Phase:PROGRAMMING	10/10/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								
17-376	D: Sarah Rakestraw C: Gary Arnold	Student Center - Rm 3236, Renovate The Student Affairs Admin Boardroom Status: CONSTR SCOPE REVIEW Phase:PROGRAMMING	10/20/17	B: 11/29/17 E: 12/6/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								

Client Projects (by Phase)

STUDENT AFFAIRS	Total Projects: 37	PROGR.: 15	CONSTR.: 4	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,511,252	DESIGN: 8	CLOSEOUT: 4	HOLD: 6

PROGRAMMING	15 Projects
--------------------	--------------------

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
17-387	D: Sarah Rakestraw C: James Walley	Village Residence Halls - Interior Refurbishments & New Furnishings Status: SCOPING Phase:PROGRAMMING	10/30/17	B: 12/7/17 E: 12/8/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES									

DESIGN	8 Projects
---------------	-------------------

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
15-321	D: Bradley Prater C: Julie Cannon	Student Activities Center - Auditorium, Renovation & Upgrades Status: SD Phase:DESIGN	10/13/15	B: E: 2/13/17 A: \$425,000	B: E: 1/1/18 A:	B: E: 2/1/18 A:	B: E: 3/8/18 A:	B: E: 12/3/18 A:	
Grp: OUA		10/16/17 Bradley Prater Schedule: On schedule. Budget: Remaining design budget routing. 50/50 between R&R and Student Affairs. Current Task: Design Development Next Step: Design Development Estimate							
16-139	D: Sarah Rakestraw C:	Student Center - Building Wide, Study For New Furnishings & Layout Options Status: CONST CONTR Phase:DESIGN	4/4/16	B: 5/11/16 E: 5/11/16 A: 5/11/16 \$408,500	B: 3/2/17 E: 3/2/17 A: 3/2/17	B: 3/14/17 E: 3/14/17 A: 3/14/17	B: 8/15/17 E: 8/15/17 A:	B: 8/15/17 E: 8/15/17 A:	
Grp: DES		9/22/17 Sarah Rakestraw Budget:Remaining \$20,074.65 Schedule: updating--no issues Current task: wrap any punch items Next step: close out project							
16-504	D: John Lyons C: Julie Cannon	Pumphrey Avenue Building 2 - Various Interior Renovations & Improvements Status: BIDDING Phase:DESIGN	12/15/16	B: 2/1/17 E: 2/1/17 A: 2/1/17 \$18,674	B: 7/10/17 E: 9/26/17 A: 9/26/17	B: 10/10/17 E: 10/10/17 A:	B: 10/10/17 E: 10/10/17 A:	B: 11/24/17 E: 11/24/17 A:	
Grp: DES		10/27/17 John Lyons Budget: 4/17/2017-Budget Change #1 approved for ADA improvements to property. Schedule: On track Current Task: 10/19/2017-Received final estimate in the amount of \$75,000. 10/3/2017-Held pre-bid meeting with Rabren for JOC contract. Next Step: Rabren's bid, prepare full budget and process Rabren's JOC contract.							

Client Projects (by Phase)

STUDENT AFFAIRS	Total Projects: 37	PROGR.: 15	CONSTR.: 4	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,511,252	DESIGN: 8	CLOSEOUT: 4	HOLD: 6

DESIGN	8 Projects
---------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-049	D: Bradley Prater C: Steve Haney	Academic Classroom & Laboratory Complex - Build-Out For New Dining Venue Status: DESIGN Phase:DESIGN	2/6/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	9/25/17 Bradley Prater	Schedule: Complete with 15-034 ACLC (Summer 2021) Budget: \$12M project cost for 375-400 seat venue. Current Task: Capital Project Initiation Document under review; programming with ACLC Next Step: Schematic Design						
17-094	D: Daniel Clarke C: Wendy Peacock	Student Center - South Elevators, Add Sump Pump Status: CONST CONTR Phase:DESIGN	3/10/17	B: 5/25/17 E: 5/15/17 A: 5/15/17 \$44,640	B: 7/26/17 E: 9/14/17 A: 9/14/17	B: 8/17/17 E: 10/3/17 A: 10/3/17	B: 10/2/17 E: 11/7/17 A:	B: 11/16/17 E: 12/22/17 A:
Grp: DES	10/27/17 Daniel Clarke	Budget: Approved Schedule: On Schedule Current Status: Issue NTP Next Step: Start Pre-construction meeting						
17-208	D: John Lyons C: Julie Cannon	Pumphrey Avenue Building 2 - Various Exterior Improvements & New Signage Status: DESIGN Phase:DESIGN	6/26/17	B: 9/11/17 E: 8/2/17 A: 8/2/17 \$8,872	B: 5/3/18 E: 4/19/18 A:	B: 5/15/18 E: 5/1/18 A:	B: 7/4/18 E: 6/20/18 A:	B: 9/2/18 E: 8/19/18 A:
Grp: DES	10/31/17 John Lyons	Budget: Fees only budget approved for full design services. Schedule: No issues Current Task: 10/31/2017-Client approved Budget Change #1 (LBYD full services). Next Step: Process full services contract for LBYD.						
17-377	D: Walker Davis C:	AU Recreation & Wellness Ctr - Basketball Courts & Tiger Room, Refinish Wood Floors Status: CONST CONTR Phase:DESIGN	10/23/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								
17-378	D: Walker Davis C:	AU Recreation & Wellness Ctr - Wood Floor Repairs Near Racquetball Court Area Status: CONST CONTR Phase:DESIGN	10/23/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								

Client Projects (by Phase)

STUDENT AFFAIRS	Total Projects: 37	PROGR.: 15	CONSTR.: 4	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,511,252	DESIGN: 8	CLOSEOUT: 4	HOLD: 6

CONSTRUCTION	4 Projects
---------------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-016	D: David Bess C: David Johnson	Fraternity House (Sigma Nu) - New Property Fence Status: TRANSFER CONST Phase:CONSTRUCTION	1/12/16	B: \$500 E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	2/22/16 David Bess	Sigma Nu provided sketch of court perimeter. Proposed court layout was determined to be acceptable. Deck is not shown relocated and fraternity has requested to build a fire pit. Last Sigma Nu submission 2-16-16. Currently under UPL review.						
16-249	D: Bradley Prater C: David Johnson	AU Recreation & Wellness Ctr - Basement, Build-Out For Personal Training & Weightlifting Ctr Status: CONSTRUCTION Phase:CONSTRUCTION	6/27/16	B: 8/9/16 E: 10/13/16 A: 10/13/16 \$2,900,000	B: 4/13/17 E: 1/25/17 A: 1/25/17	B: 5/30/17 E: 2/21/17 A: 2/21/17	B: 7/10/17 E: 5/30/17 A: 5/30/17	B: 10/27/17 E: 11/13/17 A:
Grp: CPM	10/16/17 David Johnson	Budget: No Budget Issues. Schedule: Behind schedule. Recovery schedule submitted on 10/13. Completion date showing as 8 NOV. Current Task: Site: Stair rework complete. External GFRC panels expected delivery 10/20. Interior: Paint ongoing. Lights being installed. Equipment rack installation complete. Tile work complete. Athletic flooring underway. Graphic installation started 10/18. Mechanical startup 10/16. Next Step: Site: Field measure handrail. Install pavers. Interior: Install millwork/casework. Install Plumbing fixtures.						
16-411	D: David Baker C: David Baker	Campus Wide - Development Of SGA Sponsored Outdoor Study Spaces Status: CONSTRUCTION Phase:CONSTRUCTION	10/6/16	B: 12/12/16 E: 4/26/17 A: 4/26/17 \$49,536	B: 4/28/17 E: 4/28/17 A: 4/28/17	B: 4/28/17 E: 4/28/17 A: 4/28/17	B: 4/28/17 E: 4/28/17 A: 4/28/17	B: 10/20/17 E: 10/5/17 A: 10/5/17
Grp: DES	6/26/17 David Baker	Budget: No budget issues at this time. Schedule: Bids due on 6/28/17. Current Status: Construction. Next Step: Purchasing. Notes: Bidding out construction of tables. Will purchase from bid winner.						
17-044	D: Simon Yendle C: William Simons	Mell Classroom Building - 1st Floor, Build-Out For New Dining Venue Status: CONSTRUCTION Phase:CONSTRUCTION	2/6/17	B: E: A: \$888,286	B: E: A:	B: E: A:	B: 10/12/17 E: 10/12/17 A: 10/12/17	B: 1/10/18 E: 1/10/18 A:
Grp: CPM	10/16/17 William Simons	Schedule: On Schedule, plan is to have Panera open by Spring Semester. Budget: On Budget. Current Task: NTP was issued 12 October. Rabren made use of the Fall Break to perform several disruptive activities. Next Step: Proceed with work within the Panera footprint so as not to disturb classes and the Library.						

Client Projects (by Phase)

STUDENT AFFAIRS

Total Projects: 37 | Total Approved Budgets: \$5,511,252 | PROGR.: 15 | CONSTR.: 4 | HOLD_SCOPE: 0
 DESIGN: 8 | CLOSEOUT: 4 | HOLD: 6

CLOSEOUT

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-174	D: Contina Mccall C: Julie Cannon	Cambridge Residence Hall - Roof Replacement (Phase II Renovations) Status: FINANCIAL CLOSEOUT Phase:CLOSEOUT	6/16/15	B: 10/30/15 E: 10/30/15 A: 10/30/15 \$526,994	B: 4/26/16 E: 6/7/16 A: 6/7/16	B: 7/12/16 E: 7/12/16 A: 7/12/16	B: 11/21/16 E: 11/21/16 A: 11/21/16	B: 1/27/17 E: 1/27/17 A: 1/27/17
Grp: CPM	4/24/17 Julie Cannon	Schedule: On track; NTP: 11/21/16, Substantial Completion: 1/27/17; Estimated Closeout: 4/27/17 Budget: On budget, 100% billed Current Task: Waiting on final invoice to post Next Step: Financial Closeout						
16-460	D: Nicholas Blair C: William Simons	Pumphrey Avenue Building - Additional Parking & Other General Improvements Status: FINANCIAL CLOSEOUT Phase:CLOSEOUT	11/3/16	B: 2/16/17 E: 4/14/17 A: 4/14/17 \$69,700	B: 5/3/17 E: 4/28/17 A: 4/28/17	B: 5/11/17 E: 5/1/17 A: 5/1/17	B: 6/5/17 E: 6/5/17 A: 6/5/17	B: 8/3/17 E: 8/3/17 A: 8/3/17
Grp: CPM	8/21/17 William Simons	Project was substantially complete 3 August 2017.						
16-463	D: Sarah Rakestraw C:	Student Center - Rm 1301, Provide New Workstations For Use By Student Affairs Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	11/8/16	B: 2/16/17 E: 3/27/17 A: 3/27/17 \$53,900	B: 5/10/17 E: 5/10/17 A:	B: 4/12/17 E: 4/12/17 A: 4/12/17	B: 6/20/17 E: 6/20/17 A:	B: 6/20/17 E: 6/20/17 A:
Grp: DES	7/14/17 Anna Gattlin	Budget: \$53,900 Schedule: on schedule Current task: closing out project Next step: close out project						
17-142	D: David Bess C: David Johnson	Fraternity House (Tau Kappa Epsilon) - Landscape Improvements & New Outdoor Courts Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	4/24/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								

Client Projects (by Phase)

STUDENT AFFAIRS	Total Projects: 37	PROGR.: 15	CONSTR.: 4	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,511,252	DESIGN: 8	CLOSEOUT: 4	HOLD: 6

HOLD **6 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

16-299	D: Contina Mccall C: Daniel Dix	AU Medical Clinic - 2nd Floor, Renovate Space For Use By Student Counseling Services	8/12/16	B: 10/19/16 E: 11/8/16 A: \$56,650	B: E: 7/25/17 A:	B: 5/10/17 E: 5/10/17 A: 5/10/17	B: 5/9/17 E: 5/9/17 A: 5/9/17	B: 8/21/17 E: 8/4/17 A: 8/4/17
Grp: IHC		Status: HOLD Phase: HOLD Budget: No Issues Schedule: No Schedule Issues. Construction is complete and spaces are being used by the Client. Current Status: Project transferred back to Design to use remaining project funds to order furniture for the Client. Client is also considering using funds for other needs. Next Step: Make decisions on office furniture and order.						
	8/24/17 Contina Mccall	16-299						

17-045	D: Simon Yendle C: Steve Haney	Brown-Kopel Eng Student Achievement Ctr - 1st Floor, Build-Out For New Dining Venue	2/6/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA		Status: HOLD Phase: HOLD Schedule: On HOID. Critical date Substantial Completion to align with 15-157 BKESAC. Budget: ON HOLD.. Current Task: On HOLD at Clients Request until Nov. 2017. Next Step: Route Fees only Budget for FY18.						
	9/26/17 Simon Yendle							

17-046	D: Simon Yendle C: Joshua Conradson	Nursing Building - 1st Floor, Build-Out For New Dining Venue	2/6/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA		Status: HOLD Phase: HOLD Schedule: On HOLD. Budget: ON HOLD. Current Task: On HOLD at Clients Request until Nov. 2017. Next Step: Route Fees only Budget for FY18.						
	9/26/17 Simon Yendle							

17-047	D: William Maffett C: William Chapman	Graduate Business Education Bldg - 1st Floor, Build-Out For New Dining Venue	2/6/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA		Status: HOLD Phase: HOLD Per meeting held on April 13 with Glenn Loughridge, David Robinson, and Simon Yendle - Project will be placed on HOLD until a budget can be routed in early November, 2017.						
	5/19/17 William Maffett							

Client Projects (by Phase)

STUDENT AFFAIRS	Total Projects: 37	PROGR.: 15	CONSTR.: 4	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,511,252	DESIGN: 8	CLOSEOUT: 4	HOLD: 6

HOLD **6 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	B: = Baseline Date E: = Estimated Date A: = Actual Date			Notice to Proceed	Substantial Completion
					Final Design	Bid Date			
17-065	D: John Lyons C: Julie Cannon	Quad Residence Halls (Upper) - Entryway & Foyer Improvements Status: HOLD Phase:HOLD	2/17/17	B: 5/3/17 E: 9/22/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES	8/28/17 John Lyons	8/28/2017-The project has been placed on hold per David Maddox.							
17-187	D: Sarah Rakestraw C: Gary Arnold	Student Center - Suite 1115, New Conference Room & Space Utilization Improvements Status: HOLD Phase:HOLD	6/6/17	B: 8/21/17 E: 10/16/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES	6/26/17 Sarah Rakestraw	Budget: working on setting now based on quotes Schedule: Current task: scope still under review by clients, set budget accordingly Next step: budget approval to proceed							