

TO: **COLLEGE OF AGRICULTURE**  
**DR. PAUL PATTERSON, DEAN**

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **11/01/2017**

Please find attached this month's report for all projects specific to your college or school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

**Dan Berry**

Design and Construction, Program Manager  
(334) 844-9115  
berrycd@auburn.edu

**ADDITIONAL INFORMATION:**

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:  
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, the following are the primary contacts for each directorate within Facilities Management:

**FACILITIES MGMT ADMINISTRATION:**

FAC MGMT COMMUNICATIONS:  
FAC MGMT EMPLOYEE ENGAGEMENT:  
FAC MGMT SAFETY MANAGEMENT:  
FAC MGMT FINANCIAL SERVICES:  
FAC MGMT INFORMATION TECHNOLOGY:

**DAN KING** (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)  
**Martha Koontz** (*communications specialist*)  
**Barnese Adair-Wallace** (*director*)  
**Margaret Smith** (*manager*)  
**Bob Moseley** (*director*), and **Zilun Fan**  
**Shanda Foster** (*manager*)

**UNIVERSITY ARCHITECT (OUA):**

CAPITAL PROJECTS:  
CAMPUS PLANNING & SPACE MGMT:

**JIM CARROLL** (*University Architect*), and **Barrett Warren** (*OUA coordinator*)  
**Simon Yendle** (*director*)  
**Richard Guether** (*director*)

**DESIGN AND CONSTRUCTION:**

UNIVERSITY ENGINEER:  
DESIGN SERVICES (DES):  
  
CONSTRUCTION MGMT (CPM):  
PROJECT SUPPORT / ESTIMATING:

**SCOTT FULLER** (*executive director*), and **Susan Miller** (*D&C coordinator*)  
**Mark Aderholdt** (*University Engineer*)  
**Matt Wagner** (*asst-director*), **Bob Hix** (*asst-director*),  
and **Vanessa Kleypas** (*DES SERV coordinator*)  
**Mitch Walley** (*director*)  
**Walker Davis** (*manager*)

**FACILITIES OPERATIONS:**

MAINTENANCE (MAINT):  
IN-HOUSE CONSTRUCTION (IHC):  
UTILITIES & ENERGY MGMT (UTIL):  
CAMPUS SERVICES (CSERV):

**RON BOOTH** (*executive director*), and **Anne Wilbourne** (*admin. sup. assoc.*)  
**Dan Whatley** (*director*), and **Bruce Arnold** (*asst-director*)  
**Bruce Arnold** (*interim manager*)  
**Ken Martin** (*director*), and **Malcolm Dailey** (*asst-director*)  
**Burl Sumlin** (*asst-dir*), and **Vic Walker** (*asst-dir*)



# AUBURN UNIVERSITY

FACILITIES MANAGEMENT

## Client Projects (by Phase)

COLLEGE OF AGRICULTURE	Total Projects: 31	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$11,970,991	DESIGN: 4	CLOSEOUT: 4	HOLD: 6

### PROGRAMMING 7 Projects

B = Baseline Date E = Estimated Date A = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>16-494</b>	D: David Bess C: Julie Cannon	North Auburn - New Fisheries Chemical Storage Building Status: BUDGET/CONTRACT Phase:PROGRAMMING	12/5/16	B: 1/9/17 E: 1/9/17 A: \$35,113	B: 5/18/17 E: 10/23/17 A:	B: 6/29/17 E: 1/25/18 A:	B: 8/11/17 E: 3/8/18 A:	B: 5/9/18 E: 6/7/18 A:
Grp: OUA	10/19/17 David Bess	Schedule: On schedule Budget: On budget Current Task: 95 Construction Documents received. Bid documents Next Step: advertise, PQ contractors and bid						
<b>17-270</b>	D: Joseph Ruscin C: David Johnson	Comer Hall - Rms 004 & 006, Interior Renovations & HVAC Improvements Status: SCOPING Phase:PROGRAMMING	8/23/17	B: 10/26/17 E: 10/26/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/27/17 Joseph Ruscin	Budget : to be determined Schedule: To be developed Current task: Complete HAZMAT testing and complete scope Next step: Conceptual estimate and budget						
<b>17-271</b>	D: Daniel Clarke C: Gary Arnold	<b>Soil &amp; Plant Samples Bldg - Repair Domestic Water Lines For Better Freeze Protection</b> Status: SCOPING Phase:PROGRAMMING	8/23/17	B: 10/26/17 E: 11/2/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/27/17 Daniel Clarke	Budget: No budget yet Schedule: No Schedule Current Status: A drawing has been sent to maintenance for estimating purposes to get a budget number Next Step: Prepare budget						
<b>17-302</b>	D: David Bess C: Julie Cannon	Miller Poultry Center - New Poultry Processing Plant Status: PREDESIGN Phase:PROGRAMMING	9/15/17	B: E: A:	B: E: 8/3/18 A:	B: E: 8/14/18 A:	B: E: 9/26/18 A:	B: E: 7/24/19 A:
Grp: OUA	10/19/17 David Bess	Schedule: On Schedule Budget: Evaluating current budget Current Task: Determining scope of work Next Step: BOT 1 November; A/E selection						

# Client Projects (by Phase)

## COLLEGE OF AGRICULTURE

Total Projects: 31  
Total Approved Budgets: \$11,970,991

PROGR.: 7    CONSTR.: 6    HOLD\_SCOPE: 4  
DESIGN: 4    CLOSEOUT: 4    HOLD: 6

### PROGRAMMING

### 7 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>17-367</b>	D: Nicholas Blair C: James Walley	Poultry Feed Mill (old) - Installation Of A C02 Stunning System Status: ORIG BUDGET APPR Phase:PROGRAMMING	10/17/17	B: 11/21/17 E: 11/27/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/27/17 Nicholas Blair	Budget: In developement Schedule: In development Current Task: Scope complete for 3rd party facilities involvement Next Step: Budget						
<b>17-369</b>	D: Joseph Ruscini C: Gary Arnold	Funchess Hall & Rouse Life Sciences Building - New Whiteboards Status: SCOPING Phase:PROGRAMMING	10/17/17	B: 11/21/17 E: 11/28/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/27/17 Joseph Ruscini	Budget: to be determined Schedule: work around classroom scheduling Current task: Complete scope based on yesterday's meeting with the client Next step: Conceptual estimate and budget						
<b>17-370</b>	D: Joseph Ruscini C: Gary Arnold	Funchess Hall - Rm 362, Lab Renovations & New Whiteboards Status: SCOPING Phase:PROGRAMMING	10/17/17	B: 11/21/17 E: 11/28/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/27/17 Joseph Ruscini	Budget: To be determined Schedule: to be completed around classroom schedule Current task: Complete scope Next step: Conceptual estimate and budget						

### DESIGN

### 4 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>16-272</b>	D: Joseph Ruscini C: Gary Arnold	<b>Upchurch Hall - North Entrance, ADA Accessibility Improvements</b> Status: DESIGN Phase:DESIGN	7/20/16	B: 8/9/16 E: 8/9/16 A: 8/9/16 \$89,150	B: E: 9/20/17 A:	B: E: 10/12/17 A:	B: E: 12/1/17 A:	B: E: 1/30/18 A:
Grp: DES	10/27/17 Joseph Ruscini	Budget: on budget but need R&R funding for abatement Schedule: on schedule Current task: Prepare R&R Budget change Next step: Prepare LPW Bid documents						

# Client Projects (by Phase)

<b>COLLEGE OF AGRICULTURE</b>	Total Projects: 31	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$11,970,991	DESIGN: 4	CLOSEOUT: 4	HOLD: 6

## DESIGN 4 Projects

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>16-340</b>	D: Contina Mccall C: David Johnson	<b>North Auburn - New Fisheries Metal Building</b> Status: DESIGN Phase:DESIGN	9/14/16	B: 10/21/16 E: 10/21/16 A: 10/21/16 \$137,675	B: 9/7/17 E: 10/17/17 A:	B: 9/19/17 E: 10/26/17 A:	B: 11/8/17 E: 1/3/18 A:	B: 5/7/18 E: 7/2/18 A:	
Grp: DES	10/31/17 Contina Mccall	16-340 Budget: No Budget concerns. Schedule: No schedule concerns. Current Status: The Client has ask to stop the design work, finalize all invoices, and cancel this project. Next Steps: Close out project and return remaining funds to the College of AG.							
<b>16-475</b>	D: Benjamin Burmester C: David Johnson	Lem Morrison Dr - New Horticulture Teaching & Demonstration Gardens Status: STUDY Phase:DESIGN	11/17/16	B: E: A: \$35,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: OUA	9/26/17 Benjamin Burmester	Schedule: On schedule. Met with Ag Lands on first phase of grading operations. Following meeting, revisions being made so grading can begin in October. Budget: Budget only approved for limited scope. Budget is running out and will need to be increased in the near term. Next Steps: Finalize grading and begin operations. Comments: This effort is intended to be phased with some work done by the College and other by contractors.							
<b>17-082</b>	D: Amy Bingham C: Julie Cannon	Poultry Research Farm Unit - Demolition Of Vacated Facilities Status: CONST CONTR Phase:DESIGN	3/2/17	B: 5/17/17 E: 5/24/17 A: 5/24/17 \$62,000	B: 10/3/17 E: 10/5/17 A: 10/5/17	B: 10/26/17 E: 10/26/17 A: 10/26/17	B: 12/15/17 E: 12/6/17 A:	B: 1/14/18 E: 1/5/18 A:	
Grp: DES	10/26/17 Amy Bingham	Budget: R&R Funding approved for construction. Schedule: Bid scheduled 10/26/17. Anticipate demolition December 2017 or January 2018. Current Task: Pre-Bid Meeting held 10/17/17. Bids due 10/26/17. Next Step: Bid Project. SPW Construction Contract.							

## CONSTRUCTION 6 Projects

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>15-236</b>	D: Joseph Ruscin C: Daniel Dix	<b>Swingle Hall - Rms 301-303, Lab Renovations &amp; New Furnishings</b> Status: BUYOUT Phase:CONSTRUCTION	8/24/15	B: 2/23/17 E: 2/21/17 A: 2/21/17 \$187,993	B: 7/12/17 E: 8/30/17 A: 8/30/17	B: E: 10/9/17 A: 10/9/17	B: 10/10/17 E: 10/10/17 A: 10/10/17	B: 5/18/18 E: 5/18/18 A:	
Grp: IHC	9/28/17 Joseph Ruscin	Budget: on budget Schedule: on schedule Current task: final signatures from review comments Next step: turn over to IHC							

# Client Projects (by Phase)

<b>COLLEGE OF AGRICULTURE</b>	Total Projects: 31	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$11,970,991	DESIGN: 4	CLOSEOUT: 4	HOLD: 6

<b>CONSTRUCTION</b>	<b>6 Projects</b>
---------------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>16-040</b>	D: David Bess C: Julie Cannon	Miller Poultry Center - Administration And Education Building Status: CONSTRUCTION Phase:CONSTRUCTION	1/26/16	B: \$2,950,000 E: A:	B: 11/18/16 E: 5/4/17 A:	B: 12/15/16 E: 5/18/17 A:	B: 6/26/17 E: 6/26/17 A: 6/26/17	B: 4/20/18 E: 4/20/18 A:
Grp: CPM	10/16/17 Julie Cannon	Schedule: On track; NTP: 6/26/17, Estimated Substantial Completion: 4/20/18 Budget: On budget, 21% billed Current Task: Contractor is working on masonry Next Step: Start structural framing						
<b>16-269</b>	D: Matthew Wagner C: William Ledbetter	E.W. Shell Fisheries Ctr - E-Series Ponds, Electrical Evaluation & Design Support Status: CONSTRUCTION Phase:CONSTRUCTION	7/15/16	B: \$268,140 E: A: 12/12/16	B: 2/1/17 E: 1/18/17 A: 1/18/17	B: 2/9/17 E: 1/18/17 A: 1/18/17	B: 1/18/17 E: 1/18/17 A: 1/18/17	B: 5/21/18 E: 5/21/18 A:
Grp: IHC	10/23/17 William Ledbetter	Budget: In Budget. Schedule: Baseline Schedule adjusted at the client's request. We are underway with the construction and are currently working on the conduit installation. We plan to have all of the conduit installed by 11/24. We will be coordinating the installation of our equipment along with the owner supplied equipment at each pond location.						
<b>16-464</b>	D: Daniel Clarke C: Julie Cannon	Poultry Science Bldg - Suite 346, New Steam Generator & Blowdown Vent For An Autoclave Status: CONSTRUCTION Phase:CONSTRUCTION	11/8/16	B: \$98,410 E: 4/27/17 A: 4/27/17	B: 7/31/17 E: 8/3/17 A: 8/3/17	B: 8/22/17 E: 8/22/17 A: 8/22/17	B: 10/6/17 E: 10/24/17 A: 10/24/17	B: 12/5/17 E: 1/22/18 A:
Grp: CPM	10/27/17 Daniel Clarke	Budget: Approved Schedule: On Schedule Current Status: NTP Issued on 10-24-17 Next Step: Pre-construction meeting						
<b>16-486</b>	D: David Bess C: Julie Cannon	North Auburn - New Fisheries Biodiversity Research Laboratory Status: CONSTRUCTION Phase:CONSTRUCTION	11/29/16	B: \$2,100,000 E: 1/9/17 A:	B: 5/18/17 E: 6/7/17 A:	B: 6/29/17 E: 8/24/17 A:	B: 8/11/17 E: 11/9/17 A:	B: 5/9/18 E: 7/8/18 A:
Grp: CPM	10/19/17 David Bess	Schedule: behind schedule; project must be complete July 2018; Budget: On budget Current Task: Bid under budget, contracts routing Next Step: NTP						
<b>17-105</b>	D: Matthew Wagner C: William Ledbetter	Corley Building - Card Access & Electrified Exit Devices For All Exterior Doors Status: CONSTRUCTION Phase:CONSTRUCTION	3/17/17	B: \$91,175 E: 4/26/17 A: 4/26/17	B: 7/11/17 E: 8/14/17 A:	B: 7/20/17 E: 8/14/17 A: 8/14/17	B: 8/16/17 E: 8/16/17 A: 8/16/17	B: 4/4/18 E: 4/4/18 A:
Grp: IHC	10/23/17 William Ledbetter	Budget: In Budget Schedule: Currently awaiting bid documentation for contract from project support.						

# Client Projects (by Phase)

<b>COLLEGE OF AGRICULTURE</b>	Total Projects: 31	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$11,970,991	DESIGN: 4	CLOSEOUT: 4	HOLD: 6

<b>CLOSEOUT</b>	<b>4 Projects</b>
-----------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>15-010</b>	D: Philip Johnson C: William Simons	Tennessee Valley Research Ctr (AAES) - New Equipment Storage Building Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	1/21/15	B: 5/2/16 E: 5/3/16 A: 5/3/16 \$336,500	B: 5/3/17 E: 4/11/17 A: 4/11/17	B: 5/11/17 E: 6/1/17 A: 6/1/17	B: 7/13/17 E: 7/13/17 A: 7/13/17	B: 10/4/17 E: 10/4/17 A: 10/4/17
Grp: CPM	10/16/17 William Simons	Project was issued substantial completion on October 4th, 2017.						
<b>15-140</b>	D: Amy Bingham C: Julie Cannon	Miller Poultry Center - New Poultry Housing Facilities (NPTC) Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	5/13/15	B: 12/3/15 E: 12/15/15 A: 12/15/15 \$946,770	B: 3/28/16 E: 4/13/16 A: 4/13/16	B: 4/12/16 E: 4/14/16 A: 4/14/16	B: 5/24/16 E: 5/24/16 A: 5/24/16	B: 9/21/16 E: 9/21/16 A: 9/21/16
Grp: CPM	10/17/17 Julie Cannon	Schedule: NTP- 5/24/16, Substantial Completion- 9/21/16, Estimated Closeout- 10/11/17 Budget: On budget, Contractor-100% billed Current Task: Pour back concrete slab near Building A to protect the valves in the roadway Next Step: Financial Closeout						
<b>16-035</b>	D: Contina Mccall C: Julie Cannon	Aquatic Resource Center Lab Bldg - Rm 116, Interior Renovations & HVAC Modifications Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	1/25/16	B: 6/14/16 E: 6/14/16 A: 6/14/16 \$205,983	B: 10/12/16 E: 11/8/16 A: 11/8/16	B: 11/15/16 E: 12/13/16 A: 12/13/16	B: 5/15/17 E: 5/15/17 A: 5/15/17	B: 7/19/17 E: 8/30/17 A: 8/30/17
Grp: CPM	10/15/17 Julie Cannon	Schedule: NTP: 5/15/17, Substantial Completion: 8/30/17, Estimated Closeout: 11/28/17 Budget: On budget, 85% billed Current Task: 10/12/17- Contractor submitted closeout documents. 10/13/17- Client noticed an issue with the room pressure and sensor alarm. Design Team and Contractor are investigating. Next Step: Process final change order.						
<b>16-288</b>	D: Benjamin Burmester C:	College of Agriculture - Master Plan For Future Expansion & Improvements Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	8/3/16	B: E: A: \$146,500	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	9/26/17 Benjamin Burmester	Schedule: Project complete. Awaiting final deliverables for closeout. Budget: Project in budget. Next Steps: N/A Comments: N/A						

# Client Projects (by Phase)

**COLLEGE OF AGRICULTURE**

Total Projects: 31  
Total Approved Budgets: \$11,970,991

PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 4	
DESIGN: 4	CLOSEOUT: 4	HOLD: 6	

**HOLD\_SCOPE**

**4 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>16-180</b>	D: Sara Collins C: Julie Cannon	Comer Hall - Installation Of New Stairway Guardrails & Handrails  Status: HOLD_SCOPE Phase:HOLD_SCOPE	5/10/16	B: 8/17/16 E: 10/7/16 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/12/16 Sara Collins	Budget: Waiting for R&R approval Schedule: Within Schedule Current Task: R&R Request Approval Next Step: Final Design Documents						
<b>16-188</b>	D: Amy Bingham C: Julie Cannon	Miller Poultry Center - New Primary Support Building & Freezer Shed  Status: HOLD_SCOPE Phase:HOLD_SCOPE	5/10/16	B: 7/7/16 E: 12/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/18/17 Amy Bingham	Project scope is on hold - 9/16/16. (6/26/17: Client request that project be re-evaluated 10/1/17 following additional fundraising campaign and early construction progress of the new Administrative Building.)						
<b>17-067</b>	D: Amy Bingham C: Julie Cannon	Horticulture Teaching Gardens - New Horticulture Pole Barn  Status: HOLD_SCOPE Phase:HOLD_SCOPE	2/22/17	B: 5/8/17 E: 11/20/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/18/17 Amy Bingham	Budget: Developing Schedule: Developing. Land agreement and project site to be determined prior to developing schedule. Current Task: Project placed on HOLD following Client meeting 7/11/17: Master grading plan, determining master plan budget and resolving boundary issues with adjacent neighbors. A revised scope of work associated with project 17-067 will be submitted following budget conversations. Committee meeting and stakeholder meetings for Teaching Gardens set for October. Next Step: Prepare revised scope and original budget.						
<b>17-242</b>	D: David Baker C: Julie Cannon	Soil & Plant Samples Bldg - Provide Card Access For East Entrance Door  Status: HOLD_SCOPE Phase:HOLD_SCOPE	7/26/17	B: 10/10/17 E: 10/10/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	9/27/17 David Baker	This project to be completed by Work Order.						

# Client Projects (by Phase)

COLLEGE OF AGRICULTURE

Total Projects: 31  
Total Approved Budgets: \$11,970,991

PROGR.: 7    CONSTR.: 6    HOLD\_SCOPE: 4  
DESIGN: 4    CLOSEOUT: 4    HOLD: 6

**HOLD** **6 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>13-045</b>	D: Contina Mccall C: William Simons	AG Heritage Park - Dairy Barn, Construct A New Restroom & Catering Kitchen Building Status: HOLD Phase:HOLD	2/14/13	B: E: A: \$499,682	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/10/14 Charles Berry	At Susan Miller's request, the CPM has been changed from Suzanne Irby to Ben Chapman.						
<b>13-085</b>	D: Sarah Rakestraw C:	Comer Hall - Various Rooms, Provide New Furnishings Status: HOLD Phase:HOLD	4/1/13	B: 5/28/13 E: 4/16/13 A: 4/16/13 \$475,000	B: 7/25/17 E: 10/1/21 A:	B: 8/1/17 E: 10/8/21 A:	B: 11/17/17 E: 1/24/22 A:	B: 11/17/17 E: 1/24/22 A:
Grp: DES	9/22/17 Sarah Rakestraw	Budget: approved \$475,000. Remaining funds: \$151,470.55 Schedule: No schedule required--ordering furniture as requested Current task: ordering furniture as required Next step: meet with occupants as requested						
<b>14-100</b>	D: Contina Mccall C: Joshua Conradson	<b>Comer Hall - Interior Egress Stairs</b> Status: HOLD Phase:HOLD	3/24/14	B: 10/26/15 E: 10/7/15 A: 10/7/15 \$408,400	B: 7/31/17 E: 7/31/17 A: 7/31/17	B: 8/8/17 E: 8/8/17 A:	B: 10/17/17 E: 10/17/17 A:	B: 4/15/18 E: 4/15/18 A:
Grp: DES	10/31/17 Contina Mccall	Budget: Budget Change is likely for finalized documents/bids. Schedule: Project on hold. Current Status: Project to remain on hold until the Client finalize AG Master Plans Next Step: Prepare for Bidding						
<b>15-391</b>	D: William Maffett C: David Johnson	Agricultural Sciences Research Building - New Facility Status: HOLD Phase:HOLD	12/10/15	B: 7/12/16 E: 6/17/16 A: 6/17/16 \$170,500	B: 4/25/17 E: 8/21/18 A:	B: 5/11/17 E: 9/6/18 A:	B: 6/19/17 E: 10/14/18 A:	B: 12/21/18 E: 7/5/20 A:
Grp: OUA	10/16/17 William Maffett	Project on HOLD for fundraising. Sunset date of November 2018 for BoT III approval.						
<b>16-024</b>	D: Philip Johnson C: Daniel Dix	Comer Hall - Rm 304A, Interior Renovations & Refurbishments Status: HOLD Phase:HOLD	1/15/16	B: 3/15/16 E: 3/25/16 A: 3/25/16 \$27,000	B: E: 4/21/16 A:	B: 4/29/16 E: 4/29/16 A: 4/29/16	B: 4/29/16 E: 4/29/16 A: 4/29/16	B: 9/9/16 E: 9/9/16 A:
Grp: IHC	2/21/17 Daniel Dix	Schedule: On hold Budget: In budget Current status: Material procurement on hold. Next step: Await Comer Stairwell project design decisions to determine if this project remains viable.						



COLLEGE OF AGRICULTURE	Total Projects: 31	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$11,970,991	DESIGN: 4	CLOSEOUT: 4	HOLD: 6

**HOLD** **6 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>16-485</b>	D: David Bess C: Julie Cannon	North Auburn - New Poultry Science Infectious Disease Laboratory Status: HOLD Phase:HOLD	11/29/16	B: 1/9/17 E: 1/9/17 A: \$2,700,000	B: 5/18/17 E: 2/16/18 A:	B: 6/29/17 E: 4/17/18 A:	B: 8/11/17 E: 5/30/18 A:	B: 5/9/18 E: 2/25/19 A:
Grp: OUA	10/19/17 David Bess	Schedule: re-evaluating schedule Budget: Bid over budget by 10% Current Task: evaluating bids and estimates Next Step: rebid project at a later time						