

TO: **COLLEGE OF VETERINARY MEDICINE**
DR. CALVIN M. JOHNSON, DEAN

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **01/05/2018**

Please find attached this month's report for all projects specific to your college or school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

Dan Berry
Design and Construction, Program Manager
(334) 844-9115
berrycd@auburn.edu

ADDITIONAL INFORMATION:

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, below are the primary contacts for each directorate within Facilities Management:

FACILITIES MGMT ADMINISTRATION:

FAC MGMT COMMUNICATIONS:
FAC MGMT SAFETY MANAGEMENT:
FAC MGMT FINANCIAL SERVICES:
FAC MGMT INFORMATION TECHNOLOGY:

DAN KING (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)
Martha Koontz (*communications specialist*)
Margaret Smith (*manager*)
Bob Moseley (*director*), and **Zilun Fan**
Shanda Foster (*manager*)

UNIVERSITY ARCHITECT (OUA):

CAPITAL PROJECTS:
CAMPUS PLANNING & SPACE MGMT:

vacated (Univ. Architect), and **Barrett Warren** (*OUA coordinator*)
Simon Yendle (*director*)
Richard Guether (*director*)

DESIGN AND CONSTRUCTION:

UNIVERSITY ENGINEER:
DESIGN SERVICES (DES):


CONSTRUCTION MGMT (CPM):
PROJECT SUPPORT:

SCOTT FULLER (*executive director*), and **Susan Miller** (*D&C coordinator*)
Mark Aderholdt (*University Engineer*), and **Nolan Yon** (*FCA program mngr.*)
Mickey Allen (*director*), **Matt Wagner** (*asst-director*), **Bob Hix** (*asst-director*),
and **Vanessa Kleypas** (*DES SERV coordinator*)
Mitch Walley (*director*)
Walker Davis (*manager*)

FACILITIES OPERATIONS:

MAINTENANCE (MAINT):
IN-HOUSE CONSTRUCTION (IHC):
UTILITIES & ENERGY MGMT (UTIL):
CAMPUS SERVICES (CSERV):

RON BOOTH (*executive director*), and **Anne Wilbourne** (*admin. sup. assoc.*)
Dan Whatley (*director*), and **Bruce Arnold** (*asst-director*)
Bruce Arnold (*interim manager*)
Ken Martin (*director*), and **Malcolm Dailey** (*asst-director*)
Burl Sumlin (*asst-director*), and **Vic Walker** (*asst-director*)

 denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 28
Total Approved Budgets: \$6,871,788

PROGR.: 4 CONSTR.: 6 HOLD_SCOPE: 4
DESIGN: 4 CLOSEOUT: 2 HOLD: 8

PROGRAMMING

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-211	D: Windy Halsey C: Windy Halsey	Hoerlein Hall - Rms 521-534 & 573-576, Renovate For New CVM Neutering Program Status: SCOPING Phase:PROGRAMMING	5/20/16	B: 7/19/16 E: 7/19/16 A: \$60,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: MAINT	6/24/16 John Lyons	6/22/2016-Per Joe Lewis' request, this project has been cancelled. There is no design work involved. The repair work will be done through Maintenance.						
17-418	D: David Baker C: David Baker	Southeastern Raptor Ctr - Amphitheater, Exterior Lighting Improvements Status: SCOPING Phase:PROGRAMMING	12/7/17	B: 1/25/18 E: 1/25/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	12/7/17 Matthew Wagner	PIF assigned to David Baker on 12/7/2017.						
18-002	D: C:	Vet Med Campus - Additional Dumpsters For Animal Bedding & Substrate Status: ASSIGN PM Phase:PROGRAMMING	1/4/18	B: 2/8/18 E: 2/8/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								

COLLEGE OF VETERINARY MEDICINE	Total Projects: 28 Total Approved Budgets: \$6,871,788	PROGR.: 4 DESIGN: 4	CONSTR.: 6 CLOSEOUT: 2	HOLD_SCOPE: 4 HOLD: 8
---------------------------------------	---	------------------------	---------------------------	--------------------------

PROGRAMMING **4 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-003	D: C:	Greene Hall - Evaluate Boilers For Proper Operation Of Autoclaves & Cage Washers Status: ASSIGN PM Phase:PROGRAMMING	1/4/18	B: 2/8/18 E: 2/8/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								

DESIGN **4 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-368	D: Margaret Devall C: Gary Arnold	Greene Hall - Rms 102 & 104, Refurbishments & New Furnishings For Dean's Suite Status: DESIGN APPROVAL Phase:DESIGN	11/10/15	B: 1/12/17 E: 9/13/17 A: 9/13/17 \$141,050	B: 12/21/17 E: 1/18/18 A:	B: 1/2/18 E: 1/30/18 A:	B: 1/9/18 E: 2/6/18 A:	B: 4/9/18 E: 5/7/18 A:
Grp: DES								
	12/11/17 Margaret Devall	Budget: Approved \$141,050 Schedule: Review drawings are complete and project has transferred to estimating for 100% review. Current Task: In estimating for final. Next Step: Turnover to IHC. Order furniture.						
16-264	D: James Hix C: Wendy Peacock	Linear Accelerator Lab & Ware Imaging Center - Renovate for LINAC & MRI Equipment Status: DESIGN Phase:DESIGN	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$141,900	B: 6/7/18 E: 3/29/18 A:	B: 6/19/18 E: 4/10/18 A:	B: 8/8/18 E: 5/30/18 A:	B: 5/15/19 E: 3/6/19 A:
Grp: DES								
	12/11/17 Kirby Brown	Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: design work under way. Next Step: complete design work, secure construction funding.						
17-131	D: Amy Bingham C: David Johnson	Wire Rd & Simms Rd - Installation Of Crosswalk Warning Light System Status: STUDY Phase:DESIGN	4/10/17	B: 6/23/17 E: 9/14/17 A: 9/14/17 \$7,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								
	1/3/18 Amy Bingham	Budget: R&R study funding approved. Schedule: Developing Current Task: Consultant site visit for data collection and client meeting held on 12/6/17. Study/Design report. Obtain Crash reports. Next Step: Evaluate Recommendation.						


COLLEGE OF VETERINARY MEDICINE	Total Projects: 28 Total Approved Budgets: \$6,871,788	PROGR.: 4 DESIGN: 4	CONSTR.: 6 CLOSEOUT: 2	HOLD_SCOPE: 4 HOLD: 8
---------------------------------------	---	------------------------	---------------------------	--------------------------

DESIGN 4 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
17-148	D: George Reese C: Spearman Cobb	Greene Hall - Repair & Repave Roadway & Semicircular Parking Lot Status: DESIGN Phase:DESIGN	5/1/17	B: 7/17/17 E: 9/22/17 A: 9/22/17 \$50,000	B: 4/4/18 E: 3/27/18 A:	B: 4/12/18 E: 4/3/18 A:	B: 6/1/18 E: 5/23/18 A:	B: 7/31/18 E: 7/22/18 A:	
Grp: DES	12/11/17 George Reese	Budget: In budget "Fees only" Schedule: Design to be complete design FY18. Current task: Starting survey work. Next Step: begin design.							

CONSTRUCTION 6 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
15-130	D: David Bess C: Wendy Peacock	Food Animal Research Facility - New Building Status: CONSTRUCTION Phase:CONSTRUCTION	5/5/15	B: 12/9/15 E: 12/9/15 A: 12/9/15 \$3,400,000	B: E: 2/29/16 A: 2/29/16	B: 4/12/16 E: 4/28/16 A: 4/28/16	B: 6/27/16 E: 6/27/16 A: 6/27/16	B: 2/9/18 E: 2/9/18 A:	
Grp: CPM	12/12/17 Wendy Peacock	Budget: On Track Schedule: NTP was issued for Dec. 11 Current Task: Rabren has began ordering materials and metal fabrication. Next Steps: Construction will start in early January.							
16-066	D: Philip Johnson C: David Johnson	CVM Kennel B2 - Provide A New Seamless Polymer Flooring System Status: CONSTRUCTION Phase:CONSTRUCTION	2/11/16	B: 10/28/16 E: 10/28/16 A: 10/28/16 \$123,100	B: 9/20/17 E: 9/20/17 A: 9/20/17	B: 10/10/17 E: 10/10/17 A: 10/10/17	B: 11/29/17 E: 11/13/17 A:	B: 12/15/17 E: 12/15/17 A:	
Grp: CPM	12/13/17 David Johnson	Budget: Within Budget. Schedule: On schedule. Current status: Reinstalling Kennel fencing. Next step: - Substantial Completion and Closeout.							
16-260	D: David Bess C: David Johnson	Bailey Small Animal Hospital - Basement, Build-Out For Clinical Pharmacology Lab & Research Space Status: CONSTRUCTION Phase:CONSTRUCTION	7/13/16	B: E: A: \$2,300,000	B: E: 6/5/17 A:	B: 6/20/17 E: 6/20/17 A: 6/20/17	B: 8/21/17 E: 8/21/17 A: 8/21/17	B: 5/18/18 E: 5/18/18 A:	
Grp: CPM	12/13/17 David Johnson	Schedule: On schedule. Coordinating work to take place on L:evel 1 in occupied spaces. Tentatively scheduled for late December. Budget: On budget Current Task: Prime and paint ongoing. Communication wire installed. Ceiling grid install underway.. Next Step: Install lighting.							

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 28 Total Approved Budgets: \$6,871,788	PROGR.: 4 DESIGN: 4	CONSTR.: 6 CLOSEOUT: 2	HOLD_SCOPE: 4 HOLD: 8
---------------------------------------	---	------------------------	---------------------------	--------------------------

CONSTRUCTION 6 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
16-266	D: John Lyons C: Daniel Dix	Greene Hall - Suite 160, Renovate For Use As Graduate Student Offices Status: CONSTRUCTION Phase:CONSTRUCTION	7/14/16	B: 5/1/17 E: 5/1/17 A: 5/1/17 \$153,234	B: 7/17/17 E: 7/18/17 A: 7/18/17	B: 8/22/17 E: 7/18/17 A: 7/18/17	B: 7/20/17 E: 7/20/17 A: 7/20/17	B: 2/2/18 E: 11/22/17 A:	
Grp: IHC	12/12/17 Daniel Dix	Schedule: On schedule Budget: In budget Current status: Construction nearly complete, furnishing modifications in process. Next step: Install casework upon delivery.							
17-151	D: George Reese C: David Johnson	Piedmont Research Unit (AAES) - New Pole Barn For CVM Cattle Research Status: CONSTRUCTION Phase:CONSTRUCTION	5/3/17	B: 7/19/17 E: 8/29/17 A: 8/29/17 \$22,650	B: 8/29/17 E: 8/29/17 A: 8/29/17	B: 8/29/17 E: 8/29/17 A: 8/29/17	B: 11/27/17 E: 11/27/17 A: 11/27/17	B: 12/27/17 E: 12/13/17 A:	
Grp: CPM	12/13/17 David Johnson	Budget: In Budget. Schedule: On Schedule. Current task: Posts set on 12/11. Trusses and roof set on 12/12. Next Step: Substantial Completion.							
17-307	D: Lauren Brock C: Lauren Brock	Hubbard CASIC Building - Rms 243 & 247, New Lab Casework & Furnishings Status: CONSTRUCTION Phase:CONSTRUCTION	9/20/17	B: 11/27/17 E: 11/2/17 A: 11/2/17 \$39,400	B: 11/14/17 E: 11/14/17 A: 11/14/17	B: 11/16/17 E: 11/16/17 A: 11/16/17	B: 2/27/18 E: 2/27/18 A:	B: 2/27/18 E: 2/27/18 A:	
Grp: DES									

CLOSEOUT 2 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
16-123	D: John Lyons C: Daniel Dix	Wolfe Barn - Install New Stall Doors & Frames Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	3/23/16	B: 6/22/16 E: 6/22/16 A: 6/22/16 \$218,944	B: 1/13/17 E: 12/19/16 A: 12/19/16	B: 1/17/17 E: 1/4/17 A: 1/4/17	B: 1/5/17 E: 1/5/17 A: 1/5/17	B: 10/24/17 E: 12/1/17 A: 12/1/17	
Grp: IHC	12/1/17 Gary Arnold	Needed to close project: Close IHC W/O 17-361526.							

COLLEGE OF VETERINARY MEDICINE	Total Projects: 28	PROGR.: 4	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$6,871,788	DESIGN: 4	CLOSEOUT: 2	HOLD: 8

CLOSEOUT 2 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-097	D: John Lyons C: Johnny Clark	Greene Hall - Suite 413, Lab Modifications & Emergency Power Receptacles Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	3/13/17	B: 5/25/17 E: 5/19/17 A: 5/19/17 \$19,810	B: 9/13/17 E: 9/19/17 A: 9/19/17	B: 9/21/17 E: 9/19/17 A: 9/19/17	B: 9/22/17 E: 9/22/17 A: 9/22/17	B: 10/16/17 E: 10/16/17 A: 10/16/17
Grp: IHC	10/30/17 Gary Arnold	Needed to close project: Close W/O #18-396600 w/Plumbing and IHC W/O #17-395308.						

HOLD_SCOPE 4 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-231	D: Philip Johnson C: Wendy Peacock	Bailey Small Animal Hospital - Rm 2216, Build-Out For New Anesthesia Recovery Room Status: HOLD_SCOPE Phase:HOLD_SCOPE	6/3/16	B: 12/13/16 E: 5/3/17 A: 5/3/17 \$38,800	B: 6/9/17 E: 2/1/18 A:	B: 9/19/17 E: 2/13/18 A:	B: 8/23/17 E: 4/4/18 A:	B: 11/21/17 E: 7/13/18 A:
Grp: DES	12/15/17 Philip Johnson	Budget: Original construction budget submitted 10/4/16. In budget (fees only) submitted 4/7/17 and approved 5/2/17. Revised construction budget sent to client 10/31/17. Schedule: Project schedule pending approval of revised budget. Current status: Awaiting client approval of budget. Next step: Bid documents, 100% design estimate, bidding and construction upon obtaining approved budget.						
16-376	D: Adam Mcmanus C: David Johnson	Vet Med Kennels & PDRL Building A - Roof Replacements Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 3/22/17 E: 3/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/23/17 Adam Mcmanus	Budget: TBD Schedule: October - FY18 Design commences Current Task: On Hold Next Step: Phasing Plan/Design						
17-132	D: David Baker C: David Baker	Bailey Small Animal Hospital - Suite 1405, Power For Existing Card Access System Status: HOLD_SCOPE Phase:HOLD_SCOPE	4/10/17	B: 6/23/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	9/27/17 David Baker	Budget: No approved budget issues at this time. Schedule: No schedule issues at this time. Current Status: Hold Scope. Next Step: Original Budget Approval. Notes: Upon client approval, will submit to Dan Berry to cancel project.						

 denotes "Client Priority Projects"

Client Projects (by Phase)


COLLEGE OF VETERINARY MEDICINE	Total Projects: 28	PROGR.: 4	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$6,871,788	DESIGN: 4	CLOSEOUT: 2	HOLD: 8

HOLD_SCOPE **4 Projects**

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
17-156	D: James Hix C: David Johnson	Vaughan LAT Hospital - Connect To Bulk Oxygen Storage Tank At Bailey SATH Status: HOLD_SCOPE Phase:HOLD_SCOPE	5/5/17	B: 7/21/17 E: 10/25/17 A:	B: 4/13/18 E: 4/13/18 A:	B: 5/8/18 E: 5/8/18 A:	B: 6/27/18 E: 6/27/18 A:	B: 8/26/18 E: 8/26/18 A:	
Grp: DES	11/16/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: developing scope of work. Next Step: complete scope of work, develop project budget.							

HOLD **8 Projects**

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
14-207	D: Daniel Clarke C: Wendy Peacock	Veterinary Research Facility - Replace Air Handling Unit Status: HOLD Phase:HOLD	8/12/14	B: 12/3/14 E: 12/3/14 A: 12/3/14 \$27,200	B: 9/25/17 E: 11/8/17 A:	B: 11/7/17 E: 12/12/17 A:	B: 12/26/17 E: 1/31/18 A:	B: 4/25/18 E: 5/31/18 A:	
Grp: DES	9/28/17 Daniel Clarke	Budget: Approved Schedule: On revised schedule Current Status: Sent to estimating for 100% estimate on 9-20-17 Next Step: Present budget to client							
16-088	D: Philip Johnson C: Gary Arnold	Bailey Small Animal Hospital - Rm 0116, Renovate For Storage Of Medical Records Status: HOLD Phase:HOLD	3/1/16	B: 4/27/16 E: 12/15/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES	12/15/17 Philip Johnson	Budget: Original conceptual sent to client on 4/22/16. Revised fees only budget sent 5/13/16. Revised JOC budget sent to client 16-088. Schedule: Project placed on hold pending client approval of current budget. Current status: Awaiting client approval of current budget. Next step: Task order to Rabren via JOC contract.							
16-204	D: James Hix C: Wendy Peacock	CVM Multipurpose Building - Remove Gas Heating System & Connect to Central HW System Status: HOLD Phase:HOLD	5/19/16	B: 8/18/16 E: 8/18/16 A: 8/18/16 \$36,000	B: 3/15/17 E: 11/20/17 A:	B: 3/21/17 E: 12/12/17 A:	B: 4/26/17 E: 1/17/18 A:	B: 8/23/17 E: 5/16/18 A:	
Grp: DES	2/13/17 Kirby Brown	February 13, 2017: Budget: no funding secured. Schedule: schedule on hold pending funding. Current Status: design complete, R&R funding not available, project placed "ON HOLD" pending funding. Next Step: secure funding, restart project.							


 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 28	PROGR.: 4	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$6,871,788	DESIGN: 4	CLOSEOUT: 2	HOLD: 8

HOLD **8 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-306	D: Nicholas Blair C: Wendy Peacock	Southeastern Raptor Ctr - Training Facility, Install New Fencing For Rear Walkway Status: HOLD Phase:HOLD	8/17/16	B: 10/19/16 E: 3/9/17 A: 3/9/17 \$78,700	B: 2/8/18 E: 2/8/18 A:	B: 2/27/18 E: 2/27/18 A:	B: 4/4/18 E: 4/4/18 A:	B: 5/4/18 E: 5/4/18 A:
Grp: DES	11/30/17 Nicholas Blair	Budget: Original budget is good Schedule: Currently evaluating use of JOC contract to execute late December or January Current Task: Currently reviewing JOC proposal for cost Next Step: JOC Contracting						
16-348	D: David Baker C: David Johnson	Bailey Small Animal Hospital - Dog Bone Park, Vehicle Access Gate Modifications Status: HOLD Phase:HOLD	9/19/16	B: 3/15/17 E: 5/25/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	12/18/17 David Baker	Budget: With client for approval. Original budget sent to client on 5/11/17. Revised budget sent to client on 12/1/17. Schedule: Project on HOLD pending client approval of budget. Current Status: Awaiting client approval of budget. Next Step: Small Public Works contract with ETI.						
17-013	D: Philip Johnson C: David Johnson	Greene Hall - Suite 125, Install A Stonhard Epoxy Floor System Status: HOLD Phase:HOLD	1/12/17	B: 2/10/17 E: 2/10/17 A: 2/10/17 \$14,000	B: 11/17/17 E: 10/3/17 A:	B: 11/28/17 E: 10/12/17 A:	B: 1/31/18 E: 12/6/17 A:	B: 4/1/18 E: 2/4/18 A:
Grp: DES	12/15/17 Philip Johnson	Budget: In budget (Fees only) approved 2/14/17. Construction budget sent to client 9/18/17. Schedule: Project on hold pending client approval of construction budget.Not determined Current status: 100% documents complete and approved. Awaiting client approval of construction budget. Next step: Advertise, bid, construction contract and construction upon receiving approved budget.						
17-031	D: Philip Johnson C: Wendy Peacock	Vaughan LAT Hospital - Rm 1119E, Renovate To Provide A New Equine Treatment Room Status: HOLD Phase:HOLD	1/25/17	B: 4/11/17 E: 3/22/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	12/15/17 Philip Johnson	Budget: Prepared and sent to client 4/10/17 Schedule Project on hold pending client approval of budget.. Current status: Awaiting client approval of budget Next step: Design upon obtaining approved budget						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 28	PROGR.: 4	CONSTR.: 6	HOLD_SCOPE: 4
	Total Approved Budgets: \$6,871,788	DESIGN: 4	CLOSEOUT: 2	HOLD: 8

HOLD **8 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-372	D: David Baker C: David Baker	Hoerlein Hall - Provide Power For A Mobile MRI Scanner Unit Status: HOLD Phase:HOLD	10/19/17	B: 11/28/17 E: 11/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	12/4/17 David Baker	Budget: Awaiting client approval. Schedule: No schedule issues at this time. Current Status: Hold Next Step: Design. Notes:						