



TO: **COLLEGE OF VETERINARY MEDICINE**  
**DR. CALVIN M. JOHNSON, DEAN**

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/01/2019**

---

Please find attached this month's report for all projects related to your college that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

**D. Scott Fuller**

Executive Director, Construction Management & Client Relations  
(334) 844-7379  
scott.fuller@auburn.edu

**Dan Berry**

Program Manager, Facilities Management Information Technology  
(334) 844-9115  
berrycd@auburn.edu

**HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):**

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Initiation Form \(PIF\)](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

■ denotes "Client Priority Projects"



# AUBURN UNIVERSITY

FACILITIES MANAGEMENT

## Client Projects (by Phase)

### COLLEGE OF VETERINARY MEDICINE

Total Projects: 33  
Total Approved Budgets: \$2,754,008

PROGR.: 12    CONSTR.: 8    HOLD\_SCOPE: 2  
DESIGN: 7    CLOSEOUT: 3    HOLD: 1

### PROGRAMMING

12 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>18-102</b>	D: Walker Davis C:	Greene Hall - Rm 182, Installation Of An Emergency Panic Button Status: SCOPING Phase:PROGRAMMING	3/7/18	B: 5/3/18 E: 5/3/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP	4/17/18 Philip Johnson	Project being completed by Dan Dix as part of Dean's suite remodeling project.						
<b>18-401</b>	D: William McClure C: William McClure	McClary Barn & CVM Dairy Barn - LED Lighting Upgrades Status: SCOPING Phase:PROGRAMMING	9/18/18	B: E: A: \$50,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: UTIL	4/15/19 William McClure	The provided sample fixture color was not acceptable to the users. A new sample fixture is being provided by the user in the same color as the Food Animal Research building. Fixture will be installed by electricians in the Carson Barn as coordinated with Joe Lewis.						
<b>19-047</b>	D: Margaret Devall C: Henry Moreman	Greene Hall - Rm 187, Renovate & Convert Into A Lactation Room Status: ORIG BUDGET APPR Phase:PROGRAMMING	1/24/19	B: 5/13/19 E: 5/13/19 A:	B: E: A:	B: 7/2/19 E: 7/2/19 A:	B: 8/8/19 E: 8/8/19 A:	B: 10/7/19 E: 10/7/19 A:
Grp: DES	4/30/19 Margaret Devall	Budget: Received estimate 4/24. Completed project budget (\$11,300) and sent email to clients on 4/25 requesting to review budget in person. Schedule: Can start work at any time since area is not in use. Would like completed before fall term begins, if possible. Current task: Requested client meeting to review budget 4/25 but have not received a reply as of 4/30. Will send another email next week if no response. Next step: Review budget with client.						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33 Total Approved Budgets: \$2,754,008	PROGR.: 12	CONSTR.: 8	HOLD_SCOPE: 2
		DESIGN: 7	CLOSEOUT: 3	HOLD: 1

**PROGRAMMING** **12 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-063</b>	D: David Baker C: David Baker	Greene Hall - Rm 130 (Mechanical), Repaint Walls & LED Lighting Upgrades  Status: EXTERNAL ESTIMATE Phase:PROGRAMMING	2/4/19	B: 4/25/19 E: 4/25/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/2/19 David Baker	Budget: No Budget Issues. Schedule: On schedule. Current Status: External Estimate. Next Step: Original Budget Approval. Notes: Sight walk thru with J. Talmage of Rabren and Painting sub-contractor. Awaiting JOC estimate. Preliminary Task Order submitted.						
<b>19-064</b>	D: David Baker C: David Baker	Sugg Isolation Bldg 2 - Building Wide, LED Lighting Upgrades  Status: ORIG BUDGET APPR Phase:PROGRAMMING	2/4/19	B: 5/9/19 E: 5/9/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/22/19 David Baker	Budget: No Budget Issues. Schedule: On schedule. Current Status: Scoping. Next Step: Estimating. Notes: Walked through project area with ETI rep. Working on JOC estimate for budgeting.						
<b>19-065</b>	D: Henry Moreman C: William Ledbetter	Simms Rd & Sugg Laboratory - Vehicle Access Gate Improvements  Status: SCOPING Phase:PROGRAMMING	2/4/19	B: 3/14/19 E: 3/14/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: IHC								
<b>19-066</b>	D: Henry Moreman C: William Ledbetter	Sugg Laboratory - Rms 137 & 139, Provide Card Reader Access  Status: SCOPING Phase:PROGRAMMING	2/4/19	B: 3/14/19 E: 3/14/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: IHC								


 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33 Total Approved Budgets: \$2,754,008	PROGR.: 12	CONSTR.: 8	HOLD_SCOPE: 2
		DESIGN: 7	CLOSEOUT: 3	HOLD: 1

**PROGRAMMING** **12 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-067</b>	D: George Reese C: Julie Rice	Beef Unit (North Auburn) - White House, Building Renovations & Asbestos Abatement  Status: SCOPING Phase:PROGRAMMING	2/5/19	B: 3/15/19 E: 3/15/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/23/19 George Reese	Budget: TBD Schedule: On Schedule Current Status: I have sent a scope to the client for review prior to requesting an estimate.. Next Step:Send scope to estimating						
<b>19-068</b>	D: David Baker C: David Baker	Southeastern Raptor Ctr - Educational Mews, Food Chute Installations  Status: EXTERNAL ESTIMATE Phase:PROGRAMMING	2/5/19	B: 4/19/19 E: 4/19/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/2/19 David Baker	Budget: No Budget Issues. Schedule: On schedule. Current Status: External Estimate. Next Step: Original Budget Approval. Notes: Sight walk thru with J. Talmage of Rabren. Awaiting JOC estimate. Preliminary Task Order submitted.						
<b>19-087</b>	D: Matthew Wagner C: Nicholas Nowlin	Vaughan LAT Hospital - Replace Vehicle Access Gates For Southwest Drive  Status: ORIG BUDGET APPR Phase:PROGRAMMING	2/14/19	B: 4/5/19 E: 5/1/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/29/19 Matthew Wagner	Budget: Being developed. Schedule: Being developed. Current Status: Met with Rabren on 4/19 to discuss scope of work. A follow-up meeting is scheduled for 4/30. Next Step: Receive pricing from Rabren.						
<b>19-088</b>	D: Matthew Wagner C: John Hand	TBS State Diagnostic Lab - Rms 216 & 226, Create An Anteroom Or Changing Room  Status: ORIG BUDGET APPR Phase:PROGRAMMING	2/14/19	B: 5/13/19 E: 5/13/19 A:	B: E: A:	B: 5/17/19 E: 5/17/19 A:	B: 5/17/19 E: 5/17/19 A:	B: 6/7/19 E: 6/7/19 A:
Grp: DES	4/24/19 John Hand	Budget - Have external estimate from Rabren. Two budget options to Dr. Farmer week of 4/22/19. Schedule - Not established. Work will occur over Summer. Approximately 2 weeks duration. Current Step - Creating budget options for approval. If approved the Diagnostics Lab will fund option selected. Next Step - Determine if project will proceed or be cancelled.						

 denotes "Client Priority Projects"

## Client Projects (by Phase)


<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33	PROGR.: 12	CONSTR.: 8	HOLD_SCOPE: 2
	Total Approved Budgets: \$2,754,008	DESIGN: 7	CLOSEOUT: 3	HOLD: 1

**PROGRAMMING** **12 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-128</b>	D: Philip Johnson C: John Hand	<b>Hardaway Broodmare Facility - Seamless Flooring &amp; Wall System For Horse Stalls</b>	3/8/19	B: 5/17/19 E: 5/17/19 A:	B: E: A:	B: 5/23/19 E: 5/23/19 A:	B: 5/23/19 E: 5/23/19 A:	B: 7/22/19 E: 7/22/19 A:
Grp: CPM		Status: EXTERNAL ESTIMATE Phase: PROGRAMMING  Budget - Not established as of 4/24/19. Estimate ready week of 4/22/19. Schedule - Not established. Urgent project. Work will begin early to mid May. Current Step - Creating Task Order and Budget. Scheduling Stonhard. Next Step - Finalize Task Order and Budget. Issue NTP.						
	4/24/19 John Hand							

**DESIGN** **7 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>17-131</b>	D: Amy Bingham C: David Johnson	Wire Rd & Simms Rd - Installation Of Crosswalk Warning Light System	4/10/17	B: 6/23/17 E: 9/14/17 A: 9/14/17 \$79,500	B: 4/10/19 E: 5/23/19 A:	B: 5/2/19 E: 6/18/19 A:	B: 6/18/19 E: 8/2/19 A:	B: 7/18/19 E: 9/1/19 A:
Grp: DES		Budget: \$79,000 approved R&R budget. Schedule: Developing Current Task: Sent review comments to Volkert for bid set incorporation. Next Step: Determine execution method. Solicit bidders.						
	4/20/19 Amy Bingham							
<b>18-203</b>	D: David Baker C: David Baker	Bailey Small Animal Hospital - Building Wide, Repair Or Replace Automatic Sliding Doors	5/8/18	B: 11/20/18 E: 10/24/18 A: 10/24/18 \$6,676	B: E: A:	B: 10/29/18 E: 10/29/18 A: 10/29/18	B: 5/16/19 E: 5/16/19 A:	B: 5/19/19 E: 5/19/19 A:
Grp: DES		Budget: In budget. Schedule: Adjusting schedule. Current Status: Contract Documentation. Next Step: Construction. Notes: SPW sent to vendor for signature on 11/5. Awaiting signed copy from vendor legal team.						
	3/26/19 David Baker							
<b>18-268</b>	D: David Baker C: David Baker	<b>Bailey Small Animal Hospital - Suite 0400, Card Access &amp; Security Camera System</b>	6/28/18	B: 1/10/19 E: 1/10/19 A: 1/10/19 \$17,290	B: E: A:	B: 1/18/19 E: 1/30/19 A: 1/30/19	B: 1/22/19 E: 2/12/19 A: 2/12/19	B: 4/23/19 E: 4/23/19 A:
Grp: DES		Budget: In budget. Schedule: On schedule. Current Status: Construction Next Step: Substantial Completion. Notes: ETI JOC with Convergint and Mullins sub.						
	3/26/19 David Baker							

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33	PROGR.: 12	CONSTR.: 8	HOLD_SCOPE: 2
	Total Approved Budgets: \$2,754,008	DESIGN: 7	CLOSEOUT: 3	HOLD: 1

**DESIGN** **7 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

<b>18-372</b>	D: Judd Langham C:	Southeastern Raptor Ctr - Master Plan For Future Expansion & Improvements Status: STUDY Phase:DESIGN	8/29/18	B: E: A: \$109,500	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								

<b>18-463</b>	D: Walker Davis C:	Large Animal Isolation Facility - Lower Panel Replacement For Isolation Doors Status: CONST CONTR Phase:DESIGN	10/16/18	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								


<b>19-062</b>	D: Walker Davis C:	Piedmont Research Unit (AAES) - New Fencing For AHR Pastures (Phase III) Status: CONST CONTR Phase:DESIGN	2/4/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								

<b>19-203</b>	D: Walker Davis C:	Vaughan LAT Hospital & Bailey SAT Hospital - Emergency Panic Button Installations Status: CONST CONTR Phase:DESIGN	4/30/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33	PROGR.: 12	CONSTR.: 8	HOLD_SCOPE: 2
	Total Approved Budgets: \$2,754,008	DESIGN: 7	CLOSEOUT: 3	HOLD: 1

**CONSTRUCTION** **8 Projects**

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>16-264</b>	D: James Hix C: Paula De Simone	<b>Linear Accelerator Lab &amp; Ware Imaging Center - Renovate For LINAC &amp; MRI Equipment</b>	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$1,952,000	B: 6/7/18 E: 4/25/18 A: 4/25/18	B: 6/19/18 E: 5/15/18 A: 5/15/18	B: 7/23/18 E: 7/23/18 A: 7/23/18	B: 3/19/19 E: 5/28/19 A:	
Grp: CPM	4/25/19 Paula De Simone	Budget: Construction budget \$1,623,000. Total project budget \$1,952,000 Schedule: Project completed on time with exception of Owner provided LINAC equipment. Current Status: We are awaiting approval to proceed in LINAC with removing concrete, embedded frame and misc. embedded items and re-installing items damaged during demolition as well as preparing the pit for Varian to install a new frame. Lett is completing punchlist items and change order items in LINAC office and Ware. Next Step: Vet School addressing issues with the installation by their installer of the LINAC equipment.							
<b>17-031</b>	D: Philip Johnson C: John Hand	Vaughan LAT Hospital - Rm 1119E, Renovate To Provide A New Equine Treatment Room	1/25/17	B: 10/29/18 E: 9/28/18 A: \$124,750	B: E: A:	B: 4/8/19 E: 4/8/19 A: 4/8/19	B: 4/16/19 E: 4/16/19 A: 4/16/19	B: 7/4/19 E: 7/4/19 A:	
Grp: CPM	4/22/19 John Hand	Budget - We are within our approved budget Schedule - Schedule revised from early April start to May 7 start due to ill horses Current Step - Construction start May 6, 2019. NTP has been executed Next Step - Construction to begin May 6, 2019. Estimated duration of 60 days.							
<b>18-209</b>	D: George Reese C: John Hand	<b>Hoerlein Hall - Northwest Entrance, New Metal Awning</b>	5/15/18	B: 10/11/18 E: 10/9/18 A: 10/9/18 \$49,820	B: E: A:	B: 11/9/18 E: 7/26/18 A: 7/26/18	B: 11/15/18 E: 11/15/18 A: 11/15/18	B: 4/14/19 E: 4/14/19 A:	
Grp: CPM	4/24/19 John Hand	Budget - CO1 approved for equipment removal. Overall budget is good. Schedule - CO1 added 10 days for equipment removal. Overall schedule is good. Current Step - Canopy will be installed week of 4/22/19. Next Step - Complete install and inspect. Proceed to closeout.							
<b>18-363</b>	D: George Reese C: George Reese	Vaughan LAT Hospital - Rm 1220, Autoclave Replacement	8/27/18	B: 12/11/18 E: 1/8/19 A: 1/8/19 \$15,271	B: E: A:	B: 1/14/19 E: 1/17/19 A: 1/17/19	B: 2/1/19 E: 2/7/19 A:	B: 4/2/19 E: 4/8/19 A:	
Grp: DES	4/22/19 George Reese	Budget: \$15,270 Schedule: Delayed by budget signature. Current step: The project was scheduled for installation on 3/18-3/21. We are currently rescheduling do to schedule of state inspector. Next step Start work							

 denotes "Client Priority Projects"


## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33 Total Approved Budgets: \$2,754,008	PROGR.: 12 DESIGN: 7	CONSTR.: 8 CLOSEOUT: 3	HOLD_SCOPE: 2 HOLD: 1
---------------------------------------	---	-------------------------	---------------------------	--------------------------

**CONSTRUCTION** **8 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>18-425</b>	D: Philip Johnson C: John Hand	<b>Greene Hall - Suite 125, New Stonhard Seamless Floor System</b>  Status: CONSTRUCTION Phase: CONSTRUCTION	9/27/18	B: 3/7/19 E: 2/27/19 A: 2/27/19 \$96,250	B: E: A:	B: 3/14/19 E: 3/14/19 A: 3/14/19	B: 3/18/19 E: 3/18/19 A: 3/18/19	B: 6/5/19 E: 6/5/19 A:
Grp: CPM	4/24/19 John Hand	Budget - We are within our current budget. Schedule - On Schedule. NTP Start May 7, 2019. Move out of client May 6, 2019. Current Step - Once finals are over, client will move out of space and demo will begin May 7, 2019. Next Step - Protect tables and teaching aids. Demo floor and repair glass drain.						
<b>18-534</b>	D: William McClure C: William McClure	Scott-Ritchey Research Ctr - Convert Pneumatic Building Controls To DDC For AHU-2  Status: CONSTRUCTION Phase: CONSTRUCTION	11/16/18	B: E: A: \$70,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: UTIL	4/15/19 William McClure	JCI is wrapping up engineering to order material. Targeting first of June to begin installation. Coordinating with AMCO for JOC pricing for installation of new valves.						
<b>19-078</b>	D: Matthew Wagner C: Johnny Clark	<b>Scott-Ritchey Research Ctr - Rm 211, LED Lighting Upgrades &amp; Interior Refurbishments</b>  Status: BUYOUT Phase: CONSTRUCTION	2/8/19	B: 3/29/19 E: 3/21/19 A: 3/21/19 \$17,850	B: E: A:	B: 4/1/19 E: 4/1/19 A: 4/1/19	B: E: A:	B: 6/12/19 E: 6/12/19 A:
Grp: DES	4/16/19 Johnny Clark	Schedule on schedule Budget in Budget Current status met with client 4/4/19 Light fixtures are ordered, Start date will be set upon delivery of fixtures						
<b>19-194</b>	D: Windy Halsey C: Windy Halsey	Vaughan LAT Hospital, BL Arena & Large Animal Barns - Various Painting Services  Status: CONSTRUCTION Phase: CONSTRUCTION	4/24/19	B: E: A: \$158,145	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: MAINT								



 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33 Total Approved Budgets: \$2,754,008	PROGR.: 12 DESIGN: 7	CONSTR.: 8 CLOSEOUT: 3	HOLD_SCOPE: 2 HOLD: 1
---------------------------------------	---	-------------------------	---------------------------	--------------------------

### CLOSEOUT 3 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	B: = Baseline Date    E: = Estimated Date    A: = Actual Date			Substantial Completion
						Bid Date	Notice to Proceed		

<b>18-205</b>	D: Windy Halsey C: Windy Halsey	Greene Hall - Rm 240B, Floor Tile Abatement & Carpet Removal Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	5/9/18	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	------------------------------------	---	--------	----------------	----------------	----------------	----------------	----------------

Grp: MAINT

<b>18-550</b>	D: Daniel Dix C: Daniel Dix	Southeastern Raptor Ctr - Flight Mews, Wood Repairs & Various Improvements Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	11/30/18	B: E: A:	B: E: A:	B: 11/27/18 E: 11/27/18 A: 11/27/18	B: 11/27/18 E: 11/27/18 A: 11/27/18	B: 2/28/19 E: 2/28/19 A: 2/25/19
---------------	--------------------------------	---	----------	----------------	----------------	---	---	--

Grp: IHC  
2/25/19 Daniel Dix  
Schedule: on schedule  
Budget: in budget  
Current task: Work Substantially Complete 2/25/19.  
Next step: Financial closeout.

<b>19-094</b>	D: Matthew Wagner C: John Hand	Vaughan LAT Hospital - Rm 1118F, CT Scanner Installation Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/20/19	B: 4/1/19 E: 4/1/19 A: \$6,956	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------------------	---	---------	--------------------------------------	----------------	----------------	----------------	----------------


Grp: DES  
4/2/19 John Hand  
Budget - On Budget  
Schedule - On Schedule  
Current Step - Install could begin week of 04/01/2019  
Next Step - Complete Install

### HOLD\_SCOPE 2 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	B: = Baseline Date    E: = Estimated Date    A: = Actual Date			Substantial Completion
						Bid Date	Notice to Proceed		

<b>19-032</b>	D: George Reese C:	Greene Hall - Suite 261, Pathobiology Lab Renovations Status: HOLD_SCOPE Phase:HOLD_SCOPE	1/16/19	B: 4/10/19 E: 4/10/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------	---	---------	--------------------------------	----------------	----------------	----------------	----------------

Grp: DES  
4/23/19 George Reese  
Budget: TBD  
Schedule:TBD  
Current Status: Met with client and the equipment they wish to purchase will not fit in their space we are revising the scope and then will send to the client for review.  
Next Step: Remove from HOLD status

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 33	PROGR.: 12	CONSTR.: 8	HOLD_SCOPE: 2
	Total Approved Budgets: \$2,754,008	DESIGN: 7	CLOSEOUT: 3	HOLD: 1

### HOLD\_SCOPE 2 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-061</b>	D: George Reese C: Nicholas Nowlin	Greene Hall - Rm 130 (Mechanical), Structural Investigation & Repairs Status: HOLD_SCOPE Phase:HOLD_SCOPE	2/4/19	B: 3/14/19 E: 3/14/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/23/19 George Reese	Budget: TBD Schedule:TBD Current Status: Have met with structural engineer on site and ahve requested a proposal for the scope of work. Next Step: Prepare budget and IDIQ PSPO						

### HOLD 1 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-116</b>	D: William Ledbetter C: William Ledbetter	Vaughan LAT Hospital - Suite 1259, Provide Card Reader Access Status: HOLD Phase:HOLD	3/1/19	B: 4/10/19 E: 4/10/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: IHC								