



FACILITIES MANAGEMENT
DESIGN AND CONSTRUCTION
MEMORANDUM

TO: **COLLEGE OF VETERINARY MEDICINE**
DR. CALVIN M. JOHNSON, DEAN

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **06/01/2017**

Please find attached this month's report for all projects specific to your college or school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

Dan Berry
Design and Construction, Program Manager
(334) 844-9115
berrycd@auburn.edu

ADDITIONAL INFORMATION:

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, the following are the primary contacts for each directorate within Facilities Management:

FACILITIES MGMT ADMINISTRATION:

FAC MGMT COMMUNICATIONS:
FAC MGMT SAFETY MANAGEMENT:
FAC MGMT FINANCIAL SERVICES:
FAC MGMT INFORMATION TECHNOLOGY:

DAN KING (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)
Martha Koontz (*communications specialist*)
Margaret Smith (*manager*)
Bob Moseley (*director*), and **Zilun Fan**
Shanda Foster (*manager*)

UNIVERSITY ARCHITECT (OUA):

CAPITAL PROJECTS:
CAMPUS PLANNING & SPACE MGMT:

JIM CARROLL (*University Architect*), and **Barrett Warren** (*OUA coordinator*)
Simon Yendle (*director*)
Richard Guether (*campus planner*)

DESIGN AND CONSTRUCTION:

UNIVERSITY ENGINEER:
DESIGN SERVICES (DES):

CONSTRUCTION MGMT (CPM):
PROJECT SUPPORT / ESTIMATING:

SCOTT FULLER (*executive director*), and **Susan Miller** (*D&C coordinator*)
Mark Aderholdt (*University Engineer*)
Matt Wagner (*asst-director*), **Bob Hix** (*asst-director*),
and **Vanessa Kleypas** (*DES SERV coordinator*)
Mitch Walley (*director*), and **Ben Chapman** (*asst-director*)
Walker Davis (*manager*)

FACILITIES OPERATIONS:

IN-HOUSE CONSTRUCTION (IHC):
MAINTENANCE (MAINT):
UTILITIES & ENERGY MGMT (UTIL):
CAMPUS SERVICES (CSERV):

RON BOOTH (*executive director*), and **Anne Woodruff** (*admin. sup. assoc.*)
Bruce Arnold (*interim manager*)
Dan Whatley (*director*), and **Bruce Arnold** (*asst-director*)
Ken Martin (*director*), and **Malcolm Dailey** (*asst-director*)
Barnese Adair-Wallace (*director*), and **Burl Sumlin** (*asst-director*)



AUBURN UNIVERSITY FACILITIES MANAGEMENT

1161 W. Samford Ave, Auburn University, AL

Client Projects

COLLEGE OF VETERINARY MEDICINE

41 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-156	D: Kirby Brown C: David Johnson	Vaughan LAT Hospital - Connect To Bulk Oxygen Storage Tank At Bailey SATH Status: SCOPING	5/5/17	B: 7/24/17 E: 7/24/17 A:	B: 4/13/18 E: 4/13/18 A:	B: 5/8/18 E: 5/8/18 A:	B: 6/27/18 E: 6/27/18 A:	B: 8/26/18 E: 8/26/18 A:
Grp: DES	5/26/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: project assignment received, initial investigation under way. Next Step: schedule initial client meeting, complete scope of work, develop project budget.						
17-152	D: Walker Davis C:	Piedmont Research Unit (AAES) - New Fencing For AHR Pastures (Phase II) Status: SCOPING	5/3/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/3/17 Matthew Wagner	PIF assigned to Walker Davis on 5/3/2017 as an Authority to Execute project.						
17-151	D: George Reese C: David Johnson	Piedmont Research Unit (AAES) - New Pole Barn For CVM Cattle Research Status: ORIG BUDGET APPR	5/3/17	B: 7/19/17 E: 6/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/19/17 George Reese	Budget: Routing Schedule: Developing (project must be complete by 10/1/2017). Current task: Developing schedule Next Step: Budget to Client						
17-148	D: George Reese C: David Johnson	Greene Hall - Repair & Repave Roadway & Semicircular Parking Lot Status: ORIG BUDGET APPR	5/1/17	B: 7/17/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/19/17 George Reese	Budget: Developing estimates Schedule: Possibly to be complete FY18. Current task: Developing cost estimate Next Step: Develop schedule and budget						

COLLEGE OF VETERINARY MEDICINE **41 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-132	D: David Baker C: David Baker	Bailey Small Animal Hospital - Suite 1405, Power For Existing Card Access System Status: ORIG BUDGET APPR	4/10/17	B: 6/23/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/25/17 David Baker	Budget: No budget issues at this time. Schedule: No schedule issues at this time. Current Status: Original Budget Approval. Next Step: Design. Notes: Estimate provided by Jason Barton with Convergent.						
17-131	D: Amy Bingham C: David Johnson	Wire Rd & Simms Rd - Installation Of Crosswalk Warning Light System Status: ORIG BUDGET APPR	4/10/17	B: 6/23/17 E: 5/30/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/31/17 Amy Bingham	Budget: No report. Schedule: Developing. (Anticipate fall semester study to obtain more accurate data.) Current Task: Scope submitted for review. Proposal requested for traffic study from Volkert. Next Step: Original design budget. Request design/study funds from R&R.						
17-128	D: Walker Davis C: Daniel Dix	Scott-Ritchey Research Ctr - Rm 220, Repair & Recoat Seamless Epoxy Flooring Status: SCOPING	4/7/17	B: 6/26/17 E: 6/26/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/17/17 Philip Johnson	Budget: Not determined Schedule: Not determined Current status: Waiting for initial client meeting Next step: Scope for estimate						
17-097	D: John Lyons C: William Ledbetter	Greene Hall - Suite 413, Lab Modifications & Emergency Power Receptacles Status: DESIGN	3/13/17	B: 5/25/17 E: 5/19/17 A: 5/19/17 \$17,922	B: 9/7/17 E: 9/7/17 A:	B: 9/19/17 E: 9/19/17 A:	B: E: 9/20/17 A:	B: E: 11/20/17 A:
Grp: DES	5/23/17 John Lyons	Budget: Approved. Schedule: On track. Current Task: 5/18/2017-Budget approved and submitted to Financial Services. Next Step: Start design drawings & submit for AU plan review.						
17-072	D: David Baker C: William Ledbetter	CVM Large Animal Barns - LED Lighting Upgrades Status: ORIG BUDGET APPR	2/23/17	B: 5/10/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/25/17 David Baker	Budget: R&R requested. Schedule: No schedule issues at this time. Current Status: Original Budget Approval. Next Step: Design. Notes:						

COLLEGE OF VETERINARY MEDICINE **41 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-070	D: Kirby Brown C: William Simons	Upper Coastal Plain Research Ctr (AAES) - Demolish Winfield Houses 1 & 2 Status: ORIG BUDGET APPR	2/22/17	B: 5/11/17 E: 5/31/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/26/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: revised budget (based on AU estimate) developed and presented to client. Next Step: secure funding, determine best method of project implementation.						
17-031	D: Philip Johnson C: Wendy Peacock	Vaughan LAT Hospital - Rm 1119E, Renovate To Provide A New Equine Treatment Room Status: HOLD	1/25/17	B: 4/11/17 E: 3/22/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/19/17 Philip Johnson	Hold						
17-017	D: Philip Johnson C: David Johnson	Poultry Disease Research Lab Bldg A - Replace Existing Linoleum With Epoxy Floor System Status: HOLD	1/17/17	B: 3/31/17 E: 3/7/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/19/17 Philip Johnson	Hold						
17-013	D: Philip Johnson C: David Johnson	Greene Hall - Suite 125, Install A Stonhard Epoxy Floor System Status: DESIGN	1/12/17	B: 2/10/17 E: 2/10/17 A: 2/10/17 \$14,000	B: 11/17/17 E: 11/17/17 A:	B: 11/28/17 E: 11/28/17 A:	B: 1/31/18 E: 1/31/18 A:	B: 4/1/18 E: 4/1/18 A:
Grp: DES	5/19/17 Philip Johnson	Budget: Fees only approved Schedule: Not determined Current status: OA Agreement with SBA in process Next step: 95% documents						
16-385	D: David Baker C: Wendy Peacock	Vaughan LAT Hospital - Replace Vehicle Access Gates 7 & 8 Status: HOLD_SCOPE	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						

COLLEGE OF VETERINARY MEDICINE

41 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-384	D: David Baker C: David Johnson	Vaughan LAT Hospital - Replace Vehicle Access Gates 5 & 6 Status: HOLD_SCOPE	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-383	D: David Baker C: David Baker	Vaughan LAT Hospital - Suite 1259, Relocate Card Access System To Main Entry Status: HOLD_SCOPE	9/23/16	B: 12/2/16 E: 2/24/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-376	D: Adam Mcmanus C: David Johnson	Vet Med Kennels & PDRL Building A - Roof Replacements Status: HOLD_SCOPE	9/23/16	B: 3/22/17 E: 3/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/2/17 Adam Mcmanus	Budget: TBD Schedule: October - FY18 Design commences Current Task: On Hold Next Step: Phasing Plan/Design						
16-373	D: David Baker C: Gary Arnold	Vaughan LAT Hospital - Monitored Vehicle Access System For Bovine Dr Entrance Status: HOLD_SCOPE	9/23/16	B: 12/2/16 E: 4/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-348	D: Kirby Brown C: David Johnson	Bailey Small Animal Hospital - Dog Bone Park, Vehicle Access Gate Modifications Status: ORIG BUDGET APPR	9/19/16	B: 3/15/17 E: 6/19/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/26/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: cost estimate complete, budget in process. Next Step: secure funding, process consultant contracts.						

COLLEGE OF VETERINARY MEDICINE **41 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-309	D: John Lyons C:	Hoerlein Hall - Rms 307-313 & 559, Renovate For Use By Canine Performance Sciences Status: HOLD_SCOPE	8/17/16	B: 10/19/16 E: 1/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	12/9/16 John Lyons	10/28/2016-Client Joe Lewis has requested for the project to be placed on hold until the user group can define their needs.						
16-308	D: David Baker C: David Johnson	HC Morgan Dr - Replace The Vehicle Access Gate Near Simms Rd Intersection Status: HOLD	8/17/16	B: 3/7/17 E: 1/25/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-306	D: Nicholas Blair C: David Johnson	Southeastern Raptor Ctr - Training Facility, Install New Fencing For Rear Walkway Status: HOLD	8/17/16	B: 10/19/16 E: 3/9/17 A: 3/9/17 \$78,700	B: 6/7/17 E: 7/13/17 A:	B: 6/20/17 E: 7/25/17 A:	B: 7/27/17 E: 8/30/17 A:	B: 8/26/17 E: 9/29/17 A:
Grp: DES	5/12/17 Nicholas Blair	Placed on hold while CVM evaluates addition of decking to the scope - NAB						
16-266	D: John Lyons C: Daniel Dix	Greene Hall - Suite 160, Renovate For Use As Graduate Student Offices Status: DESIGN	7/14/16	B: 5/1/17 E: 5/1/17 A: 5/1/17 \$153,234	B: 7/17/17 E: 7/17/17 A:	B: 8/8/17 E: 8/8/17 A:	B: 8/29/17 E: 8/29/17 A:	B: 10/28/17 E: 10/28/17 A:
Grp: DES	5/16/17 John Lyons	Budget: Budget approved. Schedule: On track - no issues. Current Task: 5/16/2017-95% CDs released for AU plan review with comments due on 5/30/2017. Next Step: Incorporate review comments into final drawings.						
16-265	D: Kirby Brown C: Wendy Peacock	Ware Diagnostic Imaging Ctr - Renovations For Installation Of A New 3T MRI Scanner Status: STUDY	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$13,750	B: 9/29/17 E: 12/8/17 A:	B: 10/3/17 E: 12/12/17 A:	B: 11/8/17 E: 1/17/18 A:	B: 7/5/18 E: 9/13/18 A:
Grp: DES	5/26/17 Kirby Brown	Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: scope developing study under way. Next Step: complete study, finalize scope of work and estimate, develop full project budget.						

COLLEGE OF VETERINARY MEDICINE

41 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-264	D: Kirby Brown C: Wendy Peacock	Linear Accelerator Laboratory - Renovations For Installation Of A New Linear Accelerator Status: STUDY	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$15,400	B: 9/29/17 E: 12/8/17 A:	B: 10/3/17 E: 12/12/17 A:	B: 11/8/17 E: 1/17/18 A:	B: 7/5/18 E: 9/13/18 A:
Grp: DES	5/26/17 Kirby Brown	Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: scope developing study under way. Next Step: complete study, finalize scope of work and estimate, develop full project budget.						
16-260	D: David Bess C: David Johnson	Bailey Small Animal Hospital - Basement, Build-Out For Clinical Pharmacology Lab & Research Space Status: CD	7/13/16	B: E: A: \$130,980	B: E: 6/5/17 A:	B: E: 6/20/17 A:	B: E: 8/3/17 A:	B: E: 11/2/17 A:
Grp: OUA	5/23/17 David Bess	Schedule: On schedule Budget: On budget Current Task: Bid Documents review Next Step: construction pre-bid conference June 12						
16-231	D: Philip Johnson C: Wendy Peacock	Bailey Small Animal Hospital - Rm 2216, Build-Out For New Anesthesia Recovery Room Status: HOLD_SCOPE	6/3/16	B: 12/13/16 E: 5/3/17 A: 5/3/17 \$38,800	B: 6/9/17 E: 2/1/18 A:	B: 9/19/17 E: 2/13/18 A:	B: 8/23/17 E: 4/4/18 A:	B: 11/21/17 E: 7/13/18 A:
Grp: DES	5/19/17 Philip Johnson	Budget: Fees only budget approved for design. Schedule: Schedule pending scope revisions. Current status: Client revising scope of work. Next step: OA Agreement when revised scope of work determined.						
16-207	D: Nicholas Blair C: David Johnson	Southeastern Raptor Ctr - Amphitheater, Drainage Improvements For Restrooms Status: CONSTRUCTION	5/20/16	B: 10/3/16 E: 10/3/16 A: 10/3/16 \$70,800	B: 3/31/17 E: 4/14/17 A: 4/14/17	B: 3/28/17 E: 5/9/17 A: 5/9/17	B: 6/9/17 E: 6/16/17 A:	B: 7/9/17 E: 7/16/17 A:
Grp: CPM	5/25/17 Nicholas Blair	Budget: Budget is ok Schedule: Still planning on June construction Current Task: SPW contract is routing to Adams Construction Next Step: PO/NTP						
16-204	D: Kirby Brown C: Wendy Peacock	CVM Multipurpose Building - Remove Gas Heating System & Connect to Central HW System Status: HOLD	5/19/16	B: 8/18/16 E: 8/18/16 A: 8/18/16 \$36,000	B: 3/15/17 E: 11/20/17 A:	B: 3/21/17 E: 12/12/17 A:	B: 4/26/17 E: 1/17/18 A:	B: 8/23/17 E: 5/16/18 A:
Grp: DES	2/13/17 Kirby Brown	February 13, 2017: Budget: no funding secured. Schedule: schedule on hold pending funding. Current Status: design complete, R&R funding not available, project placed "ON HOLD" pending funding. Next Step: secure funding, restart project.						

COLLEGE OF VETERINARY MEDICINE **41 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-183	D: Adam Mcmanus C: Wendy Peacock	Greene Hall - Roof Replacement Status: STUDY	5/10/16	B: 4/3/17 E: 3/17/17 A: 3/17/17 \$38,393	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/26/17 Adam Mcmanus	Budget: In budget Schedule: On Schedule Current Task: Study Next Step: Report						
16-123	D: John Lyons C: Daniel Dix	Wolfe Barn - Install New Stall Doors & Frames Status: CONSTRUCTION	3/23/16	B: 6/22/16 E: 6/22/16 A: 6/22/16 \$218,944	B: 1/13/17 E: 12/19/16 A: 12/19/16	B: 1/17/17 E: 1/4/17 A: 1/4/17	B: 1/5/17 E: 1/5/17 A: 1/5/17	B: 10/24/17 E: 10/24/17 A:
Grp: IHC	5/18/17 Daniel Dix	Schedule: On modified schedule Budget: In budget Current status: Material procurement in process. New door frames were delivered with defects. Repairs are in process by vendor. Next step: Schedule field crews upon door frame delivery.						
16-088	D: Philip Johnson C: Gary Arnold	Bailey Small Animal Hospital - Rm 0116, Renovate For Storage Of Medical Records Status: HOLD_SCOPE	3/1/16	B: 4/27/16 E: 7/20/16 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/19/17 Philip Johnson	Hold						
16-080	D: Kirby Brown C: Wendy Peacock	Greene Hall - Roof Replacement Over The Dean's Suite Status: WARRANTY/CLOSEOUT	2/23/16	B: 5/3/16 E: 5/3/16 A: 5/3/16 \$129,000	B: 11/29/16 E: 11/7/16 A: 11/7/16	B: 11/22/16 E: 11/8/16 A: 11/8/16	B: 1/6/17 E: 1/6/17 A: 1/6/17	B: 3/7/17 E: 3/7/17 A: 3/7/17
Grp: CPM	5/21/17 Wendy Peacock	Items Needed for Close: - Release of Liens - Final Payment						
16-066	D: Philip Johnson C: Wendy Peacock	CVM Kennel B2 - Provide A New Seamless Polymer Flooring System Status: DESIGN	2/11/16	B: 10/28/16 E: 10/28/16 A: 10/28/16 \$72,100	B: 6/9/17 E: 6/8/17 A:	B: 7/11/17 E: 7/11/17 A:	B: 8/30/17 E: 8/30/17 A:	B: 10/29/17 E: 10/29/17 A:
Grp: DES	5/19/17 Philip Johnson	Budget: Original R&R request approved 10/25/16. Allocation adjustment for outside architect services submitted 12/5/16 Schedule: Construction as scheduled to start 8/11/16. Current status: Scott Boomhoover. Agreement approved - 100% documents complete, review complete. Next step: - 100% document estimate in progress.						

COLLEGE OF VETERINARY MEDICINE

41 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-014	D: Nicholas Blair C: Wendy Peacock	Bailey Small Animal Hospital - Dog Walk Area, Artificial Turf & New Canopy Status: CONST CONTR	1/12/16	B: 3/10/16 E: 2/7/17 A: 2/7/17 \$72,100	B: 7/6/17 E: 5/5/17 A: 5/5/17	B: 7/18/17 E: 5/5/17 A: 5/5/17	B: 9/6/17 E: 6/28/17 A:	B: 11/5/17 E: 8/27/17 A:
Grp: DES	5/25/17 Nicholas Blair	Budget: Budget is good. Schedule: Project schedule on track Current Task: Construction Contract Next Step: PO/NTP						
15-368	D: Margaret Devall C: Gary Arnold	Greene Hall - Rms 102 & 104, Refurbishments & New Furnishings For Dean's Suite Status: HOLD	11/10/15	B: 1/12/17 E: 1/12/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/21/17 Margaret Devall	Budget: Total budget amount: \$137,000. Client has requested scope change to remove a wall between room 105A & B. Schedule: Start end of summer 2017 or early fall. Current Task: Revising scope of work to reflect client request. Will have new scope to estimating this week. Next Step: New budget to client ASAP.						
15-344	D: Kirby Brown C: Kirby Brown	Greene Hall - Room 130 (Mechanical), Replace The Boiler Stack Status: CONSTRUCTION	10/22/15	B: 12/1/15 E: 12/1/15 A: 12/1/15 \$85,000	B: 6/10/16 E: 6/10/16 A: 6/10/16	B: 6/30/16 E: 6/30/16 A: 6/30/16	B: 10/3/16 E: 10/3/16 A: 10/3/16	B: 12/2/16 E: 4/7/17 A:
Grp: DES	5/26/17 Kirby Brown	Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: substantially complete, working on punch list items. Next Step: complete punch list items, close project.						
15-130	D: David Bess C: Wendy Peacock	Food Animal Research Facility - New Building Status: WARRANTY/CLOSEOUT	5/5/15	B: 12/9/15 E: 12/9/15 A: \$3,400,000	B: E: 2/29/16 A: 2/29/16	B: 4/12/16 E: 4/28/16 A: 4/28/16	B: 6/27/16 E: 6/27/16 A: 6/27/16	B: 5/3/17 E: 5/17/17 A: 5/17/17
Grp: CPM	5/21/17 Wendy Peacock	Project reached Substantial Completion on 5/17/17.						
14-207	D: Daniel Clarke C: Wendy Peacock	Veterinary Research Facility - Replace Air Handling Unit Status: DESIGN	8/12/14	B: 12/3/14 E: 12/3/14 A: 12/3/14 \$27,200	B: 9/25/17 E: 7/31/17 A:	B: 11/7/17 E: 11/7/17 A:	B: 12/26/17 E: 12/26/17 A:	B: 4/25/18 E: 4/25/18 A:
Grp: DES	5/24/17 Daniel Clarke	Budget: Approved Schedule: On revised schedule Current Status: Prepare Bid Docs by 6-20-17 Next Step: Send to estimating						

COLLEGE OF VETERINARY MEDICINE

41 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-136	D: Kirby Brown C: Wendy Peacock	Greene Hall - Suite 403, HVAC Upgrades & Improvements Status: CONSTRUCTION	5/14/14	B: 3/3/15 E: 3/3/15 A: 3/3/15 \$305,000	B: 5/9/16 E: 5/9/16 A: 5/9/16	B: 6/23/16 E: 6/23/16 A: 6/23/16	B: 1/9/17 E: 1/9/17 A: 1/9/17	B: 5/8/17 E: 6/5/17 A:
Grp: CPM	5/22/17 Wendy Peacock	Budget: Within Budget Schedule: Behind Schedule due to working around client's scheduling in adjacent spaces. Original SC 5/8/17. Anticipated SC 6/2/17. Current Status: Duct Work Installation finishing up. Next Step: Installation of millwork.						

COLLEGE OF VETERINARY MEDICINE

41 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name Project Status	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
13-176	D: Philip Johnson C: David Johnson	North AU Equine Facility - Collection Barn, Building Addition For New AUESPP Lab Space Status: HOLD_SCOPE	7/16/13	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/19/17 Philip Johnson	On hold						