

TO: **COLLEGE OF VETERINARY MEDICINE**  
**DR. CALVIN M. JOHNSON, DEAN**

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **06/04/2018**

Please find attached this month's report for all projects related to your college that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

**Dan Berry**

Program Manager, Design and Construction  
(334) 844-9115  
berrycd@auburn.edu

**ADDITIONAL INFORMATION:**

If you need to submit a new project request, the Project Initiation Form (PIF) is available through our website as follows:  
<http://www.auburn.edu/administration/facilities/projects/pif.html>

For reference, below are the primary contacts for each directorate within Facilities Management:

**FACILITIES MGMT ADMINISTRATION:**

FAC MGMT COMMUNICATIONS & MKTG:  
FAC MGMT SAFETY MANAGEMENT:  
FAC MGMT FINANCIAL SERVICES:  
FAC MGMT INFORMATION TECHNOLOGY:

**DAN KING** (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)  
**Martha Gentry** (*manager*)  
**Margaret Smith** (*manager*)  
**Bob Moseley** (*director*), and **Zilun Fan**  
**Shanda Foster** (*manager*)

**UNIVERSITY ARCHITECT (OUA):**

CAPITAL PROJECTS:  
CAMPUS PLANNING & SPACE MGMT:

**SIMON YENDLE** (*interim Univ. Architect*), and **Barrett Warren** (*OUA coord.*)  
**Simon Yendle** (*director*)  
**Richard Guether** (*director*)

**DESIGN AND CONSTRUCTION:**

UNIVERSITY ENGINEER:  
DESIGN SERVICES (DES):  
  
CONSTRUCTION MGMT (CM):  
PROJECT SUPPORT:

**SCOTT FULLER** (*executive director*), and **Susan Miller** (*D&C coordinator*)  
**Mark Aderholdt** (*University Engineer*), and **Nolan Yon** (*FCA program mngr.*)  
**Mickey Allen** (*director*), **Matt Wagner** (*asst-director*), **Bob Hix** (*asst-director*),  
and **Vanessa Kleypas** (*DES SERV coordinator*)  
**Mitch Walley** (*interim director*)  
**Walker Davis** (*manager*)

**FACILITIES OPERATIONS:**

MAINTENANCE:  
IN-HOUSE CONSTRUCTION (IHC):  
UTILITIES & ENERGY MGMT:  
CAMPUS SERVICES:

**RON BOOTH** (*executive director*), and **Anne Wilbourne** (*admin. sup. assoc.*)  
**Dan Whatley** (*director*), and **Bruce Arnold** (*asst-director*)  
**Hank Moreman** (*manager*)  
**Ken Martin** (*director*), and **Malcolm Dailey** (*asst-director*)  
**Dee Sneed** (*director*), **Burl Sumlin** (*asst-dir.*), and **Vic Walker** (*asst-dir.*)

■ denotes "Client Priority Projects"



# AUBURN UNIVERSITY

FACILITIES MANAGEMENT

## Client Projects (by Phase)

### COLLEGE OF VETERINARY MEDICINE

Total Projects: 26  
Total Approved Budgets: \$8,844,120

PROGR.: 4    CONSTR.: 5    HOLD\_SCOPE: 4  
DESIGN: 5    CLOSEOUT: 7    HOLD: 1

### PROGRAMMING

4 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>18-073</b>	D: Daniel Clarke C:	Greene Hall - Suite 350, Connect Crossing Station To External Ventilation System Status: SCOPING Phase:PROGRAMMING	2/15/18	B: 3/22/18 E: 5/3/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/23/18 Daniel Clarke	Budget: No Budget Schedule: No Schedule Current Status: Budget to client on 4-19-18 Next Step: Execute JOC task order once budget is approved						
<b>18-166</b>	D: George Reese C: James Walley	Golden House - CPS Training Field Sprint Runs & Kennel Renovations Status: ESTIMATE PROJECT Phase:PROGRAMMING	4/18/18	B: 5/31/18 E: 7/11/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/22/18 George Reese	Budget: (awaiting construction cost estimate) Schedule: TBD. Current task:Scope has been developed and we are getting a cost estimate. Next Step: prepare budget and begin SPW documents.						
<b>18-203</b>	D: David Baker C: James Walley	Bailey Small Animal Hospital - Building Wide, Repair Or Replace Automatic Sliding Doors Status: SCOPING Phase:PROGRAMMING	5/8/18	B: 7/23/18 E: 7/23/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/24/18 Matthew Wagner	Project assigned to David Baker on 5/24/2018.						

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 26 Total Approved Budgets: \$8,844,120	PROGR.: 4	CONSTR.: 5	HOLD_SCOPE: 4
		DESIGN: 5	CLOSEOUT: 7	HOLD: 1

**PROGRAMMING 4 Projects**

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>18-209</b>	D: George Reese C: James Walley	Hoerlein Hall - Northwest Entrance, New Metal Awning Status: SCOPING Phase:PROGRAMMING	5/15/18	B: 6/21/18 E: 6/21/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES	5/22/18 George Reese	Budget: developing) Schedule: TBD Current task:Converting to a JOC project Next Step: Start JOC task order							

**DESIGN 5 Projects**

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>16-088</b>	D: Philip Johnson C: David Johnson	Bailey Small Animal Hospital - Rm 0116, Renovate For Storage Of Medical Records Status: CONST CONTR Phase:DESIGN	3/1/16	B: 4/27/16 E: 3/15/18 A: 3/15/18 \$66,000	B: 3/22/18 E: 3/22/18 A: 3/22/18	B: 3/22/18 E: 3/22/18 A: 3/22/18	B: 4/27/18 E: 5/23/18 A: 5/23/18	B: 6/26/18 E: 7/22/18 A:	
Grp: CPM	5/23/18 David Johnson	Budget: Within Budget. Schedule: On Schedule. Current status: NTP issued 5.23.18. Next step: Begin Construction.							
<b>16-264</b>	D: James Hix C: Wendy Peacock	<b>Linear Accelerator Lab &amp; Ware Imaging Center - Renovate for LINAC &amp; MRI Equipment</b> Status: BIDDING Phase:DESIGN	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$1,577,500	B: 6/7/18 E: 5/31/18 A:	B: 6/19/18 E: 5/15/18 A: 5/15/18	B: 8/8/18 E: 7/9/18 A:	B: 5/15/19 E: 12/6/18 A:	
Grp: DES	5/16/18 James Hix	Budget: Contracted Construction Budget \$1,200,000. Total Construction budget \$1,435,600. Total project budget \$1,577,500 Bid: Low base bid \$1,368,800. Alt 1(Interior Finishes): \$185,700. Alt 2(Polypropylene Pipe): (\$5,000). Base Bid plus Alternates: \$1,549,500. Schedule: Construction schedule is tight and must be coordinated with equipment delivery. Current Status: Low Bid over budget. Next Step: Work with low bidder to VE items. Budget Revision							
<b>16-266</b>	D: John Lyons C: Daniel Dix	Greene Hall - Suite 160, Renovate For Use As Graduate Student Offices Status: DESIGN Phase:DESIGN	7/14/16	B: 5/1/17 E: 5/1/17 A: 5/1/17 \$153,234	B: 7/17/17 E: 7/18/17 A: 7/18/17	B: 8/22/17 E: 7/18/17 A: 7/18/17	B: 7/20/17 E: 7/20/17 A: 7/20/17	B: 2/2/18 E: 1/16/18 A: 1/16/18	
Grp: DES	2/21/18 Gary Arnold	Needed to close project: Close open Purchase Order and IHC work order #17-386614.							

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 26	PROGR.: 4	CONSTR.: 5	HOLD_SCOPE: 4
	Total Approved Budgets: \$8,844,120	DESIGN: 5	CLOSEOUT: 7	HOLD: 1

**DESIGN** **5 Projects**

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>17-131</b>	D: Amy Bingham C: David Johnson	Wire Rd & Simms Rd - Installation Of Crosswalk Warning Light System  Status: STUDY Phase:DESIGN	4/10/17	B: 6/23/17 E: 9/14/17 A: 9/14/17 \$7,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES	5/30/18 Amy Bingham	Budget: Study Budget approved (\$7,000). Schedule: Study complete. Developing schedule for Design. Current Task: 5/30/18: negotiating consultant scope of work and fee. Next Step: Submit to R&R for funding consideration.							

<b>18-003</b>	D: Daniel Clarke C: David Johnson	<b>Greene Hall - Boiler Improvements For Proper Operation Of Autoclaves &amp; Cage Washers</b>  Status: DESIGN Phase:DESIGN	1/4/18	B: 2/8/18 E: 3/7/18 A: 3/7/18 \$340,000	B: 5/24/18 E: 5/24/18 A:	B: 6/7/18 E: 6/7/18 A:	B: 6/29/18 E: 6/29/18 A:	B: 10/27/18 E: 10/27/18 A:
Grp: DES	5/23/18 Daniel Clarke	Budget: Approved Schedule: On schedule Current Status: document sent to contractor for estimating on 4-25-18 Next Step: Review estimate once returned.						

**CONSTRUCTION** **5 Projects**

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>15-368</b>	D: Margaret Devall C: Daniel Dix	<b>Greene Hall - Rms 102 &amp; 104, Refurbishments &amp; New Furnishings For Dean's Suite</b>  Status: CONSTRUCTION Phase:CONSTRUCTION	11/10/15	B: 1/12/17 E: 9/13/17 A: 9/13/17 \$186,050	B: 12/21/17 E: 1/10/18 A: 1/10/18	B: 1/2/18 E: 1/10/18 A: 1/10/18	B: 1/10/18 E: 1/10/18 A:	B: 8/13/18 E: 8/9/18 A:	
Grp: IHC	5/22/18 Daniel Dix	Schedule: On schedule Budget: In budget Current status: Painting in process. Next step: Install floor covering.							

<b>16-204</b>	D: James Hix C: Wendy Peacock	CVM Multipurpose Building - Remove Gas Heating System & Connect to Central HW System  Status: CONSTRUCTION Phase:CONSTRUCTION	5/19/16	B: 8/18/16 E: 8/18/16 A: 8/18/16 \$385,600	B: 3/30/18 E: 3/23/18 A:	B: 5/8/18 E: 4/26/18 A: 4/26/18	B: 6/13/18 E: 5/28/18 A:	B: 10/10/18 E: 9/24/18 A:
Grp: CPM	5/23/18 Wendy Peacock	Budget: \$385,600 approved with Energy Reinvestment Funding Schedule: On schedule Current Status: Contract is approved. Pre-construction meeting is being scheduled for next week. Next Step: Begin demolition.						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 26 Total Approved Budgets: \$8,844,120	PROGR.: 4 DESIGN: 5	CONSTR.: 5 CLOSEOUT: 7	HOLD_SCOPE: 4 HOLD: 1
---------------------------------------	---	------------------------	---------------------------	--------------------------

### CONSTRUCTION 5 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>18-068</b>	D: Daniel Clarke C: Daniel Clarke	Greene Hall - Rms 125 & 129, Investigate & Resolve Above Ceiling Condensation Issues  Status: CONSTRUCTION Phase: CONSTRUCTION	2/14/18	B: 3/21/18	B:	B: 4/20/18	B: 5/14/18	B: 5/28/18
				E: 4/18/18	E:	E: 4/20/18	E: 5/16/18	E: 6/5/18
Grp: DES				A: 4/18/18	A:	A: 4/20/18	A: 5/16/18	A:
5/23/18 Daniel Clarke				Budget: Approved Schedule: On Schedule Current Status: Work to be completed by June 5th. Next Step: Close out project.				

<b>18-072</b>	D: Malcolm Dailey C: Malcolm Dailey	Wire Road - Electric Power Distribution Improvements For Vet Med Campus  Status: CONSTRUCTION Phase: CONSTRUCTION	2/15/18	B:	B:	B:	B:	B:
Grp: UTIL				E:	E:	E:	E:	E:
				A:	A:	A:	A:	A:
				\$86,960				

<b>18-205</b>	D: Windy Halsey C: Windy Halsey	Greene Hall - Rm 240B, Floor Tile Abatement & Carpet Removal  Status: CONSTRUCTION Phase: CONSTRUCTION	5/9/18	B:	B:	B:	B:	B:
Grp: MAINT				E:	E:	E:	E:	E:
				A:	A:	A:	A:	A:

### CLOSEOUT 7 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>15-130</b>	D: David Bess C: Wendy Peacock	Food Animal Research Facility - New Building  Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT	5/5/15	B: 12/9/15	B:	B: 4/12/16	B: 6/27/16	B: 4/16/18
				E: 12/9/15	E: 2/29/16	E: 4/28/16	E: 6/27/16	E: 4/16/18
Grp: CPM				A:	A: 2/29/16	A: 4/28/16	A: 6/27/16	A: 4/16/18
4/18/18 Wendy Peacock				Project has reached Substantial Completion for the JOC portion.				

denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 26 Total Approved Budgets: \$8,844,120	PROGR.: 4 DESIGN: 5	CONSTR.: 5 CLOSEOUT: 7	HOLD_SCOPE: 4 HOLD: 1
---------------------------------------	---	------------------------	---------------------------	--------------------------

**CLOSEOUT** **7 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>16-066</b>	D: Philip Johnson C: David Johnson	<b>CVM Kennel B2 - Provide A New Seamless Polymer Flooring System</b> Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/11/16	B: 10/28/16 E: 10/28/16 A: 10/28/16 \$123,100	B: 9/20/17 E: 9/20/17 A: 9/20/17	B: 10/10/17 E: 10/10/17 A: 10/10/17	B: 11/29/17 E: 11/13/17 A:	B: 12/15/17 E: 12/15/17 A: 1/9/18
Grp: CPM	4/25/18 David Johnson	Budget: Within Budget. Schedule: On schedule. Current status: Warranty/Closeout. Awaiting advertisement and final change order from Carlisle Services. Next step: - Financial Closeout. Return approximately 49k to R&R.						
<b>16-260</b>	D: David Bess C: David Johnson	<b>Bailey Small Animal Hospital - Basement, Build-Out For Clinical Pharmacology Lab &amp; Research Space</b> Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	7/13/16	B: E: A: \$2,300,000	B: E: 6/5/17 A:	B: 6/20/17 E: 6/20/17 A: 6/20/17	B: 8/21/17 E: 8/21/17 A: 8/21/17	B: 5/18/18 E: 4/13/18 A: 4/13/18
Grp: CPM	4/25/18 David Johnson	Schedule: On schedule. Budget: Within Budget. Current Task: Substantially complete 4/13/18. Assisting client with moving scheduling. Next Step: Warranty/Closeout.						
<b>16-306</b>	D: Nicholas Blair C: Wendy Peacock	Southeastern Raptor Ctr - Training Facility, Install New Fencing For Rear Walkway Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	8/17/16	B: 10/19/16 E: 3/9/17 A: 3/9/17 \$94,195	B: 2/8/18 E: 2/8/18 A:	B: 2/27/18 E: 2/1/18 A: 2/1/18	B: 3/2/18 E: 3/2/18 A: 3/2/18	B: 4/6/18 E: 4/2/18 A: 4/2/18
Grp: CPM	4/2/18 Wendy Peacock	Project has reached substantial completion as of today, April 2. Project Closeouts will now begin.						
<b>17-307</b>	D: Lauren Brock C: Lauren Brock	Hubbard CASIC Building - Rms 243 & 247, New Lab Casework & Furnishings Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	9/20/17	B: 11/27/17 E: 11/2/17 A: 11/2/17 \$39,400	B: 11/14/17 E: 11/14/17 A: 11/14/17	B: 11/16/17 E: 11/16/17 A: 11/16/17	B: 2/27/18 E: 4/3/18 A: 4/3/18	B: 2/27/18 E: 4/3/18 A: 4/3/18
Grp: DES	5/23/18 Lauren Brock	Budget: In budget; \$32,000 Schedule: Complete Current task: Closeout						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 26	PROGR.: 4	CONSTR.: 5	HOLD_SCOPE: 4
	Total Approved Budgets: \$8,844,120	DESIGN: 5	CLOSEOUT: 7	HOLD: 1

### CLOSEOUT 7 Projects

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>17-372</b>	D: David Baker C: David Baker	<b>Hoerlein Hall - Provide Power For A Mobile MRI Scanner Unit</b>	10/19/17	B: 11/28/17 E: 2/1/18 A: 2/1/18 \$19,873	B: 2/15/18 E: 2/15/18 A: 2/15/18	B: 2/15/18 E: 2/15/18 A: 2/15/18	B: 3/27/18 E: 3/12/18 A: 3/12/18	B: 4/26/18 E: 3/22/18 A: 3/22/18	
Grp: DES	5/23/18 David Baker	Budget: Over budget by \$661.11. Schedule: Construction complete. Current Status: Warranty Closeout Next Step: Financial Closeout. Notes: Budget overage due to M&O Shop assist during scheduled power outage. Asking for R&R funding for coverage.							
<b>17-418</b>	D: David Baker C: David Baker	Southeastern Raptor Ctr - Amphitheater, Exterior Lighting Improvements	12/7/17	B: 4/6/18 E: 3/19/18 A: 3/19/18 \$3,708	B: 4/16/18 E: 3/26/18 A: 3/26/18	B: 4/17/18 E: 3/26/18 A: 3/26/18	B: 4/24/18 E: 4/23/18 A: 4/23/18	B: 5/24/18 E: 4/27/18 A: 4/27/18	
Grp: DES	5/23/18 David Baker	Budget: In budget. Schedule: Construction complete. Current Status: Warranty Closeout. Next Step: Financial Closeout. Notes: Awaiting ETI final invoice.							

### HOLD\_SCOPE 4 Projects

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>17-031</b>	D: Philip Johnson C: Wendy Peacock	Vaughan LAT Hospital - Rm 1119E, Renovate To Provide A New Equine Treatment Room	1/25/17	B: 3/23/18 E: 3/23/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES	5/22/18 Philip Johnson	Budget: Original prepared and sent to client 4/10/17 Schedule Unknown. Current status: At clients request Rabren Construction asked to prepare JOC estimate for work. Met with Rabren at site 2/28 to review scope. UPL contacted Rabren 4/7/18 for status of estimate . Rabren indicated we should get it the week of 4/16/18. Higher priority projects in JOC system have delayed getting estimate. Next step: Estimate from JOC contractor and new budget to client.							
<b>17-156</b>	D: James Hix C: David Johnson	Vaughan LAT Hospital - Connect To Bulk Oxygen Storage Tank At Bailey SATH	5/5/17	B: 7/21/17 E: 10/25/17 A:	B: 4/13/18 E: 4/13/18 A:	B: 5/8/18 E: 5/8/18 A:	B: 6/27/18 E: 6/27/18 A:	B: 8/26/18 E: 8/26/18 A:	
Grp: DES	11/16/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: developing scope of work. Next Step: complete scope of work, develop project budget.							

<b>COLLEGE OF VETERINARY MEDICINE</b>	Total Projects: 26	PROGR.: 4	CONSTR.: 5	HOLD_SCOPE: 4
	Total Approved Budgets: \$8,844,120	DESIGN: 5	CLOSEOUT: 7	HOLD: 1

**HOLD\_SCOPE 4 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>18-002</b>	D: George Reese C: David Johnson	Vet Med Campus - Additional Dumpsters For Animal Bedding & Substrate Status: HOLD_SCOPE Phase:HOLD_SCOPE	1/4/18	B: 4/10/18 E: 4/17/18 A:	B: 7/12/18 E: 7/12/18 A:	B: 8/7/18 E: 8/7/18 A:	B: 9/12/18 E: 9/12/18 A:	B: 10/12/18 E: 10/12/18 A:
Grp: DES	5/22/18 George Reese	Budget: Routing Schedule: Complete (project on schedule) Current Step: Finalizing budget. The budget is with the Vet school. Next Step: Consultant contracts to be completed by 5/10/2018.						

<b>18-157</b>	D: George Reese C: William Simons	McClary Dairy Barn - Install Stainless Steel Cladding On Interior Walls Status: HOLD_SCOPE Phase:HOLD_SCOPE	4/13/18	B: 7/18/18 E: 7/18/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/22/18 George Reese	Budget: (developing) Schedule: TBD. Current task:Setting up meeting with vet school. Next Step: Complete scope.						

**HOLD 1 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>17-148</b>	D: George Reese C: Spearman Cobb	Greene Hall - Repair & Repave Roadway & Semicircular Parking Lot Status: HOLD Phase:HOLD	5/1/17	B: 7/17/17 E: 9/22/17 A: 9/22/17 \$50,000	B: 5/2/18 E: 5/7/18 A: 5/7/18	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/22/18 George Reese	Budget: In budget (Fees only 50k) Schedule: Design to be complete FY18. Current task: Engineers construction cost estimate is \$499,600.00 Next Step: Request project cost funding next year.						