

TO: **COLLEGE OF VETERINARY MEDICINE**
DR. CALVIN M. JOHNSON, DEAN

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **09/05/2017**

Please find attached this month's report for all projects specific to your college or school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

Dan Berry
Design and Construction, Program Manager
(334) 844-9115
berrycd@auburn.edu

ADDITIONAL INFORMATION:

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, the following are the primary contacts for each directorate within Facilities Management:

FACILITIES MGMT ADMINISTRATION:

FAC MGMT COMMUNICATIONS:
FAC MGMT SAFETY MANAGEMENT:
FAC MGMT FINANCIAL SERVICES:
FAC MGMT INFORMATION TECHNOLOGY:

DAN KING (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)
Martha Koontz (*communications specialist*)
Margaret Smith (*manager*)
Bob Moseley (*director*), and **Zilun Fan**
Shanda Foster (*manager*)

UNIVERSITY ARCHITECT (OUA):

CAPITAL PROJECTS:
CAMPUS PLANNING & SPACE MGMT:

JIM CARROLL (*University Architect*), and **Barrett Warren** (*OUA coordinator*)
Simon Yendle (*director*)
Richard Guether (*campus planner*)

DESIGN AND CONSTRUCTION:

UNIVERSITY ENGINEER:
DESIGN SERVICES (DES):

CONSTRUCTION MGMT (CPM):
PROJECT SUPPORT / ESTIMATING:

SCOTT FULLER (*executive director*), and **Susan Miller** (*D&C coordinator*)
Mark Aderholdt (*University Engineer*)
Matt Wagner (*asst-director*), **Bob Hix** (*asst-director*),
and **Vanessa Kleypas** (*DES SERV coordinator*)
Mitch Walley (*director*), and **Ben Chapman** (*asst-director*)
Walker Davis (*manager*)

FACILITIES OPERATIONS:

MAINTENANCE (MAINT):
IN-HOUSE CONSTRUCTION (IHC):
UTILITIES & ENERGY MGMT (UTIL):
CAMPUS SERVICES (CSERV):

RON BOOTH (*executive director*), and **Anne Woodruff** (*admin. sup. assoc.*)
Dan Whatley (*director*), and **Bruce Arnold** (*asst-director*)
Bruce Arnold (*interim manager*)
Ken Martin (*director*), and **Malcolm Dailey** (*asst-director*)
Barnese Adair-Wallace (*dir.*), **Burl Sumlin** (*asst-dir*), and **Vic Walker** (*asst-dir*)



COLLEGE OF VETERINARY MEDICINE	Total Projects: 36	PROGR.: 7	CONSTR.: 3	HOLD_SCOPE: 11
	Total Approved Budgets: \$6,968,193	DESIGN: 8	CLOSEOUT: 4	HOLD: 3

PROGRAMMING 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-368	D: Margaret Devall C: Gary Arnold	Greene Hall - Rms 102 & 104, Refurbishments & New Furnishings For Dean's Suite Status: ORIG BUDGET APPR Phase:PROGRAMMING	11/10/15	B: 1/12/17 E: 1/12/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/24/17 Margaret Devall	Budget: Cathy Antee indicated in email on 8/14 that the Dean has approved the project but to date I have not received a signed budget. Budget is \$141,050. Schedule: LPW Bid in September if budget is approved soon. Current Task: Follow up with Cathy Next Step: Prepare bid package after budget approval.						
16-211	D: Windy Halsey C: Windy Halsey	Hoerlein Hall - Rms 521-534 & 573-576, Renovate For New CVM Neutering Program Status: SCOPING Phase:PROGRAMMING	5/20/16	B: 7/19/16 E: 7/19/16 A: \$60,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: MAINT	6/24/16 John Lyons	6/22/2016-Per Joe Lewis' request, this project has been cancelled. There is no design work involved. The repair work will be done through Maintenance.						
16-348	D: Kirby Brown C: David Johnson	Bailey Small Animal Hospital - Dog Bone Park, Vehicle Access Gate Modifications Status: ORIG BUDGET APPR Phase:PROGRAMMING	9/19/16	B: 3/15/17 E: 6/19/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/24/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: developing reduced scope of work & cost estimate. Next Step: develop revised budget, secure funding, process consultant contracts.						
17-070	D: Kirby Brown C: William Simons	Upper Coastal Plain Research Ctr (AAES) - Demolish Winfield Houses 1 & 2 Status: ORIG BUDGET APPR Phase:PROGRAMMING	2/22/17	B: 5/11/17 E: 9/15/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/24/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: revised budget (based on AU estimate) developed and presented to client. Next Step: secure funding, determine best method of project implementation.						

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 36
Total Approved Budgets: \$6,968,193

PROGR.: 7	CONSTR.: 3	HOLD_SCOPE: 11
DESIGN: 8	CLOSEOUT: 4	HOLD: 3

PROGRAMMING

7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-131	D: Amy Bingham C: David Johnson	Wire Rd & Simms Rd - Installation Of Crosswalk Warning Light System Status: ORIG BUDGET APPR Phase:PROGRAMMING	4/10/17	B: 6/23/17 E: 9/7/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/24/17 Amy Bingham	Budget: Original design fees budget and R&R routed for approval 08/24/17. Schedule: Developing. (Anticipate fall semester study to obtain more accurate data.) Current Task: Await R&R approval. (Working with Change Corbett to obtain crash reports and accident information for the intersection (additional request made 7/13/17). Next Step: Contract to consultant for intersection study.						
17-151	D: George Reese C: David Johnson	Piedmont Research Unit (AAES) - New Pole Barn For CVM Cattle Research Status: SCOPING Phase:PROGRAMMING	5/3/17	B: 7/19/17 E: 6/1/17 A: \$22,650	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/23/17 George Reese	Budget: Developing Schedule:Developing (project must be complete by 10/1/2017). Current task:Routing budget. Next Step:Bid SPW						
17-156	D: Kirby Brown C: David Johnson	Vaughan LAT Hospital - Connect To Bulk Oxygen Storage Tank At Bailey SATH Status: SCOPING Phase:PROGRAMMING	5/5/17	B: 7/21/17 E: 10/25/17 A:	B: 4/13/18 E: 4/13/18 A:	B: 5/8/18 E: 5/8/18 A:	B: 6/27/18 E: 6/27/18 A:	B: 8/26/18 E: 8/26/18 A:
Grp: DES	8/24/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: developing scope of work. Next Step: complete scope of work, develop project budget.						

DESIGN

8 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-207	D: Daniel Clarke C: Wendy Peacock	Veterinary Research Facility - Replace Air Handling Unit Status: DESIGN Phase:DESIGN	8/12/14	B: 12/3/14 E: 12/3/14 A: 12/3/14 \$27,200	B: 9/25/17 E: 9/21/17 A:	B: 11/7/17 E: 11/7/17 A:	B: 12/26/17 E: 12/26/17 A:	B: 4/25/18 E: 4/25/18 A:
Grp: DES	8/24/17 Daniel Clarke	Budget: Approved Schedule: On revised schedule Current Status: Prepare Bid Docs by 8-31-17 Next Step: Send to estimating						

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 36
Total Approved Budgets: \$6,968,193

PROGR.: 7	CONSTR.: 3	HOLD_SCOPE: 11
DESIGN: 8	CLOSEOUT: 4	HOLD: 3

DESIGN 8 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-066	D: Philip Johnson C: Spearman Cobb	CVM Kennel B2 - Provide A New Seamless Polymer Flooring System Status: DESIGN Phase:DESIGN	2/11/16	B: 10/28/16 E: 10/28/16 A: 10/28/16 \$72,100	B: 6/9/17 E: 6/21/17 A:	B: 7/11/17 E: 7/25/17 A:	B: 8/30/17 E: 9/13/17 A:	B: 10/29/17 E: 11/12/17 A:
Grp: DES	8/14/17 Philip Johnson	Budget: Original R&R request approved 10/25/16. Allocation adjustment for outside architect services submitted 12/5/16 Schedule: Construction as scheduled to start 8/11/16. Current status: Scott Boomhooover. Agreement approved - 100% documents complete, review complete - revised budget and R&R request submitted for additional 50K +/-. Next step: - At MA request owner has provided documentation requiring new floor for accreditation.						
16-183	D: Adam Mcmanus C: Wendy Peacock	Greene Hall - Roof Replacement Status: STUDY Phase:DESIGN	5/10/16	B: 4/3/17 E: 3/17/17 A: 3/17/17 \$38,393	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/23/17 Adam Mcmanus	Budget: In budget Schedule: Delays - Architect remains behind schedule Current Task: Study/Scheduling with CVM Next Step: Report						
16-264	D: Kirby Brown C: Wendy Peacock	Linear Accelerator Lab & Ware Imaging Center - Renovate for LINAC & MRI Equipment Status: STUDY Phase:DESIGN	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$15,400	B: 9/29/17 E: 12/8/17 A:	B: 10/3/17 E: 12/12/17 A:	B: 11/8/17 E: 1/17/18 A:	B: 7/5/18 E: 9/13/18 A:
Grp: DES	8/24/17 Kirby Brown	Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: scope developing study complete, evaluation of timing and method of design under way. Next Step: finalize scope of work and estimate, develop full project budget.						
16-265	D: Kirby Brown C: Wendy Peacock	Ware Diagnostic Imaging Ctr - Renovations For Installation Of A New 3T MRI Scanner Status: STUDY Phase:DESIGN	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$13,750	B: 9/29/17 E: 12/8/17 A:	B: 10/3/17 E: 12/12/17 A:	B: 11/8/17 E: 1/17/18 A:	B: 7/5/18 E: 9/13/18 A:
Grp: DES	8/24/17 Kirby Brown	Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: scope developing study complete, evaluation of timing and method of design under way. Next Step: finalize scope of work and estimate, develop full project budget.						

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 36
Total Approved Budgets: \$6,968,193

PROGR.: 7	CONSTR.: 3	HOLD_SCOPE: 11
DESIGN: 8	CLOSEOUT: 4	HOLD: 3

DESIGN 8 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-308	D: David Baker C: David Johnson	HC Morgan Dr - Replace The Vehicle Access Gate Near Simms Rd Intersection Status: CONST CONTR Phase:DESIGN	8/17/16	B: 3/7/17 E: 6/2/17 A: 6/2/17 \$13,200	B: 6/6/17 E: 6/6/17 A: 6/6/17	B: 6/6/17 E: 6/6/17 A: 6/6/17	B: 7/17/17 E: 7/17/17 A:	B: 9/15/17 E: 9/15/17 A:
Grp: DES	6/26/17 David Baker	Budget: No budget issues. Schedule: No scheduling issues. Current task: Construction Contracts Next Step: Construction. Notes: Processing SPW for Georgia Automated Access to complete work.						
17-013	D: Philip Johnson C: David Johnson	Greene Hall - Suite 125, Install A Stonhard Epoxy Floor System Status: DESIGN Phase:DESIGN	1/12/17	B: 2/10/17 E: 2/10/17 A: 2/10/17 \$14,000	B: 11/17/17 E: 10/2/17 A:	B: 11/28/17 E: 10/10/17 A:	B: 1/31/18 E: 12/4/17 A:	B: 4/1/18 E: 2/2/18 A:
Grp: DES	9/1/17 Philip Johnson	Budget: Fees only approved Schedule: Not determined Current status: 1--% documents complete and approved Next step: 100% documents estimate, budget revision for construction.						
17-097	D: John Lyons C: William Ledbetter	Greene Hall - Suite 413, Lab Modifications & Emergency Power Receptacles Status: DESIGN Phase:DESIGN	3/13/17	B: 5/25/17 E: 5/19/17 A: 5/19/17 \$17,922	B: 9/13/17 E: 9/1/17 A:	B: 9/21/17 E: 9/12/17 A:	B: 11/10/17 E: 11/1/17 A:	B: 1/9/18 E: 12/31/17 A:
Grp: DES	8/25/17 John Lyons	Budget: Approved. Schedule: On track. Current Task: 8/24/2017-Submitted 100% CDs and Budget Change #1 for \$1,888 for client's approval. Next Step: Get remaining title sheet sign-offs, transfer project to In-House Construction.						

CONSTRUCTION 3 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-123	D: John Lyons C: Daniel Dix	Wolfe Barn - Install New Stall Doors & Frames Status: CONSTRUCTION Phase:CONSTRUCTION	3/23/16	B: 6/22/16 E: 6/22/16 A: 6/22/16 \$218,944	B: 1/13/17 E: 12/19/16 A: 12/19/16	B: 1/17/17 E: 1/4/17 A: 1/4/17	B: 1/5/17 E: 1/5/17 A: 1/5/17	B: 10/24/17 E: 3/14/18 A:
Grp: IHC	8/22/17 Daniel Dix	Schedule: On modified schedule Budget: In budget Current status: First 3 of 22 stall door and frame replacements in process. Next step: Replace doors and frames on additional stalls when available.						

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 36 Total Approved Budgets: \$6,968,193	PROGR.: 7 DESIGN: 8	CONSTR.: 3 CLOSEOUT: 4	HOLD_SCOPE: 11 HOLD: 3
---------------------------------------	---	------------------------	---------------------------	---------------------------

CONSTRUCTION 3 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-260	D: David Bess C: David Johnson	Bailey Small Animal Hospital - Basement, Build-Out For Clinical Pharmacology Lab & Research Space Status: CONSTRUCTION Phase: CONSTRUCTION	7/13/16	B: E: A: \$2,300,000	B: E: 6/5/17 A:	B: E: 6/20/17 A:	B: E: 8/21/17 A: 8/21/17	B: E: 5/19/18 A:
Grp: OUA	9/1/17 David Johnson	Schedule: On schedule Budget: On budget Current Task: Slab cut as required. Plumbing rough in ongoing. Next Step: Begin interior framing.						
16-266	D: John Lyons C: Daniel Dix	Greene Hall - Suite 160, Renovate For Use As Graduate Student Offices Status: CONSTRUCTION Phase: CONSTRUCTION	7/14/16	B: 5/1/17 E: 5/1/17 A: 5/1/17 \$153,234	B: 7/17/17 E: 7/18/17 A: 7/18/17	B: 8/22/17 E: 7/18/17 A: 7/18/17	B: 7/20/17 E: 7/20/17 A: 7/20/17	B: 2/2/18 E: 2/2/18 A:
Grp: IHC	7/14/17 John Lyons	Budget: Budget approved. Schedule: On track - no issues. Current Task: Routing CDs for title sheet sign-offs. Received final estimate & prepared net zero budget change. Next Step: Upon completion of title sheet sign-offs, transfer project to In-House Construction.						

CLOSEOUT 4 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-136	D: Kirby Brown C: Wendy Peacock	Greene Hall - Suite 403, HVAC Upgrades & Improvements Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT	5/14/14	B: 3/3/15 E: 3/3/15 A: 3/3/15 \$305,000	B: 5/9/16 E: 5/9/16 A: 5/9/16	B: 6/23/16 E: 6/23/16 A: 6/23/16	B: 1/9/17 E: 1/9/17 A: 1/9/17	B: 5/8/17 E: 6/30/17 A: 6/30/17
Grp: CPM	7/31/17 Wendy Peacock	Punch list items remaining: - Test and Balance once vented rack is operational. - Door sweeps for hallway doors. - Ceiling tiles and paint touch-ups in Room 405.						
15-130	D: David Bess C: Wendy Peacock	Food Animal Research Facility - New Building Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT	5/5/15	B: 12/9/15 E: 12/9/15 A: \$3,400,000	B: E: 2/29/16 A: 2/29/16	B: 4/12/16 E: 4/28/16 A: 4/28/16	B: 6/27/16 E: 6/27/16 A: 6/27/16	B: 5/3/17 E: 5/17/17 A: 5/17/17
Grp: CPM	7/31/17 Wendy Peacock	Punch List Items Remaining: - Epoxy flooring finish in the sorter and tilt table area needs to be redone. It is not smooth like epoxy flooring should be. - Latches and springs on the gates at various places need realigning/greased/worked on. - Get heavy construction to install some bollards that were not shown on the plans around Electrical Distribution equipment, per the client's request. - Removal of silt fence once ADEM releases permit.						

Client Projects (by Phase)

**COLLEGE OF VETERINARY
MEDICINE**

Total Projects: 36
Total Approved Budgets: \$6,968,193

PROGR.: 7	CONSTR.: 3	HOLD_SCOPE: 11
DESIGN: 8	CLOSEOUT: 4	HOLD: 3

CLOSEOUT

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-014	D: Nicholas Blair C: Nicholas Blair	Bailey Small Animal Hospital - Dog Walk Area, Artificial Turf & New Canopy Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	1/12/16	B: 3/10/16 E: 2/7/17 A: 2/7/17 \$72,100	B: 7/6/17 E: 5/5/17 A: 5/5/17	B: 7/18/17 E: 5/5/17 A: 5/5/17	B: 9/6/17 E: 7/24/17 A: 7/24/17	B: 11/5/17 E: 8/16/17 A: 8/16/17
Grp: DES	8/24/17 Nicholas Blair	Budget: Budget is good. Schedule: NTP issued for July 24th. Substantial completion on 8/16. Current Task: Change order for drainage trenching is in development Next Step: Warranty Closeout						
16-207	D: Nicholas Blair C: David Johnson	Southeastern Raptor Ctr - Amphitheater, Drainage Improvements For Restrooms Status: FINANCIAL CLOSEOUT Phase:CLOSEOUT	5/20/16	B: 10/3/16 E: 10/3/16 A: 10/3/16 \$70,800	B: 3/31/17 E: 4/14/17 A: 4/14/17	B: 3/28/17 E: 5/9/17 A: 5/9/17	B: 6/19/17 E: 6/19/17 A:	B: 7/9/17 E: 7/14/17 A: 7/14/17
Grp: CPM	7/27/17 David Johnson	Budget: No Budget Problems Schedule: On Schedule. NTP issued for 6/19/17. Current Task: Substantial Completion on 7/14/17. Next Step: Closeout.						

HOLD_SCOPE

11 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
13-176	D: Philip Johnson C: David Johnson	North AU Equine Facility - Collection Barn, Building Addition For New AUESPP Lab Space Status: HOLD_SCOPE Phase:HOLD_SCOPE	7/16/13	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/14/17 Philip Johnson	ON HOLD						
16-088	D: Philip Johnson C: Gary Arnold	Bailey Small Animal Hospital - Rm 0116, Renovate For Storage Of Medical Records Status: HOLD_SCOPE Phase:HOLD_SCOPE	3/1/16	B: 4/27/16 E: 7/20/16 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/14/17 Philip Johnson	On Hold						

Client Projects (by Phase)

**COLLEGE OF VETERINARY
MEDICINE**

Total Projects: 36
Total Approved Budgets: \$6,968,193

PROGR.: 7	CONSTR.: 3	HOLD_SCOPE: 11
DESIGN: 8	CLOSEOUT: 4	HOLD: 3

HOLD_SCOPE

11 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-231	D: Philip Johnson C: Wendy Peacock	Bailey Small Animal Hospital - Rm 2216, Build-Out For New Anesthesia Recovery Room Status: HOLD_SCOPE Phase:HOLD_SCOPE	6/3/16	B: 12/13/16 E: 5/3/17 A: 5/3/17 \$38,800	B: 6/9/17 E: 2/1/18 A:	B: 9/19/17 E: 2/13/18 A:	B: 8/23/17 E: 4/4/18 A:	B: 11/21/17 E: 7/13/18 A:
Grp: DES	8/14/17 Philip Johnson	Budget: Fees only budget approved for design. Schedule: Schedule pending scope revisions. Current status: Client evaluating project. Next step: OA Agreement when revised scope of work determined by client.						
16-373	D: David Baker C: Gary Arnold	Vaughan LAT Hospital - Monitored Vehicle Access System For Bovine Dr Entrance Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 4/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-376	D: Adam Mcmanus C: David Johnson	Vet Med Kennels & PDRL Building A - Roof Replacements Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 3/22/17 E: 3/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/23/17 Adam Mcmanus	Budget: TBD Schedule: October - FY18 Design commences Current Task: On Hold Next Step: Phasing Plan/Design						
16-383	D: David Baker C: David Baker	Vaughan LAT Hospital - Suite 1259, Relocate Card Access System To Main Entry Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 2/24/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						

Client Projects (by Phase)

**COLLEGE OF VETERINARY
MEDICINE**

Total Projects: 36
Total Approved Budgets: \$6,968,193

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 11
DESIGN: 8 CLOSEOUT: 4 HOLD: 3

HOLD_SCOPE

11 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-384	D: David Baker C: David Johnson	Vaughan LAT Hospital - Replace Vehicle Access Gates 5 & 6 Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-385	D: David Baker C: Wendy Peacock	Vaughan LAT Hospital - Replace Vehicle Access Gates 7 & 8 Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
17-072	D: David Baker C: William Ledbetter	CVM Large Animal Barns - LED Lighting Upgrades Status: HOLD_SCOPE Phase:HOLD_SCOPE	2/23/17	B: 5/10/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/25/17 David Baker	Budget: R&R requested. Schedule: No schedule issues at this time. Current Status: Original Budget Approval. Next Step: Design. Notes:						
17-132	D: David Baker C: David Baker	Bailey Small Animal Hospital - Suite 1405, Power For Existing Card Access System Status: HOLD_SCOPE Phase:HOLD_SCOPE	4/10/17	B: 6/23/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/25/17 David Baker	Budget: No budget issues at this time. Schedule: No schedule issues at this time. Current Status: Original Budget Approval. Next Step: Design. Notes: Estimate provided by Jason Barton with Convergent.						

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 36
Total Approved Budgets: \$6,968,193

PROGR.: 7	CONSTR.: 3	HOLD_SCOPE: 11
DESIGN: 8	CLOSEOUT: 4	HOLD: 3

HOLD_SCOPE

11 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-148	D: George Reese C: David Johnson	Greene Hall - Repair & Repave Roadway & Semicircular Parking Lot Status: HOLD_SCOPE Phase:HOLD_SCOPE	5/1/17	B: 7/17/17 E: 6/19/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/23/17 George Reese	Budget: Developing estimates Schedule: Possibly to be complete FY18. Current task:Waiting for funding for design only. Next Step:Develop schedule and budget						

HOLD

3 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-204	D: Kirby Brown C: Wendy Peacock	CVM Multipurpose Building - Remove Gas Heating System & Connect to Central HW System Status: HOLD Phase:HOLD	5/19/16	B: 8/18/16 E: 8/18/16 A: 8/18/16 \$36,000	B: 3/15/17 E: 11/20/17 A:	B: 3/21/17 E: 12/12/17 A:	B: 4/26/17 E: 1/17/18 A:	B: 8/23/17 E: 5/16/18 A:
Grp: DES	2/13/17 Kirby Brown	February 13, 2017: Budget: no funding secured. Schedule: schedule on hold pending funding. Current Status: design complete, R&R funding not available, project placed "ON HOLD" pending funding. Next Step: secure funding, restart project.						
16-306	D: Nicholas Blair C: David Johnson	Southeastern Raptor Ctr - Training Facility, Install New Fencing For Rear Walkway Status: HOLD Phase:HOLD	8/17/16	B: 10/19/16 E: 3/9/17 A: 3/9/17 \$78,700	B: 6/7/17 E: 7/13/17 A:	B: 6/20/17 E: 7/25/17 A:	B: 7/27/17 E: 8/30/17 A:	B: 8/26/17 E: 9/29/17 A:
Grp: DES	8/24/17 Nicholas Blair	Budget: Preliminary budget estimate provided to Joe Lewis 8/11 Schedule: On hold while scope change is evaluated Current Task: Budget estimate for scope changes is under CVM review. Next Step: New scope CVM review						
17-031	D: Philip Johnson C: Wendy Peacock	Vaughan LAT Hospital - Rm 1119E, Renovate To Provide A New Equine Treatment Room Status: HOLD Phase:HOLD	1/25/17	B: 4/11/17 E: 3/22/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/15/17 Philip Johnson	On Hold						