

TO: **COLLEGE OF VETERINARY MEDICINE**
DR. CALVIN M. JOHNSON, DEAN

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **11/01/2017**

Please find attached this month's report for all projects specific to your college or school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

Dan Berry
Design and Construction, Program Manager
(334) 844-9115
berrycd@auburn.edu

ADDITIONAL INFORMATION:

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, the following are the primary contacts for each directorate within Facilities Management:

FACILITIES MGMT ADMINISTRATION:

FAC MGMT COMMUNICATIONS:
FAC MGMT EMPLOYEE ENGAGEMENT:
FAC MGMT SAFETY MANAGEMENT:
FAC MGMT FINANCIAL SERVICES:
FAC MGMT INFORMATION TECHNOLOGY:

DAN KING (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)
Martha Koontz (*communications specialist*)
Barnese Adair-Wallace (*director*)
Margaret Smith (*manager*)
Bob Moseley (*director*), and **Zilun Fan**
Shanda Foster (*manager*)

UNIVERSITY ARCHITECT (OUA):

CAPITAL PROJECTS:
CAMPUS PLANNING & SPACE MGMT:

JIM CARROLL (*University Architect*), and **Barrett Warren** (*OUA coordinator*)
Simon Yendle (*director*)
Richard Guether (*director*)

DESIGN AND CONSTRUCTION:

UNIVERSITY ENGINEER:
DESIGN SERVICES (DES):

CONSTRUCTION MGMT (CPM):
PROJECT SUPPORT / ESTIMATING:

SCOTT FULLER (*executive director*), and **Susan Miller** (*D&C coordinator*)
Mark Aderholdt (*University Engineer*)
Matt Wagner (*asst-director*), **Bob Hix** (*asst-director*),
and **Vanessa Kleypas** (*DES SERV coordinator*)
Mitch Walley (*director*)
Walker Davis (*manager*)

FACILITIES OPERATIONS:

MAINTENANCE (MAINT):
IN-HOUSE CONSTRUCTION (IHC):
UTILITIES & ENERGY MGMT (UTIL):
CAMPUS SERVICES (CSERV):

RON BOOTH (*executive director*), and **Anne Wilbourne** (*admin. sup. assoc.*)
Dan Whatley (*director*), and **Bruce Arnold** (*asst-director*)
Bruce Arnold (*interim manager*)
Ken Martin (*director*), and **Malcolm Dailey** (*asst-director*)
Burl Sumlin (*asst-dir*), and **Vic Walker** (*asst-dir*)



COLLEGE OF VETERINARY MEDICINE	Total Projects: 34	PROGR.: 4	CONSTR.: 4	HOLD_SCOPE: 10
	Total Approved Budgets: \$7,248,888	DESIGN: 7	CLOSEOUT: 4	HOLD: 5

PROGRAMMING **4 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	B = Baseline Date E = Estimated Date A = Actual Date		
									B	E	A
16-211	D: Windy Halsey C: Windy Halsey	Hoerlein Hall - Rms 521-534 & 573-576, Renovate For New CVM Neutering Program Status: SCOPING Phase: PROGRAMMING	5/20/16	B: 7/19/16 E: 7/19/16 A: \$60,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:			
Grp: MAINT	6/24/16 John Lyons	6/22/2016-Per Joe Lewis' request, this project has been cancelled. There is no design work involved. The repair work will be done through Maintenance.									
16-348	D: David Baker C: David Johnson	Bailey Small Animal Hospital - Dog Bone Park, Vehicle Access Gate Modifications Status: ORIG BUDGET APPR Phase: PROGRAMMING	9/19/16	B: 3/15/17 E: 5/25/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:			
Grp: DES	8/24/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: developing reduced scope of work & cost estimate. Next Step: develop revised budget, secure funding, process consultant contracts.									
17-156	D: Kirby Brown C: David Johnson	Vaughan LAT Hospital - Connect To Bulk Oxygen Storage Tank At Bailey SATH Status: SCOPING Phase: PROGRAMMING	5/5/17	B: 7/21/17 E: 10/25/17 A:	B: 4/13/18 E: 4/13/18 A:	B: 5/8/18 E: 5/8/18 A:	B: 6/27/18 E: 6/27/18 A:	B: 8/26/18 E: 8/26/18 A:			
Grp: DES	9/28/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: developing scope of work. Next Step: complete scope of work, develop project budget.									

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4 CONSTR.: 4 HOLD_SCOPE: 10
DESIGN: 7 CLOSEOUT: 4 HOLD: 5

PROGRAMMING

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-372	D: David Baker C: David Baker	Hoerlein Hall - Provide Power For A Mobile MRI Scanner Unit Status: ORIG BUDGET APPR Phase:PROGRAMMING	10/19/17	B: 11/28/17 E: 11/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/26/17 David Baker	Budget: Submitted for client approval on 10/26. Schedule: No schedule issues at this time. Current Status: Original Budget Approval Next Step: Design. Notes:						

DESIGN

7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-368	D: Margaret Devall C: Gary Arnold	Greene Hall - Rms 102 & 104, Refurbishments & New Furnishings For Dean's Suite Status: DESIGN APPROVAL Phase:DESIGN	11/10/15	B: 1/12/17 E: 9/13/17 A: 9/13/17 \$141,050	B: 11/15/17 E: 11/15/17 A:	B: 11/23/17 E: 11/23/17 A:	B: 11/30/17 E: 11/30/17 A:	B: 2/28/18 E: 2/28/18 A:
Grp: DES	9/28/17 Margaret Devall	Budget: Received signed budget from Cathy Antee 8/29/17. Budget is \$141,050. Schedule: We are preceding to do this project IN HOUSE. Turn over to IHC 11/9/17. Current Task: Mike Carpenter working on review drawings. Haynes Kelley submitting asbestos proposal. Next Step: Plan review; final furniture quotes.						
16-066	D: Philip Johnson C: David Johnson	CVM Kennel B2 - Provide A New Seamless Polymer Flooring System Status: CONST CONTR Phase:DESIGN	2/11/16	B: 10/28/16 E: 10/28/16 A: 10/28/16 \$123,100	B: 9/20/17 E: 9/20/17 A: 9/20/17	B: 10/10/17 E: 10/10/17 A: 10/10/17	B: 11/29/17 E: 11/14/17 A:	B: 1/28/18 E: 1/13/18 A:
Grp: DES	10/19/17 Philip Johnson	Budget: Original R&R request approved 10/25/16. Allocation adjustment for outside architect services submitted 12/5/16. R&R Increase budget approved Schedule: Construction as scheduled to complete by 12/15 - project bidding Oct. 10.. Current status: Bidding Next step: - Receive bids 10/10/17 - Low bid \$49,200 Carlisle Services - Construction contract in process.						
16-264	D: Kirby Brown C: Wendy Peacock	Linear Accelerator Lab & Ware Imaging Center - Renovate for LINAC & MRI Equipment Status: DESIGN Phase:DESIGN	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 \$141,900	B: 6/7/18 E: 3/19/18 A:	B: 6/19/18 E: 3/27/18 A:	B: 8/8/18 E: 5/16/18 A:	B: 5/15/19 E: 2/20/19 A:
Grp: DES	9/28/17 Kirby Brown	Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: design contracts routing, starting design process. Next Step: execute contracts, begin design development.						

Client Projects (by Phase)

**COLLEGE OF VETERINARY
MEDICINE**

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4	CONSTR.: 4	HOLD_SCOPE: 10
DESIGN: 7	CLOSEOUT: 4	HOLD: 5

DESIGN **7 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-131	D: Amy Bingham C: David Johnson	Wire Rd & Simms Rd - Installation Of Crosswalk Warning Light System Status: STUDY Phase:DESIGN	4/10/17	B: 6/23/17 E: 9/14/17 A: 9/14/17 \$7,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/26/17 Amy Bingham	Budget: R&R study funding approved 09/14/17. Schedule: Developing. Data to be collected during fall/spring semesters. Current Task: Awaiting execution of Volkert contract. (Working with Change Corbett to obtain crash reports and accident information for the intersection (additional request made 7/13/17). Next Step: Study.						
17-148	D: George Reese C: David Johnson	Greene Hall - Repair & Repave Roadway & Semicircular Parking Lot Status: DESIGN Phase:DESIGN	5/1/17	B: 7/17/17 E: 9/22/17 A: 9/22/17 \$50,000	B: 4/4/18 E: 3/23/18 A:	B: 4/12/18 E: 4/3/18 A:	B: 6/1/18 E: 5/23/18 A:	B: 7/31/18 E: 7/22/18 A:
Grp: DES	10/25/17 George Reese	Budget: Approved Fees only Schedule: Design to be complete design FY18. Current task:PSPO complete for Krebs to design. Next Step: Start survey.						
17-307	D: Lauren Brock C:	Hubbard CASIC Building - Rms 243 & 247, New Lab Casework & Furnishings Status: DESIGN Phase:DESIGN	9/20/17	B: 11/27/17 E: 11/27/17 A: \$39,400	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								
17-379	D: Walker Davis C:	Hardaway Broodmare Facility - Replacement Of Horse Examination Stalls Status: CONST CONTR Phase:DESIGN	10/25/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES								

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4 CONSTR.: 4 HOLD_SCOPE: 10
DESIGN: 7 CLOSEOUT: 4 HOLD: 5

CONSTRUCTION

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-123	D: John Lyons C: Daniel Dix	Wolfe Barn - Install New Stall Doors & Frames Status: CONSTRUCTION Phase:CONSTRUCTION	3/23/16	B: 6/22/16 E: 6/22/16 A: 6/22/16 \$218,944	B: 1/13/17 E: 12/19/16 A: 12/19/16	B: 1/17/17 E: 1/4/17 A: 1/4/17	B: 1/5/17 E: 1/5/17 A: 1/5/17	B: 10/24/17 E: 3/14/18 A:
Grp: IHC	10/26/17 Daniel Dix	Schedule: On modified schedule Budget: In budget Current status: 13 of 22 stall door and frame replacements are complete. Next step: Complete door 14, 15, & 16 replacements.						
16-260	D: David Bess C: David Johnson	Bailey Small Animal Hospital - Basement, Build-Out For Clinical Pharmacology Lab & Research Space Status: CONSTRUCTION Phase:CONSTRUCTION	7/13/16	B: E: A: \$2,300,000	B: E: 6/5/17 A:	B: 6/20/17 E: 6/20/17 A: 6/20/17	B: 8/21/17 E: 8/21/17 A: 8/21/17	B: 5/18/18 E: 5/18/18 A:
Grp: CPM	10/16/17 David Johnson	Schedule: On schedule. Coordinating work to take place on L:level 1 in occupied spaces. Tentatively scheduled for November. Budget: On budget Current Task: Metal stud framing complete. MEP in wall rough in complete. Next Step: Install sheetrock on walls.						
16-266	D: John Lyons C: Daniel Dix	Greene Hall - Suite 160, Renovate For Use As Graduate Student Offices Status: CONSTRUCTION Phase:CONSTRUCTION	7/14/16	B: 5/1/17 E: 5/1/17 A: 5/1/17 \$153,234	B: 7/17/17 E: 7/18/17 A: 7/18/17	B: 8/22/17 E: 7/18/17 A: 7/18/17	B: 7/20/17 E: 7/20/17 A: 7/20/17	B: 2/2/18 E: 2/2/18 A:
Grp: IHC	10/25/17 Daniel Dix	Schedule: On schedule Budget: In budget Current status: Drywall & HVAC in process. Next step: Install ceiling, flooring, & casework.						
17-151	D: George Reese C: David Johnson	Piedmont Research Unit (AAES) - New Pole Barn For CVM Cattle Research Status: CONSTRUCTION Phase:CONSTRUCTION	5/3/17	B: 7/19/17 E: 8/29/17 A: 8/29/17 \$22,650	B: 8/29/17 E: 8/29/17 A: 8/29/17	B: 8/29/17 E: 8/29/17 A: 8/29/17	B: 11/8/17 E: 11/8/17 A:	B: 12/12/17 E: 12/12/17 A:
Grp: CPM	10/24/17 George Reese	Budget: Approved Schedule:OK Current task:Just received ABC approval. I have updated the cost report and are transferring to construction. Next Step:Construction.						

Client Projects (by Phase)

**COLLEGE OF VETERINARY
MEDICINE**

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4	CONSTR.: 4	HOLD_SCOPE: 10
DESIGN: 7	CLOSEOUT: 4	HOLD: 5

CLOSEOUT

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-136	D: Kirby Brown C: Wendy Peacock	Greene Hall - Suite 403, HVAC Upgrades & Improvements Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	5/14/14	B: 3/3/15 E: 3/3/15 A: 3/3/15 \$305,000	B: 5/9/16 E: 5/9/16 A: 5/9/16	B: 6/23/16 E: 6/23/16 A: 6/23/16	B: 1/9/17 E: 1/9/17 A: 1/9/17	B: 5/8/17 E: 6/30/17 A: 6/30/17
Grp: CPM	9/6/17 Wendy Peacock	All original punch items have been addressed except for the upside down lock and card reader issues. Additional items were requested after a visit by the ALIAS unit: middle door latch and it is warped (existing conditions), door sweeps, all gaps needing to be sealed, changing outlet from GFCI to standard. Project does not have funds to do additional scope at this time. Working with the client to provide other solutions.						
15-130	D: David Bess C: Wendy Peacock	Food Animal Research Facility - New Building Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	5/5/15	B: 12/9/15 E: 12/9/15 A: 2/29/16 \$3,400,000	B: E: 2/29/16 A: 2/29/16	B: 4/12/16 E: 4/28/16 A: 4/28/16	B: 6/27/16 E: 6/27/16 A: 6/27/16	B: 5/3/17 E: 5/17/17 A: 5/17/17
Grp: CPM	9/6/17 Wendy Peacock	Client has requested a meeting on site Thursday afternoon to go over outstanding items. Some items are warranty work (hinges out of alignment) and other items are new items (head catches). An updated list will be provided for what the contractor is responsible for and what the Vet School is asking above and beyond original scope.						
16-014	D: Nicholas Blair C: Nicholas Blair	Bailey Small Animal Hospital - Dog Walk Area, Artificial Turf & New Canopy Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	1/12/16	B: 3/10/16 E: 2/7/17 A: 2/7/17 \$72,100	B: 7/6/17 E: 5/5/17 A: 5/5/17	B: 7/18/17 E: 5/5/17 A: 5/5/17	B: 9/6/17 E: 7/24/17 A: 7/24/17	B: 11/5/17 E: 8/16/17 A: 8/16/17
Grp: DES	8/24/17 Nicholas Blair	Budget: Budget is good. Schedule: NTP issued for July 24th. Substantial completion on 8/16. Current Task: Change order for drainage trenching is in development Next Step: Warranty Closeout						
17-097	D: John Lyons C: Johnny Clark	Greene Hall - Suite 413, Lab Modifications & Emergency Power Receptacles Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	3/13/17	B: 5/25/17 E: 5/19/17 A: 5/19/17 \$19,810	B: 9/13/17 E: 9/19/17 A: 9/19/17	B: 9/21/17 E: 9/19/17 A: 9/19/17	B: 9/22/17 E: 9/22/17 A: 9/22/17	B: 10/16/17 E: 10/16/17 A: 10/16/17
Grp: IHC	10/30/17 Gary Arnold	Needed to close project: Close W/O #18-396600 w/Plumbing and IHC W/O #17-395308.						

Client Projects (by Phase)

**COLLEGE OF VETERINARY
MEDICINE**

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4 CONSTR.: 4 HOLD_SCOPE: 10
DESIGN: 7 CLOSEOUT: 4 HOLD: 5

HOLD_SCOPE

10 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
13-176	D: Philip Johnson C: David Johnson	North AU Equine Facility - Collection Barn, Building Addition For New AUESPP Lab Space Status: HOLD_SCOPE Phase:HOLD_SCOPE	7/16/13	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/19/17 Philip Johnson	On Hold						
16-088	D: Philip Johnson C: Gary Arnold	Bailey Small Animal Hospital - Rm 0116, Renovate For Storage Of Medical Records Status: HOLD_SCOPE Phase:HOLD_SCOPE	3/1/16	B: 4/27/16 E: 7/20/16 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/19/17 Philip Johnson	Project with David Bess did not have adequate funds to include. Project on Hold						
16-231	D: Philip Johnson C: Wendy Peacock	Bailey Small Animal Hospital - Rm 2216, Build-Out For New Anesthesia Recovery Room Status: HOLD_SCOPE Phase:HOLD_SCOPE	6/3/16	B: 12/13/16 E: 5/3/17 A: 5/3/17 \$38,800	B: 6/9/17 E: 2/1/18 A:	B: 9/19/17 E: 2/13/18 A:	B: 8/23/17 E: 4/4/18 A:	B: 11/21/17 E: 7/13/18 A:
Grp: DES	10/19/17 Philip Johnson	Budget: Fees only budget approved for design. Schedule: Schedule pending scope revisions, new estimate and new budget. Current status: Client has determined revised scope of work. New scope prepared and sent for revised construction estimate 10/4/17. Next step: Revised budget to client.						
16-373	D: David Baker C: Gary Arnold	Vaughan LAT Hospital - Monitored Vehicle Access System For Bovine Dr Entrance Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 4/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4 CONSTR.: 4 HOLD_SCOPE: 10
DESIGN: 7 CLOSEOUT: 4 HOLD: 5

HOLD_SCOPE

10 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-376	D: Adam Mcmanus C: David Johnson	Vet Med Kennels & PDRL Building A - Roof Replacements Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 3/22/17 E: 3/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/23/17 Adam Mcmanus	Budget: TBD Schedule: October - FY18 Design commences Current Task: On Hold Next Step: Phasing Plan/Design						
16-383	D: David Baker C: David Baker	Vaughan LAT Hospital - Suite 1259, Relocate Card Access System To Main Entry Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 2/24/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-384	D: David Baker C: David Johnson	Vaughan LAT Hospital - Replace Vehicle Access Gates 5 & 6 Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
16-385	D: David Baker C: Wendy Peacock	Vaughan LAT Hospital - Replace Vehicle Access Gates 7 & 8 Status: HOLD_SCOPE Phase:HOLD_SCOPE	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/12/17 David Baker	Project placed on Hold on 4/11/17.						
17-072	D: David Baker C: William Ledbetter	CVM Large Animal Barns - LED Lighting Upgrades Status: HOLD_SCOPE Phase:HOLD_SCOPE	2/23/17	B: 5/10/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	9/27/17 David Baker	Budget: No approved budget issues at this time. Schedule: No schedule issues at this time. Current Status: Hold Scope Next Step: Original Budget Approval. Notes: Will be included in review of several lighting projects for multi-year phasing program.						

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4 CONSTR.: 4 HOLD_SCOPE: 10
DESIGN: 7 CLOSEOUT: 4 HOLD: 5

HOLD_SCOPE 10 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-132	D: David Baker C: David Baker	Bailey Small Animal Hospital - Suite 1405, Power For Existing Card Access System Status: HOLD_SCOPE Phase:HOLD_SCOPE	4/10/17	B: 6/23/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	9/27/17 David Baker	Budget: No approved budget issues at this time. Schedule: No schedule issues at this time. Current Status: Hold Scope. Next Step: Original Budget Approval. Notes: Upon client approval, will submit to Dan Berry to cancel project.						

HOLD 5 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-207	D: Daniel Clarke C: Wendy Peacock	Veterinary Research Facility - Replace Air Handling Unit Status: HOLD Phase:HOLD	8/12/14	B: 12/3/14 E: 12/3/14 A: 12/3/14 \$27,200	B: 9/25/17 E: 11/8/17 A:	B: 11/7/17 E: 12/12/17 A:	B: 12/26/17 E: 1/31/18 A:	B: 4/25/18 E: 5/31/18 A:
Grp: DES	9/28/17 Daniel Clarke	Budget: Approved Schedule: On revised schedule Current Status: Sent to estimating for 100% estimate on 9-20-17 Next Step: Present budget to client						
16-204	D: Kirby Brown C: Wendy Peacock	CVM Multipurpose Building - Remove Gas Heating System & Connect to Central HW System Status: HOLD Phase:HOLD	5/19/16	B: 8/18/16 E: 8/18/16 A: 8/18/16 \$36,000	B: 3/15/17 E: 11/20/17 A:	B: 3/21/17 E: 12/12/17 A:	B: 4/26/17 E: 1/17/18 A:	B: 8/23/17 E: 5/16/18 A:
Grp: DES	2/13/17 Kirby Brown	February 13, 2017: Budget: no funding secured. Schedule: schedule on hold pending funding. Current Status: design complete, R&R funding not available, project placed "ON HOLD" pending funding. Next Step: secure funding, restart project.						
16-306	D: Nicholas Blair C: David Johnson	Southeastern Raptor Ctr - Training Facility, Install New Fencing For Rear Walkway Status: HOLD Phase:HOLD	8/17/16	B: 10/19/16 E: 3/9/17 A: 3/9/17 \$78,700	B: 2/8/18 E: 2/8/18 A:	B: 2/27/18 E: 2/27/18 A:	B: 4/4/18 E: 4/4/18 A:	B: 5/4/18 E: 5/4/18 A:
Grp: DES	10/27/17 Nicholas Blair	Budget: Original budget remains in tact Schedule: As of Oct, Raptor Center has decided to move forward with additional scope. New schedule is under development Current Task: Schedule development for design and construction execution type Next Step: Design						

Client Projects (by Phase)

**COLLEGE OF VETERINARY
MEDICINE**

Total Projects: 34
Total Approved Budgets: \$7,248,888

PROGR.: 4 CONSTR.: 4 HOLD_SCOPE: 10
DESIGN: 7 CLOSEOUT: 4 HOLD: 5

HOLD **5 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-013	D: Philip Johnson C: David Johnson	Greene Hall - Suite 125, Install A Stonhard Epoxy Floor System Status: HOLD Phase:HOLD	1/12/17	B: 2/10/17 E: 2/10/17 A: 2/10/17 \$14,000	B: 11/17/17 E: 10/3/17 A:	B: 11/28/17 E: 10/12/17 A:	B: 1/31/18 E: 12/6/17 A:	B: 4/1/18 E: 2/4/18 A:
Grp: DES	10/19/17 Philip Johnson	Budget: Fees only approved Schedule: Not determined Current status: 100% documents complete and approved Next step: 100% documents estimate complete - construction budget sent to client 9/18/17						
17-031	D: Philip Johnson C: Wendy Peacock	Vaughan LAT Hospital - Rm 1119E, Renovate To Provide A New Equine Treatment Room Status: HOLD Phase:HOLD	1/25/17	B: 4/11/17 E: 3/22/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	10/19/17 Philip Johnson	On Hold						