

TO: **SCHOOL OF FORESTRY & WILDLIFE SCIENCES**  
**DR. JANAKI ALAVALAPATI, DEAN**

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **01/05/2018**

Please find attached this month's report for all projects specific to your college or school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

**Dan Berry**  
Design and Construction, Program Manager  
(334) 844-9115  
berrycd@auburn.edu

**ADDITIONAL INFORMATION:**

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:  
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, below are the primary contacts for each directorate within Facilities Management:

**FACILITIES MGMT ADMINISTRATION:**

FAC MGMT COMMUNICATIONS:  
FAC MGMT SAFETY MANAGEMENT:  
FAC MGMT FINANCIAL SERVICES:  
FAC MGMT INFORMATION TECHNOLOGY:

**DAN KING** (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)  
**Martha Koontz** (*communications specialist*)  
**Margaret Smith** (*manager*)  
**Bob Moseley** (*director*), and **Zilun Fan**  
**Shanda Foster** (*manager*)

**UNIVERSITY ARCHITECT (OUA):**

CAPITAL PROJECTS:  
CAMPUS PLANNING & SPACE MGMT:

*vacated (Univ. Architect)*, and **Barrett Warren** (*OUA coordinator*)  
**Simon Yendle** (*director*)  
**Richard Guether** (*director*)

**DESIGN AND CONSTRUCTION:**

UNIVERSITY ENGINEER:  
DESIGN SERVICES (DES):


CONSTRUCTION MGMT (CPM):  
PROJECT SUPPORT:

**SCOTT FULLER** (*executive director*), and **Susan Miller** (*D&C coordinator*)  
**Mark Aderholdt** (*University Engineer*), and **Nolan Yon** (*FCA program mngr.*)  
**Mickey Allen** (*director*), **Matt Wagner** (*asst-director*), **Bob Hix** (*asst-director*),  
and **Vanessa Kleypas** (*DES SERV coordinator*)  
**Mitch Walley** (*director*)  
**Walker Davis** (*manager*)

**FACILITIES OPERATIONS:**

MAINTENANCE (MAINT):  
IN-HOUSE CONSTRUCTION (IHC):  
UTILITIES & ENERGY MGMT (UTIL):  
CAMPUS SERVICES (CSERV):

**RON BOOTH** (*executive director*), and **Anne Wilbourne** (*admin. sup. assoc.*)  
**Dan Whatley** (*director*), and **Bruce Arnold** (*asst-director*)  
**Bruce Arnold** (*interim manager*)  
**Ken Martin** (*director*), and **Malcolm Dailey** (*asst-director*)  
**Burl Sumlin** (*asst-director*), and **Vic Walker** (*asst-director*)

 denotes "Client Priority Projects"



# AUBURN UNIVERSITY

FACILITIES MANAGEMENT

## Client Projects (by Phase)

### SCHOOL OF FORESTRY AND WILDLIFE SCIENCES

Total Projects: 4  
Total Approved Budgets: \$4,500

PROGR.: 1    CONSTR.: 0    HOLD\_SCOPE: 0  
DESIGN: 2    CLOSEOUT: 1    HOLD: 0

#### PROGRAMMING

1 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-260	D: Judd Langham C: Julie Cannon	Donahue Dr & Woodfield Dr - Interpretive Signs For SFWS Natural Resource Mgmt Area  Status: PREDESIGN Phase:PROGRAMMING	8/10/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: OUA

#### DESIGN

2 Projects


B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-338	D: Walker Davis C:	Solon Dixon Forestry Education Ctr - Multiple Buildings, Roof Replacements  Status: CONST CONTR Phase:DESIGN	10/2/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: DES

17-419	D: Walker Davis C:	Solon Dixon Forestry Education Ctr - Dormitory Complex, New Heat Pump System  Status: CONST CONTR Phase:DESIGN	12/7/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
--------	-----------------------	---	---------	----------------	----------------	----------------	----------------	----------------

Grp: DES

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>SCHOOL OF FORESTRY AND WILDLIFE SCIENCES</b>	Total Projects: 4	PROGR.: 1	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$4,500	DESIGN: 2	CLOSEOUT: 1	HOLD: 0

**CLOSEOUT** **1 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>16-043</b>	D: John Lyons C: David Johnson	Kreher Preserve & Nature Center - New Visitor Entrance Pavilion Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	1/28/16	B: 3/10/17 E: 3/10/17 A: 3/10/17 \$4,500	B: 3/16/17 E: 3/16/17 A: 3/16/17	B: 4/11/17 E: 5/16/17 A:	B: 9/5/17 E: 9/5/17 A: 9/5/17	B: 10/4/17 E: 10/4/17 A:
Grp: CPM	10/6/17 David Johnson	Budget: No budget issues. Schedule: On track & no issues. Current Task: Framing complete. Next Step: Install lighting.						