

TO: **SCHOOL OF FORESTRY & WILDLIFE SCIENCES**
DR. JANAKI ALAVALAPATI, DEAN

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **09/05/2017**

Please find attached this month's report for all projects specific to your college or school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

Dan Berry

Design and Construction, Program Manager
(334) 844-9115
berrycd@auburn.edu

ADDITIONAL INFORMATION:

If you need to submit a new project request, the Project Initiation Form (PIF) is located on our website as follows:
<http://www.auburn.edu/administration/facilities/projects/documents/pif.pdf>

For reference, the following are the primary contacts for each directorate within Facilities Management:

FACILITIES MGMT ADMINISTRATION:

FAC MGMT COMMUNICATIONS:
FAC MGMT SAFETY MANAGEMENT:
FAC MGMT FINANCIAL SERVICES:
FAC MGMT INFORMATION TECHNOLOGY:

DAN KING (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)
Martha Koontz (*communications specialist*)
Margaret Smith (*manager*)
Bob Moseley (*director*), and **Zilun Fan**
Shanda Foster (*manager*)

UNIVERSITY ARCHITECT (OUA):

CAPITAL PROJECTS:
CAMPUS PLANNING & SPACE MGMT:

JIM CARROLL (*University Architect*), and **Barrett Warren** (*OUA coordinator*)
Simon Yendle (*director*)
Richard Guether (*campus planner*)

DESIGN AND CONSTRUCTION:

UNIVERSITY ENGINEER:
DESIGN SERVICES (DES):

CONSTRUCTION MGMT (CPM):
PROJECT SUPPORT / ESTIMATING:

SCOTT FULLER (*executive director*), and **Susan Miller** (*D&C coordinator*)
Mark Aderholdt (*University Engineer*)
Matt Wagner (*asst-director*), **Bob Hix** (*asst-director*),
and **Vanessa Kleypas** (*DES SERV coordinator*)
Mitch Walley (*director*), and **Ben Chapman** (*asst-director*)
Walker Davis (*manager*)

FACILITIES OPERATIONS:

MAINTENANCE (MAINT):
IN-HOUSE CONSTRUCTION (IHC):
UTILITIES & ENERGY MGMT (UTIL):
CAMPUS SERVICES (CSERV):

RON BOOTH (*executive director*), and **Anne Woodruff** (*admin. sup. assoc.*)
Dan Whatley (*director*), and **Bruce Arnold** (*asst-director*)
Bruce Arnold (*interim manager*)
Ken Martin (*director*), and **Malcolm Dailey** (*asst-director*)
Barnese Adair-Wallace (*dir.*), **Burl Sumlin** (*asst-dir*), and **Vic Walker** (*asst-dir*)



SCHOOL OF FORESTRY AND WILDLIFE SCIENCES

Total Projects: 3
Total Approved Budgets: \$14,500

PROGR.: 1 CONSTR.: 2 HOLD_SCOPE: 0
DESIGN: 0 CLOSEOUT: 0 HOLD: 0

PROGRAMMING

1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-260	D: Judd Langham C: Julie Cannon	Donahue Dr & Woodfield Dr - Interpretive Signs For SFWS Natural Resource Mgmt Area Status: PREDESIGN Phase:PROGRAMMING	8/10/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: OUA

CONSTRUCTION

2 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-043	D: John Lyons C: David Johnson	Kreher Preserve & Nature Center - New Visitor Entrance Pavilion Status: CONSTRUCTION Phase:CONSTRUCTION	1/28/16	B: 3/10/17 E: 3/10/17 A: 3/10/17 \$4,500	B: 3/16/17 E: 3/16/17 A: 3/16/17	B: 4/11/17 E: 5/16/17 A:	B: 5/17/17 E: 7/12/17 A:	B: 6/16/17 E: 8/11/17 A:
Grp: CPM	7/5/17 John Lyons	Budget: 3/10/2017-Fees only budget signed by the client. Schedule: On track & no issues. Current Task: 7/5/2017-PO was issued on SPW contract. Next Step: Schedule pre-con meeting & start construction. Transfer project to Construction Project Mgmt.						
17-076	D: Daniel Clarke C: Daniel Clarke	Forest Products Lab - Rm 118, Fume Hood Replacement Status: CONSTRUCTION Phase:CONSTRUCTION	3/1/17	B: 5/15/17 E: 5/26/17 A: 5/26/17 \$10,000	B: E: A:	B: E: A:	B: 5/29/17 E: 5/29/17 A: 5/29/17	B: 9/28/17 E: 9/28/17 A:
Grp: DES	8/24/17 Daniel Clarke	Budget: Approved Schedule: On Schedule Current Status: Fan has arrived. Waiting on faucet to be delivered Next Step: Install equipment once delivered.						