



TO: **SCHOOL OF FORESTRY & WILDLIFE SCIENCES**
DR. JANAKI ALAVALAPATI, DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/01/2019**

Please find attached this month's report for all projects related to your school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Executive Director, Construction Management & Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Facilities Management Information Technology
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Initiation Form \(PIF\)](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

■ denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT


Client Projects (by Phase)

SCHOOL OF FORESTRY AND WILDLIFE SCIENCES	Total Projects: 4	PROGR.: 3	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$14,591	DESIGN: 1	CLOSEOUT: 0	HOLD: 0

PROGRAMMING **3 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-188	D: Judd Langham C: James Walley	Weagle Woods Field Lab - Restoration, Signage & Walking Trails Status: AD CONST METHOD Phase:PROGRAMMING	5/1/18	B: 6/7/18 E: 6/8/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	7/25/18 Judd Langham	Schedule: Project on hold. Budget: TBD. Current Task: TBD. Next Step: TBD.						
19-042	D: Judd Langham C:	AU Main Campus - New Archery Range Status: PREDESIGN Phase:PROGRAMMING	1/23/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								
19-048	D: Amy Bingham C: Julie Rice	Kreher Preserve & Nature Center - New Pavilion Adjacent To KPNC Pond Status: SCOPING Phase:PROGRAMMING	1/25/19	B: 2/11/19 E: 2/11/19 A: 2/11/19 \$14,591	B: 5/21/19 E: 6/20/19 A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/22/19 Amy Bingham	Budget: Design Fees Only Budget signed by client, \$14,591 Schedule: Design schedule scheduled to complete end of April, construction TBD - fundraising will be required Current Task: Geotechnical complete. Site Survey complete. Contract to SNA routing in AiM. Design. Next Step: Design/Design Review						

 denotes "Client Priority Projects"

Client Projects (by Phase)

SCHOOL OF FORESTRY AND WILDLIFE SCIENCES	Total Projects: 4	PROGR.: 3	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$14,591	DESIGN: 1	CLOSEOUT: 0	HOLD: 0

DESIGN **1 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-158	D: C:	Kreher Preserve & Nature Center - Master Plan For Site Development & New Nature Center Status: STUDY Phase:DESIGN	3/25/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: OUA