



---

TO: **HARRISON SCHOOL OF PHARMACY**  
**DR. RICHARD A. HANSEN, DEAN**

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/01/2019**

---

Please find attached this month's report for all projects related to your school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

**D. Scott Fuller**

Executive Director, Construction Management & Client Relations  
(334) 844-7379  
scott.fuller@auburn.edu

**Dan Berry**

Program Manager, Facilities Management Information Technology  
(334) 844-9115  
berrycd@auburn.edu

**HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):**

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Initiation Form \(PIF\)](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)


[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

 denotes "Client Priority Projects"



# AUBURN UNIVERSITY

FACILITIES MANAGEMENT

## Client Projects (by Phase)

### SCHOOL OF PHARMACY - HARRISON

Total Projects: 6  
Total Approved Budgets: \$584,955

PROGR.: 3    CONSTR.: 1    HOLD\_SCOPE: 0  
DESIGN: 0    CLOSEOUT: 2    HOLD: 0

#### PROGRAMMING

3 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>18-437</b>	D: Travis Davis C: John Hand	Walker Pharmacy Bldg - Rms 3214, 3216 & 3218, Research Lab & Grad Student Office Renovations  Status: SCOPING Phase:PROGRAMMING	10/1/18	B: 6/3/19 E: 6/3/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/30/19 Travis Davis	Budget: Will be developed after initial estimate. Schedule: Will be developed after initial estimate. Current Status: Scope revisions. Next Step: Scope review.						
<b>19-168</b>	D: Travis Davis C: Joshua Conradson	Walker Pharmacy Bldg - 2nd Floor, Renovate & Convert Labs Into Office Space  Status: SCOPING Phase:PROGRAMMING	4/2/19	B: 5/10/19 E: 5/10/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	4/30/19 Travis Davis	Budget: Will be developed after initial estimate. Schedule: Will be developed after initial estimate. Current Status: Developing Scope. Next Step: Scope review.						
<b>19-190</b>	D: Travis Davis C: Travis Davis	Walker Pharmacy Bldg - Atrium, New Hydration Station  Status: SCOPING Phase:PROGRAMMING	4/24/19	B: 6/4/19 E: 6/4/19 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	4/30/19 Travis Davis	Budget: Will be developed after initial estimate. Schedule: Will be developed after initial estimate. Current Status: Awaiting initial estimate. Next Step: Estimate Review						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>SCHOOL OF PHARMACY - HARRISON</b>	Total Projects: 6	PROGR.: 3	CONSTR.: 1	HOLD_SCOPE: 0
	Total Approved Budgets: \$584,955	DESIGN: 0	CLOSEOUT: 2	HOLD: 0

<b>CONSTRUCTION</b>	<b>1 Projects</b>
---------------------	-------------------

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>18-082</b>	D: Travis Davis C: Paula De Simone	Walker Pharmacy Bldg - Suites 4205, 4207 & 4209, Interior Renovations & Modifications  Status: CONSTRUCTION Phase: CONSTRUCTION	2/20/18	B: 3/27/18 E: 4/3/18 A: 4/3/18 \$474,655	B: 1/8/19 E: 1/8/19 A:	B: 1/17/19 E: 1/17/19 A:	B: 3/6/19 E: 3/6/19 A: 3/6/19	B: 6/3/19 E: 6/4/19 A:	
Grp: CPM	4/5/19 Paula De Simone	Budget: Budget Revision routing for client approval. Schedule: On schedule Current Task: Gypsum board walls installed. Awaiting delivery of VAVs before installation of acoustical ceiling Next Step: Install VAVs and acoustical ceilings.							

<b>CLOSEOUT</b>	<b>2 Projects</b>
-----------------	-------------------

		B: = Baseline Date    E: = Estimated Date    A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
<b>18-346</b>	D: Travis Davis C: Travis Davis	Walker Pharmacy Bldg - Suite 4214, Research Lab Renovations  Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT	8/21/18	B: 12/13/18 E: 12/14/18 A: 12/14/18 \$24,300	B: E: A:	B: 1/21/19 E: 1/21/19 A: 1/21/19	B: 1/22/19 E: 1/22/19 A: 1/22/19	B: 3/23/19 E: 2/22/19 A:	
Grp: DES	4/30/19 Travis Davis	Budget: On budget. Schedule: No issues. Current Status: Project Closeout. Next Step: Financial closeout.							
<b>18-432</b>	D: Travis Davis C: Travis Davis	Walker Pharmacy Bldg - Suites 4205, 4207 & 4209, Demolition & Abatement  Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT	9/28/18	B: 11/30/18 E: 11/30/18 A: 11/30/18 \$86,000	B: E: A:	B: 12/18/18 E: 12/18/18 A:	B: 12/14/18 E: 12/17/18 A:	B: 1/11/19 E: 1/11/19 A:	
Grp: DES	4/30/19 Travis Davis	Budget: On Budget. Schedule: On schedule. Current Status: Construction Closeout. Next Step: Financial Closeout.							