

TO: **OFFICE OF THE PROVOST AND VP, ACADEMIC AFFAIRS**
J. EMMETT WINN, ASSOCIATE PROVOST

SUBJECT: **MONTHLY CLIENT PROJECT REPORT**

DATE: **06/04/2018**

Please find attached this month's report for all projects related to your office that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

Dan Berry

Program Manager, Design and Construction
(334) 844-9115
berrycd@auburn.edu

ADDITIONAL INFORMATION:

For the purposes of this report, the OFFICE OF THE PROVOST client group currently includes the following offices:

Office of the Provost and Senior Vice President for Academic Affairs, Associate Provost, University Outreach, Inclusion & Diversity, Undergraduate Studies, Graduate School, and Vice President for Research.

However, separate reports are issued for the **University Library**, and each of the primary Colleges and Schools.

If you need to submit a new project request, the Project Initiation Form (PIF) is available through our website as follows:
<http://www.auburn.edu/administration/facilities/projects/pif.html>

For reference, below are the primary contacts for each directorate within Facilities Management:

FACILITIES MGMT ADMINISTRATION:

FAC MGMT COMMUNICATIONS & MKTG:
FAC MGMT SAFETY MANAGEMENT:
FAC MGMT FINANCIAL SERVICES:
FAC MGMT INFORMATION TECHNOLOGY:

DAN KING (*AVP of Facilities Mgmt*), and **Gina Mann** (*admin. sup. assoc.*)
Martha Gentry (*manager*)
Margaret Smith (*manager*)
Bob Moseley (*director*), and **Zilun Fan**
Shanda Foster (*manager*)

UNIVERSITY ARCHITECT (OUA):

CAPITAL PROJECTS:
CAMPUS PLANNING & SPACE MGMT:

SIMON YENDLE (*interim Univ. Architect*), and **Barrett Warren** (*OUA coord.*)
Simon Yendle (*director*)
Richard Guether (*director*)

DESIGN AND CONSTRUCTION:

UNIVERSITY ENGINEER:
DESIGN SERVICES (DES):

CONSTRUCTION MGMT (CM):
PROJECT SUPPORT:

SCOTT FULLER (*executive director*), and **Susan Miller** (*D&C coordinator*)
Mark Aderholdt (*University Engineer*), and **Nolan Yon** (*FCA program mngr.*)
Mickey Allen (*director*), **Matt Wagner** (*asst-director*), **Bob Hix** (*asst-director*),
and **Vanessa Kleypas** (*DES SERV coordinator*)
Mitch Walley (*interim director*)
Walker Davis (*manager*)

FACILITIES OPERATIONS:

MAINTENANCE:
IN-HOUSE CONSTRUCTION (IHC):
UTILITIES & ENERGY MGMT:
CAMPUS SERVICES:

RON BOOTH (*executive director*), and **Anne Wilbourne** (*admin. sup. assoc.*)
Dan Whatley (*director*), and **Bruce Arnold** (*asst-director*)
Hank Moreman (*manager*)
Ken Martin (*director*), and **Malcolm Dailey** (*asst-director*)
Dee Sneed (*director*), **Burl Sumlin** (*asst-dir.*), and **Vic Walker** (*asst-dir.*)

■ denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT


Client Projects (by Phase)

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
	Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4

PROGRAMMING **8 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-127	D: Contina Mccall C: Gary Arnold	Biggin Hall - Suite 238, New Furnishings & Equipment For Biggio Testing Center Status: ORIG BUDGET APPR Phase:PROGRAMMING	4/6/17	B: 6/21/17 E: 6/21/17 A: \$29,101	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/30/18 Contina Mccall	Budget: No budget concerns. Schedule: No schedule concerns. Current Task: Ongoing ordering/receiving/installing furniture. Next Step: Close Project						
17-184	D: Joseph Ruscin C: William Simons	Langdon Hall - Basement, Renovations & New Break Room For Registrar's Office Status: ORIG BUDGET APPR Phase:PROGRAMMING	6/5/17	B: 8/18/17 E: 2/6/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/23/18 Joseph Ruscin	Budget: To be determined with new estimate Schedule: To be developed with approved budget Current task: Revised estimate based on new scope Next step: Conceptual budget for review and approval						
17-241	D: Nicholas Blair C: James Walley	Sunny Slope House - Parking Lot, New Lighting Status: SCOPE REVISIONS Phase:PROGRAMMING	7/24/17	B: 5/16/18 E: 5/16/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/23/18 Nicholas Blair	Budget: Budget revision to include reduced scope sent to client on 5/7 Schedule: In development Current Task: Hold awaiting budget signature. Next Step: JOC Task Order						

 denotes "Client Priority Projects"

Client Projects (by Phase)

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
	Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4

PROGRAMMING	8 Projects
--------------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

B: = Baseline Date E: = Estimated Date A: = Actual Date

18-131	D: Amanda Harris C:	Biggio Center - Study To Establish Adaptable Instructional Prototyping & Demonstration Space Status: PREDESIGN Phase:PROGRAMMING	3/19/18	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
--------	------------------------	--	---------	----------------	----------------	----------------	----------------	----------------

Grp: OUA

18-170	D: Contina Mccall C:	Marriage & Family Therapy Ctr - Accessibility Assessment & Improvements Status: SCOPING Phase:PROGRAMMING	4/20/18	B: 8/2/18 E: 8/9/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
--------	-------------------------	---	---------	------------------------------	----------------	----------------	----------------	----------------

Grp: DES

5/23/18
Contina Mccall

18-170
Budget: Budget has not been established.
Schedule: Schedule has not been established.
Current Task: Client meeting held on 05-16-2018.
Next Step: Scope project based on Client Meeting and PIF requirements.

18-174	D: Joseph Ruscin C: James Walley	Spidle Hall - Accessibility Assessment & Improvements Status: SCOPING Phase:PROGRAMMING	4/24/18	B: 5/31/18 E: 6/1/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
--------	-------------------------------------	---	---------	-------------------------------	----------------	----------------	----------------	----------------


Grp: DES

5/23/18
Joseph Ruscin

Budget: to be determined
Schedule: To be developed
Current task: Met with Garaventa Lift representative to look at existing needs
Next step: Determine what space is available on the 3rd floor for an ADA restroom

18-207	D: Benjamin Burmester C:	RBD Library & Mell Classroom Bldg - Study For Access To North Food Truck Area Status: PREDESIGN Phase:PROGRAMMING	5/14/18	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
--------	-----------------------------	---	---------	----------------	----------------	----------------	----------------	----------------

Grp: OUA

 denotes "Client Priority Projects"

Client Projects (by Phase)

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
	Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4

PROGRAMMING	8 Projects
--------------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-217	D: Sarah Rakestraw C: James Walley	JC Smith Museum Of Art - Auditorium & Suite 108, New Carpet & Interior Refurbishments Status: EST SCOPE REVIEW Phase:PROGRAMMING	5/21/18	B: 6/27/18 E: 6/28/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/23/18 Sarah Rakestraw	Budget: No project budget yet, would like to be considered for R&R assistance Schedule: Auditorium would need to complete by Aug 9, if possible...Office suite can follow during fall semester Current task: First meeting with client after project initiation: 05.23, working on scope documents currently and R&R request information Next step: move project into estimating						

DESIGN	8 Projects
---------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-034	D: Bradley Prater C: Steve Haney	Academic Classroom And Laboratory Complex With Student Dining Status: DD Phase:DESIGN	2/10/15	B: E: 11/16/15 A: 11/16/15 \$8,500,000	B: 12/4/18 E: A:	B: 11/1/18 E: A:	B: 12/4/18 E: A:	B: 5/22/21 E: A:
Grp: OUA	5/22/18 Bradley Prater	BID PACKAGE-1 DINING Schedule: On schedule for SC 5/2/2020 Budget: On Budget Current Task: Design Development Next Step: DD Review/page-turn BID PACKAGE-2 ACLC Schedule: On schedule Budget: On Budget Current Task: Construction Documents Next Step: 50% CD Review/page-turn						
17-106	D: Amy Bingham C: Julie Cannon	Foy Hall - Building Facade Evaluation & Condition Analysis Status: STUDY Phase:DESIGN	3/20/17	B: 9/15/17 E: 9/15/17 A: 9/15/17 \$27,962	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	3/12/18 Adam Mcmanus	Budget: In budget Schedule: On Track Current Status: Planning - SWA to provide elevation phasing option after AU review of final report Next Step: Budget						

denotes "Client Priority Projects"

Client Projects (by Phase)

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4	

DESIGN	8 Projects
---------------	-------------------

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-174	D: Nicholas Blair C: Nicholas Blair	Sunny Slope House - Parking Improvements Status: DESIGN REVISION Phase:DESIGN	5/19/17	B: 6/19/17 E: 6/19/17 A: 6/19/17 \$34,400	B: 6/27/17 E: 6/27/17 A: 6/27/17	B: 6/27/17 E: 6/27/17 A: 6/27/17	B: 6/28/17 E: 6/28/17 A: 6/28/17	B: 6/24/18 E: 6/24/18 A:
Grp: DES	5/23/18 Nicholas Blair	Budget: Budget revision provided to client for in-house expansion of gravel parking on Apr 10th. Schedule: Project is on hold awaiting budget revision approval Current Task: Awaiting budget revision approval Next Step: expansion of gravel parking lot.						
17-385	D: Joseph Ruscin C: William Simons	Foy Hall - East Entrance, Safety Improvements For Terrace Water Feature Status: DESIGN Phase:DESIGN	10/30/17	B: 12/7/17 E: 4/3/18 A: 4/3/18 \$24,000	B: E: 5/18/18 A:	B: E: 5/29/18 A:	B: E: 7/17/18 A:	B: E: 9/15/18 A:
Grp: DES	5/23/18 Joseph Ruscin	Budget: Rabren pricing the project for a JOC contract Schedule: To be determined Current task: Conceptual budget Next step: Work to be completed						
17-407	D: Sarah Rakestraw C: Johnny Clark	Samford Hall - Suite 208, Refurbishments & New Furnishings For Office Of The Provost Status: DESIGN Phase:DESIGN	11/27/17	B: 1/15/18 E: 3/7/18 A: 3/7/18 \$50,725	B: E: A:	B: E: 11/29/17 A: 11/29/17	B: 12/13/17 E: 12/13/17 A: 12/13/17	B: 12/15/17 E: 12/15/17 A: 12/15/17
Grp: DES	5/16/18 Sarah Rakestraw	Budget: Currently -\$8212.55. Schedule: No firm schedule Current task: scheduling installation of conference room chairs, client determining to proceed with work to room or wait. Next step: Install and either close out or proceed with work to conference room. Budget revision is required and client is aware.						
18-019	D: Sarah Rakestraw C: Gary Arnold	Haley Center - Rms 0316D & 0316L, Provost Office Haley Annex Status: DESIGN Phase:DESIGN	1/22/18	B: 2/26/18 E: 3/20/18 A: 3/20/18 \$46,610	B: E: 2/8/18 A: 2/8/18	B: E: 3/28/18 A: 3/28/18	B: E: 5/23/18 A:	B: E: 5/23/18 A:
Grp: DES	5/16/18 Sarah Rakestraw	Budget: \$46610.00 (\$16757.12 remains) Schedule: On schedule Current task: Rooms are cleared, waiting on furniture installation - scheduled for May 23 Next step: Furniture installation, create wayfinding graphics, and closeout						
18-036	D: Lauren Brock C: Joshua Conradson	Campus Safety North Trailer - Preparations For Relocation Of GPAC Admin Offices Status: DESIGN Phase:DESIGN	1/29/18	B: 3/5/18 E: 2/12/18 A: 2/12/18 \$8,100	B: E: 2/12/18 A: 2/12/18	B: E: 2/12/18 A: 2/12/18	B: E: 2/23/18 A: 2/23/18	B: E: 2/23/18 A: 2/23/18
Grp: DES	5/23/18 Lauren Brock	Budget: \$8,100.00- Over budget on Designer Time (Capital Reserve) and under budget on design. Schedule: Project complete Current Status: Budget Revisions on AiM Next Step: Closeout						

denotes "Client Priority Projects"

Client Projects (by Phase)

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
	Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4

DESIGN	8 Projects
---------------	-------------------

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
18-052	D: George Reese C: Joshua Conradson	JC Smith Museum Of Art - Glass Curtain Wall System Study Status: STUDY Phase:DESIGN	2/6/18	B: 2/28/18 E: 2/28/18 A: 2/28/18 \$13,220	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: DES	3/14/18 Adam Mcmanus	Budget: In budget (\$13,220) Schedule: On track Current Status: Consultant Contract Next Step: Study							

CONSTRUCTION	5 Projects
---------------------	-------------------

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
15-158	D: David Bess C: Joshua Conradson	Gogue Performing Arts Center - New Building Status: CONSTRUCTION Phase:CONSTRUCTION	6/8/15	B: E: 10/5/15 A: \$69,600,000	B: E: 7/18/17 A:	B: 7/20/17 E: 7/20/17 A: 7/20/17	B: 8/14/17 E: 8/14/17 A: 8/14/17	B: 7/29/19 E: 7/29/19 A:	
Grp: CPM	5/21/18 Joshua Conradson	Bid Package 2- Building and remaining site work. Schedule: Project is tracking 3 days behind schedule. Recovery schedule has been submitted by Rabren, reviewed and approved, and is being tracked against to confirm schedule is being adhered to. Project has gained 6 days since the last update. Budget: Project is in budget. Current Step: Auditorium steel installation underway with the main structure nearly complete. CMU installation ongoing. Work progressing on loop road. Next Step: Continue with steel erection and masonry installation.							
15-208	D: Bradley Prater C: Steve Haney	Leach Science Ctr - Building Expansion & Partial Renovation Status: CONSTRUCTION Phase:CONSTRUCTION	7/22/15	B: 8/18/15 E: 8/19/15 A: 8/19/15 \$24,000,000	B: 9/30/16 E: 12/14/16 A:	B: 10/27/16 E: 2/9/17 A: 2/9/17	B: 4/24/17 E: 4/24/17 A: 4/24/17	B: 10/3/18 E: 12/21/18 A:	
Grp: CPM	5/23/18 Steve Haney	Schedule: Project is behind schedule. Current Contract Completion date is 11/28/18. Current forecasted completion date by contractor is 12/28/18. Budget: In Budget Current Task: Form Pour 1st elevated concrete slab in Area A. Prep and under slab plumbing rough in Slab on Grade Area B. Next Step: Form & Pour 1st elevated concrete slab in Area B.							
17-335	D: David Baker C: William Ledbetter	Office Of Accessibility - Various Bldgs, Provide Automatic Door Openers For FY18 Status: CONSTRUCTION Phase:CONSTRUCTION	9/29/17	B: 12/6/17 E: 12/6/17 A: 12/6/17 \$50,000	B: 6/18/18 E: 6/18/18 A:	B: E: 4/26/18 A: 4/26/18	B: 4/27/18 E: 4/27/18 A:	B: 10/1/18 E: 10/1/18 A:	
Grp: IHC	4/11/18 David Baker	Budget: In budget. Schedule: On schedule. Current Status: Design for Beard Eaves, Biggin, Spidle . Next Step: Transfer to construction. Notes: IHC for installation.							

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
	Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4

CONSTRUCTION 5 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-005	D: Contina McCall C: Daniel Dix	RBD Library - Rm 3441, Divide Space To Create Two New Offices Status: BUYOUT Phase:CONSTRUCTION	1/10/18	B: 4/9/18 E: 4/9/18 A: 4/9/18 \$80,979	B: E: A:	B: 4/11/18 E: 4/11/18 A: 4/11/18	B: E: 4/11/18 A: 4/11/18	B: E: 8/20/18 A:
Grp: IHC	5/22/18 Daniel Dix	Schedule: on schedule Budget: in budget Current task: Material procurement in process. Next step: Receive materials and commence on-site work.						
18-026	D: George Reese C: Joshua Conradson	JC Smith Museum Of Art - Modify South Garden Fountain To Support A New Sculpture Status: TRANSFER CONST Phase:CONSTRUCTION	1/24/18	B: 2/28/18 E: 2/22/18 A: 2/22/18 \$34,870	B: 5/17/18 E: 4/18/18 A: 4/18/18	B: 5/29/18 E: 4/19/18 A: 4/19/18	B: 7/4/18 E: 10/5/18 A:	B: 7/14/18 E: 10/15/18 A:
Grp: DES	5/22/18 George Reese	Budget: Approved 2/22/2018 \$34,870.00 Schedule: On schedule for October 2018 completion. Current task:Contract is complete. Next Step: Wait until the statue is delivered from Sweden and schedule the installation. Anticipated some time in October.						


CLOSEOUT 7 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
11-209	D: James Carroll C: William Simons	Mell Classroom Building - New Facility Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	7/8/11	B: 9/20/11 E: 9/20/11 A: 9/20/11 \$35,000,000	B: 10/14/15 E: 10/12/15 A: 10/12/15	B: 11/10/15 E: 11/17/15 A: 11/17/15	B: 12/14/15 E: 12/14/15 A: 12/14/15	B: 7/14/17 E: 8/18/17 A: 8/18/17
Grp: CPM	4/12/18 William Simons	There are large amounts of warranty issues and design errors with the project that are delaying closeout. Several JOC projects have been assigned to correct design errors and Bailey Harris is working through the warranty program to correct other issues.						
16-225	D: Joseph Ruscini C: David Johnson	Facilities Mgmt Complex - ROTC Rappel Tower, Replace With A New MCAT Rappel Tower Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	6/1/16	B: 3/10/17 E: 3/10/17 A: 3/10/17 \$243,550	B: 6/19/17 E: 9/5/17 A: 9/5/17	B: E: 12/5/17 A: 12/5/17	B: 8/16/17 E: 2/5/18 A: 2/5/18	B: 10/15/17 E: 8/14/18 A:
Grp: CPM	5/23/18 David Johnson	Budget: On budget Schedule: On schedule Current task: Tower and fencing complete. Next step: Closeout.						

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4	

CLOSEOUT	7 Projects
-----------------	-------------------

	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-022	D: Simon Yendle C: Spearman Cobb	Miller Hall - 1st Floor & Basement, Interior Renovations Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	1/18/17	B: 3/22/17 E: 3/22/17 A: 3/22/17 \$953,123	B: 7/14/17 E: 7/21/17 A:	B: 8/3/17 E: 8/10/17 A: 8/10/17	B: 9/11/17 E: 9/11/17 A: 9/11/17	B: 3/23/18 E: 3/23/18 A: 3/23/18
Grp: CPM	5/21/18 Spearman Cobb	SCHEDULE: The project is on schedule. BUDGET: The project is within budget. CURRENT STATUS: Contractor working on closeout documents. NEXT STEP: Receive and review contractor closeouts. Move project to financial closeout.						
17-221	D: Simon Yendle C: Spearman Cobb	Miller Hall - 2nd Floor, Interior Renovations Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	7/10/17	B: 3/22/17 E: 3/22/17 A: 3/22/17 \$497,161	B: 7/14/17 E: 7/21/17 A:	B: 8/3/17 E: 8/10/17 A:	B: 12/18/17 E: 12/18/17 A: 12/18/17	B: 3/30/18 E: 3/30/18 A: 3/30/18
Grp: CPM	5/21/18 Spearman Cobb	SCHEDULE: The project is on schedule. BUDGET: The project is within budget. CURRENT STATUS: Contractor working on closeout documents. NEXT STEP: Receive and review contractor closeouts. Move project to financial closeout.						
17-244	D: Sarah Rakestraw C: Daniel Dix	Foy Hall - Rm 144, Interior Renovations For New Faculty Lounge Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	7/27/17	B: 10/11/17 E: 10/18/17 A: 10/18/17 \$78,800	B: E: 12/12/17 A: 12/12/17	B: E: 12/12/17 A: 12/12/17	B: 2/6/18 E: 2/6/18 A:	B: 5/21/18 E: 4/11/18 A: 4/11/18
Grp: IHC	5/16/18 Sarah Rakestraw	Budget: \$13657.40 remains Schedule: On schedule - ready to move into closeout process Current task: Construction Substantially Complete 4/11/18....Furniture Completed 05.02.2018- two punch items to resolve before closing. Next step: Resolve minor furniture items, and close project. Projected first part of June.						
17-359	D: Sarah Rakestraw C: Daniel Dix	Foy Hall - Rm 314, Office Renovations Status: FINANCIAL CLOSEOUT Phase:CLOSEOUT	10/13/17	B: 1/3/18 E: 11/3/17 A: 11/3/17 \$14,881	B: E: 1/5/18 A:	B: E: 1/12/18 A:	B: 12/12/17 E: 12/12/17 A: 12/12/17	B: 12/18/17 E: 12/15/17 A: 12/15/17
Grp: IHC	12/12/17 Daniel Dix	Budget: In budget Schedule: On schedule Current task: Install cove base trim. Next step: Install window shades upon delivery.						
18-069	D: Sarah Rakestraw C: Gary Arnold	Foy Hall - Rms 339 & 343, Interior Refurbishments & New Furnishings Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/14/18	B: 3/21/18 E: 3/23/18 A: 3/23/18 \$16,669	B: E: 3/19/18 A: 3/19/18	B: E: 4/16/18 A: 4/16/18	B: E: 5/11/18 A: 5/11/18	B: E: 5/11/18 A:
Grp: DES	5/16/18 Sarah Rakestraw	Budget: \$16668.55 (\$2723.27 remains) Schedule: Warranty/Closeout Phase currently Current task: Close out any pending invoices and begin to move to financial closeout Next step: Resolving two furniture punch items, and them closeout.						

 denotes "Client Priority Projects"

Client Projects (by Phase)

PROVOST AND ACADEMIC AFFAIRS	Total Projects: 33	PROGR.: 8	CONSTR.: 5	HOLD_SCOPE: 1
	Total Approved Budgets: \$139,662,579	DESIGN: 8	CLOSEOUT: 7	HOLD: 4

HOLD_SCOPE **1 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-039	D: Contina Mccall C: Gary Arnold	Hargis Hall - Rms 101 & 102, Door Modifications & Security Improvements Status: HOLD_SCOPE Phase:HOLD_SCOPE	1/29/18	B: 3/5/18 E: 3/6/18 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	4/30/18 Contina Mccall	18-039 Hargis Budget: Budget submitted to R&R and rejected. Schedule: Schedule has not been established. Current Task: Budget and Scope Package with the Client. Next Step: Project will be placed on hold until alternate funding source is found/budget is approved.						

HOLD **4 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-084	D: Contina Mccall C: Johnny Clark	Biggin Hall - Suite 238, Convert Portion Of Computer Lab Into A New Testing Center Status: HOLD Phase:HOLD	3/11/15	B: 7/13/15 E: 7/13/15 A: 7/13/15 \$331,429	B: 10/30/15 E: 11/23/15 A: 11/23/15	B: 12/2/15 E: 12/2/15 A: 12/2/15	B: 12/7/15 E: 12/7/15 A: 12/7/15	B: 4/28/16 E: 5/13/16 A: 5/13/16
Grp: DES	4/14/17 Contina Mccall	15-084 Budget: Remaining budget will be used to order additional furniture per the Client's request. Schedule: No schedule Current Status: Finalizing furniture quotes. Next Step: Submit requisitions to order Furniture.						
16-062	D: Sarah Rakestraw C:	Foy Hall - Assist With Acquiring New Furnishings For Use By University Initiatives Status: HOLD Phase:HOLD	2/10/16	B: 4/7/16 E: 3/25/16 A: 3/25/16 \$21,000	B: 3/14/17 E: 3/14/17 A:	B: 3/21/17 E: 3/21/17 A:	B: 7/7/17 E: 7/7/17 A:	B: 7/7/17 E: 7/7/17 A:
Grp: DES	5/23/18 Sarah Rakestraw	Budget: In Budget (Remaining funds: \$4032.96) Schedule: No schedule required--ordering furniture as requested - project currently on hold status in AiM Current task: ordering furniture as required Next step: meet with occupants as requested						
16-360	D: Contina Mccall C:	RBD Library - Suite 0176, Renovate For Use By The Office Of Academic Support Status: HOLD Phase:HOLD	9/20/16	B: 2/22/17 E: 2/22/17 A: 2/22/17 \$6,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	8/24/17 Contina Mccall	16-360 Budget: Currently no issues with Fees Only Budget. Schedule: Currently no issues with the schedule. Current Status: Final Conceptual Design Package (with Scope of Work, Conceptual Budget, and Conceptual Schedule) submitted to Client for review. Next Steps: Client has indicated that the project will proceed once funding source is confirmed. Likely after start of FY18.						

