

**Ramsay Hall Basement Renovation  
AU Project # 10-232**

**Update as of: 4/8/11**

**FACILITIES GROUP MANAGING THIS PROJECT**

**In House Construction**

**CONTACTS**

Project Manager: Randy Long (334-703-7456)

Field Supervisor: Ronnie Ward (334-703-7478)

Assistant Director, In House Construction: Burl Sumlin (334-703-2310)

**SCHEDULE**

Start Date: 3/7/11

Scheduled Completion Date: 5/1/11

Actual Completion Date:

**COMMENTS**

This project is approximately 85% complete. General Construction has been completed including the installation of the new wall, door frame, door and exit device, door bells, additional electrical work, casework installation and plumbing. The contract for the new canopy has been fully executed and the NTP has been issued. I expect shop drawings/submittals for the new canopy anyday. The canopy installation will take place as soon as submittals have been approved, materials ordered and received and the work can be scheduled. I expect the canopy work to be complete by approximately 5/1/11.