



TO: **SCHOOL OF NURSING**
DR. GREGG E. NEWSCHWANDER, DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **03/01/2021**

Please find attached this month's status report for all projects related to your school that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Assistant Vice President, Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Project Support / Planning, Design, & Construction
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)


[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

 denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

SCHOOL OF NURSING	Total Projects: 2	PROGR.: 0	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 2	CLOSEOUT: 0	HOLD: 0

DESIGN **2 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-552	D: Contina Mccall C: Joshua Conradson	Nursing Building - Community Health Room, New Bathroom Simulation Lab Status: DESIGN Phase:DESIGN	12/10/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	1/31/21 Contina Mccall	Budget: Not developed. Schedule: Not developed. Current Task: Client review layout options for a simulation bathroom. Next Step: Finalize the selected option and submit scope of work for estimating.						

21-026	D: Tyler Caldwell C:	Nursing Building - New Plaque For Outdoor Bronze Sculpture Status: DESIGN Phase:DESIGN	1/25/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								