



TO: **OFFICE OF THE PROVOST AND SVP, ACADEMIC AFFAIRS**  
**J. EMMETT WINN**, *ASSOCIATE PROVOST FOR FACULTY AFFAIRS*

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **03/01/2021**

---

Please find attached this month's status report for all projects related to your office that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

**D. Scott Fuller**

Assistant Vice President, Client Relations  
(334) 844-7379  
scott.fuller@auburn.edu

**Dan Berry**

Program Manager, Project Support / Planning, Design, & Construction  
(334) 844-9115  
berrycd@auburn.edu

**ADDITIONAL INFORMATION:**

For the purposes of this report, the OFFICE OF THE PROVOST client group currently includes the following:

**Office of the Provost and Senior Vice President for Academic Affairs, Associate Provost for Faculty Affairs, VP and Associate Provost for University Outreach, VP and Associate Provost for Inclusion & Diversity, Associate Provost for Academic Effectiveness, VP for Research and Economic Development, Assistant VP for Strategic Initiatives and Communications, Graduate School, and Institutional Research.**

However, separate reports are issued for the **University Libraries**, and each of the primary Colleges and Schools.

**HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):**

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

■ denotes "Client Priority Projects"



# AUBURN UNIVERSITY

FACILITIES MANAGEMENT

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
	Total Approved Budgets: \$162,335,088	DESIGN: 15	CLOSEOUT: 15	HOLD: 1

**PROGRAMMING** 2 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-565</b>	D: Judd Langham C: Andrew Spurlin	JC Smith Museum Of Art - North & South Garden Renovations Status: SCOPING Phase:PROGRAMMING	11/18/19	B: 1/14/20 E: 1/15/20 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	7/24/20 Judd Langham	Schedule: Summer/Fall Proposed Budget: T.B.D. Previous Task: Initial Inventory and Analysis. Tree Assessment. Current Task: Continue inventory and analysis, initiative concept designs. Coordinate with Landscape Services to determine minor improvements. Next Step: Develop preliminary planting plan for both courtyard gardens. Coordinate with Landscape Services and JCSM staff to determine next steps.						

<b>20-522</b>	D: Joel Hunter C: Joel Hunter	Foy Hall - Suite 116, Replace Main Entry Door, Frame & Hardware Status: BUDGET/CONTRACT Phase:PROGRAMMING	11/16/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: MAINT								

**DESIGN** 15 Projects

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-039</b>	D: Mary Park C: Joshua Conradson	Extension Hall - Window Replacements & Repairs Status: STUDY Phase:DESIGN	1/22/19	B: 3/1/19 E: 2/28/19 A: 2/28/19 \$8,200	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	2/22/21 Mary Park	Budget: Budget revision approved. Schedule: Investigation and report completed 2021-02-22. Current task: Internal conceptual cost estimate in progress. Next step: Finalize report with costs.						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
Total Approved Budgets: \$162,335,088		DESIGN: 15	CLOSEOUT: 15	HOLD: 1

**DESIGN** **15 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>19-569</b>	D: David Robison C:	Auburn Research Park - Study For Exterior Wayfinding & Bldg Identification Signage  Status: STUDY Phase:DESIGN	11/19/19	B: E: A: \$10,375	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	2/22/21 David Robison	Schedule: Behind schedule.  Budget: Funded through ARTF  Current: Review of Final Draft  Next Steps: Approval by ARTF Architectural Review Committee						
<b>19-597</b>	D: Walker Davis C:	Nichols Center - New Security Camera System  Status: CONST CONTR Phase:DESIGN	12/13/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								
<b>20-208</b>	D: David Bess C: Joshua Conradson	Gogue Performing Arts Center - Amphitheatre & Venue 2 Study  Status: STUDY Phase:DESIGN	5/22/20	B: E: A: \$70,950	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	12/15/20 David Bess	Schedule: N/A Budget: N/A Current Task: Kick-off meeting scheduled Dec 10 Next Steps: Study progress update Jan 2021						
<b>20-298</b>	D: Sarah Rakestraw C: Daniel Dix	Samford Hall - Suite 209, Interior Modifications, Furnishings & Refurbishments  Status: DESIGN Phase:DESIGN	7/1/20	B: 8/11/20 E: 7/29/20 A: 7/29/20 \$31,475	B: E: 8/28/20 A: 8/28/20	B: 7/31/20 E: 7/31/20 A: 7/31/20	B: E: 10/1/20 A:	B: 9/30/20 E: 9/17/20 A: 9/17/20
Grp: IHC	2/19/21 Sarah Rakestraw	Budget: On Budget. \$5589 remains Schedule: On Schedule.- pending furniture punch items Current Task: furniture was installed 02.18 - punch items to be resolved before processing invoices for purchases Next Step: resolve punch items and close						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
	Total Approved Budgets: \$162,335,088	DESIGN: 15	CLOSEOUT: 15	HOLD: 1

**DESIGN** **15 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>20-378</b>	D: Mary Melissa Taddeo C: Joshua Conradson	STEM & Agricultural Sciences Complex - New Facility Status: DESIGN Phase:DESIGN	8/10/20	B: E: 5/26/21 A: \$8,287,410	B: E: A:	B: E: 2/20/23 A:	B: E: 4/5/23 A:	B: E: 6/3/23 A:
Grp: OUA	2/23/21 Mary Melissa Taddeo	Schedule: On schedule - Programming phase Budget: Budget has been approved. Adjusting draft construction budget to study parking and CM fee options Current Task: OA Agreement is being finalized Next Step: CM interviews complete; pre-con team selected - notifications go out 2/24-25						
<b>20-387</b>	D: Nicholas Blair C: Nicholas Blair	<b>JC Smith Museum Of Art - New Playground Shade Structure &amp; Outdoor Benches</b> Status: DESIGN Phase:DESIGN	8/17/20	B: E: 12/9/20 A: \$28,930	B: E: A:	B: E: 1/9/21 A:	B: E: 2/13/21 A:	B: E: 2/27/21 A:
Grp: OUA	2/28/21 Nicholas Blair	Budget: Budget approved in February. Schedule: In development based on SPW bidding for installation of Shade Systems equipment with lead time of 6-8 wks. Current: Schedule development Next Step: SPW bid process.						
<b>20-492</b>	D: Tyler Caldwell C:	Campus Wide - COVID-19 Classroom Study To Identify Additional Space Status: STUDY Phase:DESIGN	10/30/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA COVID-19								
<b>20-526</b>	D: Contina Mccall C:	Cater Hall - Building Envelope Repairs & Refurbishment Status: STUDY Phase:DESIGN	11/18/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								
<b>20-546</b>	D: Tyler Caldwell C:	<b>Beard-Eaves-Memorial Coliseum - COVID-19 Compliance &amp; Utilization Study For Academic Testing</b> Status: STUDY Phase:DESIGN	12/9/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA COVID-19	1/27/21 Bradley Prater	Schedule: To be in place for early spring 2021 for examinations Budget: NA; Study only Current Task: Diagrammatic layouts delivered to Rich Guether Next Steps: Accessible restrooms needed for examination periods. Currently reviewing options						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
Total Approved Budgets: \$162,335,088	DESIGN: 15	CLOSEOUT: 15	HOLD: 1	

**DESIGN** **15 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>20-547</b>	D: David Bess C:	<b>Ham Wilson Arena - COVID-19 Compliance &amp; Utilization Study For Academic Testing</b>  Status: STUDY Phase:DESIGN	12/9/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA COVID-19	1/14/21 David Bess	Schedule: N/A Budget: N/A Current Task: Complete; Study delivered to Rich Guether Next Steps TBD						
<b>20-554</b>	D: Mary Park C: Joshua Conradson	Hood-McPherson Building (Bham) - Comprehensive Renovation  Status: DESIGN Phase:DESIGN	12/14/20	B: 3/9/21 E: 3/9/21 A:	B: E: A:	B: E: 5/16/22 A:	B: 6/10/22 E: 6/10/22 A:	B: 7/15/23 E: 7/15/23 A:
Grp: OUA	2/5/21 Mary Park	Budget: In development. Schedule: In development. Current Task: Architect selection approved by BOT, notify Architects. Next Task: Consultant contracts, budget development, schedule development.						
<b>21-032</b>	D: Sarah Rakestraw C: Sarah Rakestraw	<b>JC Smith Museum Of Art - Grand Gallery, New Window Treatment System</b>  Status: DESIGN Phase:DESIGN	1/27/21	B: E: 3/7/21 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	2/19/21 Sarah Rakestraw	Budget: No budget - original estimate (10 yrs ago) around \$96,000 Schedule: need to complete prior to gallery exhibit (currently placed on hold status from Provost) Current Task: collecting samples from original estimates - direction from University Architect and Provost: roller shades acceptable Next Step: schedule client meeting to review, prepare bid  *02.01.2021: Provost hold status						
<b>21-046</b>	D: Sarah Rakestraw C: Hank Moreman	Foy Hall - Suite 118, Interior Refurbishments & Furnishing Reconfigurations  Status: DESIGN Phase:DESIGN	2/5/21	B: E: 2/24/21 A: 2/24/21 \$15,900	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	2/24/21 Sarah Rakestraw	Budget: \$15900 approved and project funded 02.24 Schedule: Need to rearrange offices by May 1 (new employee) Current Task: placing PO for FFE items Next Step: transfer to construction with project handoff, coordinate with moving						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
Total Approved Budgets: \$162,335,088		DESIGN: 15	CLOSEOUT: 15	HOLD: 1

<b>DESIGN</b>	<b>15 Projects</b>
---------------	--------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

21-084	D: Sarah Rakestraw C:	Nichols Center - Rms 141 & 151, New Furnishings For Army ROTC Classrooms Status: DESIGN Phase:DESIGN	2/23/21	B: E: 3/11/21 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
--------	--------------------------	--	---------	------------------------	----------------	----------------	----------------	----------------

Grp: OUA

<b>CONSTRUCTION</b>	<b>2 Projects</b>
---------------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

15-034	D: Bradley Prater C: Nicholas Nowlin	Academic Classroom & Laboratory Complex (ACLC) - New Facility Status: CONSTRUCTION Phase:CONSTRUCTION	2/10/15	B: E: 11/16/15 A: 11/16/15 \$83,000,000	B: E: 10/31/19 A:	B: 3/21/19 E: 3/21/19 A: 3/21/19	B: 5/13/19 E: 5/13/19 A: 5/13/19	B: 4/6/22 E: 4/6/22 A:
--------	---	---	---------	--	-------------------------	--	--	------------------------------

Grp: CPM

1/20/21  
Nicholas Nowlin

BID PACKAGE-2 ACLC GENERAL WORKS  
Schedule: On schedule, (NTP) 3.30.20 (SC) 4.6.22 - Through CO # 10  
Budget: On budget.  
Current Task: Level 2 CL 24 - 20 was poured on 1.20 and CL 16-20 is schedule to be poured 1.26. Elevator CMU shaft install has begun, steel channel and brick angle on the southwest elevation is ongoing, along with exterior framing. Re-shores are continuing to be removed at all levels from CL 1-16 and the overhead process piping install and prefabrication has begun. on the ground floor.  
Next Step: Pour Mezzanine level CL 16-20 on 2.10 and 20-24 on 2/18/21-> this will complete the structures frame. Finalize removing all shoring, complete all post tensioning, and begin setting ERU's and AHU's on the mechanical level. Exterior channel frames and wall framing will be ongoing with sheathing following shortly behind.

20-483	D: Hank Moreman C: Johnny Clark	Langdon Hall - Basement, Window Replacements Status: CONSTRUCTION Phase:CONSTRUCTION	10/21/20	B: 12/3/20 E: 12/3/20 A: \$28,420	B: E: A:	B: 10/22/21 E: 10/22/21 A: 10/22/21	B: 3/26/21 E: 12/8/20 A:	B: 3/26/21 E: 10/27/21 A:
--------	------------------------------------	--	----------	--	----------------	---	--------------------------------	---------------------------------

Grp: IHC


2/16/21  
Johnny Clark

Schedule on schedule  
Budget in budget  
Current status: Windows are scheduled to deliver on 2/17/21, We are scheduling a start date of 2/22/21 weather permitting

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
	Total Approved Budgets: \$162,335,088	DESIGN: 15	CLOSEOUT: 15	HOLD: 1

**CLOSEOUT** **15 Projects**

					B: = Baseline Date	E: = Estimated Date	A: = Actual Date	
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>15-158</b>	D: David Bess C: Joshua Conradson	Gogue Performing Arts Center - New Building Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	6/8/15	B: \$69,600,000 E: 10/5/15 A:	B: 7/18/17 E: 7/18/17 A:	B: 7/20/17 E: 7/20/17 A: 7/20/17	B: 8/14/17 E: 8/14/17 A: 8/14/17	B: 8/14/19 E: 8/19/19 A: 8/20/19
Grp: CPM	2/22/21 Joshua Conradson	Budget: In budget. Schedule: Project is substantially complete. Current Task: Working through warranty items. Next Step: Project closeout.						
<b>19-471</b>	D: Chris Murphy C: Patrick Ledbetter	Office Of Accessibility - Various Bldgs, Accessibility Improvements For FY20 Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	10/4/19	B: \$64,413 E: 11/13/19 A:	B: 4/15/20 E: 4/15/20 A:	B: 4/15/20 E: 4/15/20 A:	B: 4/15/20 E: 4/15/20 A:	B: 8/16/20 E: 9/30/20 A: 9/30/20
Grp: IHC	3/26/20 Chris Murphy	Budget: In Development Schedule: In Development Current Task: Client review of Scope. Scopes sent to Trace on March 17, 2020 Next Step: Estimating through In-House Construction ==> Budget Development & Funding ==> Start of Construction						
<b>19-502</b>	D: Hank Moreman C: Patrick Ledbetter	JC Smith Museum Of Art - Suite 108, New Card Access System Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	10/18/19	B: \$17,300 E: 12/2/19 A:	B: 10/18/19 E: 10/18/19 A:	B: 10/18/19 E: 10/18/19 A: 10/18/19	B: 10/18/19 E: 10/18/19 A:	B: 2/21/20 E: 2/18/20 A: 2/18/20
Grp: IHC								
<b>19-534</b>	D: Sarah Rakestraw C: Johnny Clark	JC Smith Museum Of Art - Basement Level, Carpet Replacement Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	10/31/19	B: \$47,720 E: 12/18/19 A:	B: 1/9/20 E: 1/9/20 A:	B: 1/9/20 E: 1/9/20 A: 1/9/20	B: 1/9/20 E: 1/9/20 A:	B: 6/30/20 E: 6/9/20 A: 6/9/20
Grp: IHC	2/17/21 Johnny Clark	Schedule behind schedule due to Covid-19, Owner is OK with schedule delay Budget in budget Current status Remaining items have been moved back to the Museum. Close out to follow						
<b>19-589</b>	D: Sarah Rakestraw C: Johnny Clark	Haley Center - Suites 2232, 2234 & 2242, Renovate For Use By Academic Support Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	12/9/19	B: \$301,544 E: 4/29/20 A:	B: 5/14/20 E: 5/15/20 A:	B: 5/14/20 E: 5/15/20 A: 5/15/20	B: 6/1/20 E: 6/1/20 A:	B: 8/14/20 E: 9/25/20 A: 9/25/20
Grp: IHC	2/17/21 Johnny Clark	Schedule: schedule has been revised , Completion date 9/25/2020 Budget in budget Current status: Project is complete. Punch list is complete. Owner has requested a card reader for entry door to room 2234. Due to the lack of infrastructure for data to operate a card reader we are investigating avenues to accommodate the request.						

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
Total Approved Budgets: \$162,335,088	DESIGN: 15	CLOSEOUT: 15	HOLD: 1	

**CLOSEOUT** **15 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>20-078</b>	D: Hank Moreman C: Patrick Ledbetter	Foy Hall - Suite 246, Card Reader Access For Biggio Center Seminar Room Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/12/20	B: 3/23/20 E: 3/23/20 A: \$9,000	B: E: A:	B: 9/29/20 E: 9/29/20 A: 9/29/20	B: 12/1/20 E: 11/10/20 A: 11/10/20	B: 12/1/20 E: 10/2/20 A:
Grp: IHC	2/17/21 Patrick Ledbetter	WPL Budget ; In Budget. Schedule: On Schedule Current status: R&R funding was acquired and the work is now complete. We have replacement materials on order. Nextstep: Financial closeout						
<b>20-083</b>	D: Johnny Clark C: Johnny Clark	Langdon Hall - Basement, Renovations For Office Of The Registrar Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/17/20	B: 3/26/20 E: 8/18/20 A: 8/18/20 \$53,203	B: E: 3/4/20 A: 3/4/20	B: E: 8/21/20 A: 8/21/20	B: E: 8/21/20 A:	B: 12/4/20 E: 11/16/20 A: 11/16/20
Grp: OUA	2/19/21 Sarah Rakestraw	Budget: \$400 remains in FFE - slated for Advanced Graphics.... all overages have been resolved, transfers processing Schedule: On Schedule.- only item remaining is artwork Current Task: processing artwork request Next Step: install artwork and close project						
<b>20-205</b>	D: Hank Moreman C: Patrick Ledbetter	<b>JC Smith Museum Of Art - Main Lobby, Entrance &amp; Reception Area Improvements</b> Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	5/20/20	B: 6/30/20 E: 7/2/20 A: \$17,800	B: E: A:	B: E: 6/29/20 A: 6/29/20	B: E: A:	B: 7/30/20 E: 7/30/20 A: 7/30/20
Grp: IHC COVID-19	2/17/21 Patrick Ledbetter	WPL Budget ; In Budget. Schedule: On Schedule Current status: Work is now complete. We have replacement materials on order. Nextstep: Financial closeout						
<b>20-209</b>	D: Benjamin Burmester C: Joshua Conradson	<b>Gogue Performing Arts Center - Woodfield Parking Lot Improvements</b> Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	5/26/20	B: 6/12/20 E: 6/12/20 A: 6/12/20 \$700,000	B: E: A:	B: 6/10/20 E: 6/10/20 A: 6/10/20	B: 6/15/20 E: 6/15/20 A: 6/15/20	B: 8/11/20 E: 8/11/20 A: 8/11/20
Grp: CPM	2/22/21 Joshua Conradson	Schedule: Substantially complete. Budget: In Budget Current Task: Punch list and change order work ongoing. Next Step: Complete punch and closeout project.						




 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
	Total Approved Budgets: \$162,335,088	DESIGN: 15	CLOSEOUT: 15	HOLD: 1

**CLOSEOUT** **15 Projects**

		B: = Baseline Date		E: = Estimated Date		A: = Actual Date		
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>20-283</b>	D: Bradley Prater C:	Cater Hall - COVID-19 Compliance, Signage & Improv. Study For Honors College  Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	6/26/20	B: 8/6/20 E: 8/11/20 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA <b>COVID-19</b>	1/27/21 Bradley Prater	SCHEDULE: N/A BUDGET: No budget CURRENT TASK: Complete NEXT STEPS: Complete						
<b>20-383</b>	D: Patrick Ledbetter C: Patrick Ledbetter	<b>JC Smith Museum Of Art - Basement, Provide Card Access Between Corridors C004 &amp; C001</b>  Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	8/14/20	B: E: A: \$14,520	B: E: A:	B: 9/28/20 E: 9/28/20 A: 9/28/20	B: 12/7/20 E: 12/7/20 A: 12/14/20	B: 1/22/21 E: 1/22/21 A: 1/15/21
Grp: IHC	2/17/21 Patrick Ledbetter	WPL Budget ; In Budget. Schedule: On Schedule Current status: Work is now complete. We have replacement materials on order. Nextstep: Financial closeout						
<b>20-388</b>	D: Patrick Ledbetter C: Patrick Ledbetter	Nichols Center - New Card Access System For 2 Exterior Doors  Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	8/17/20	B: E: A: \$7,920	B: E: A:	B: 9/29/20 E: 9/29/20 A: 9/29/20	B: 2/19/21 E: 2/19/21 A: 2/8/21	B: 2/19/21 E: 2/19/21 A: 2/8/21
Grp: IHC	2/17/21 Patrick Ledbetter	WPL Budget ; In Budget. Schedule: On Schedule Current status: Work is now complete. We have replacement materials on order. Nextstep: Financial closeout						
<b>20-430</b>	D: Walker Davis C: Walker Davis	JC Smith Museum Of Art - Various Rooms, New Office Furnishings & Casework  Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	9/21/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>PROVOST AND ACADEMIC AFFAIRS</b>	Total Projects: 35	PROGR.: 2	CONSTR.: 2	HOLD_SCOPE: 0
Total Approved Budgets: \$162,335,088	DESIGN: 15	CLOSEOUT: 15	HOLD: 1	

<b>CLOSEOUT</b>	<b>15 Projects</b>
-----------------	--------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>20-470</b>	D: Hank Moreman C: Patrick Ledbetter	<b>East Glenn Administrative Complex - RFID Lab, Card Access Improvements</b>	10/13/20	B: 11/20/20 E: 11/20/20 A: \$15,540	B: E: A:	B: 10/14/20 E: 10/14/20 A: 10/14/20	B: 2/19/21 E: 2/5/21 A: 2/5/21	B: 2/26/21 E: 2/11/21 A: 2/11/21
Grp: IHC	2/18/21 Patrick Ledbetter	WPL Budget ; In Budget. Schedule: On Schedule Current status: Work is now complete. We have replacement materials on order. Nextstep: Financial closeout						
<b>20-545</b>	D: David Baker C: Daniel Dix	Nichols Center - Rm 101, New Power & Data Receptacles & Wiring Improvements	12/9/20	B: E: A: \$4,468	B: E: A:	B: 2/1/21 E: 2/1/21 A: 2/1/21	B: 2/5/21 E: 2/4/21 A: 2/4/21	B: 2/5/21 E: 2/4/21 A: 2/4/21
Grp: IHC	2/4/21 Daniel Dix	Budget: In budget. Schedule: On schedule Current Status: Work substantially complete 2/4/21. Next Step: Financial closeout.						

<b>HOLD</b>	<b>1 Projects</b>
-------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>20-224</b>	D: Sarah Rakestraw C: Jonathan Tucker	Auburn Mall - Biggio Testing Center Expansion Study	6/4/20	B: 7/15/20 E: 11/5/20 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	11/11/20 Sarah Rakestraw	Budget: proposed FFE budget only submitted to clients for business planning 10.22.2020 Schedule: Pending - would like space to be ready by Fall 2021 Current task: Biggio Center working with Samford Hall for business plan to approve project Next step: Pending approval to proceed						