



TO: **THE ALABAMA COOPERATIVE EXTENSION SYSTEM (ACES)**
GARY D. LEMME, *EXTENSION DIRECTOR*

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **03/01/2021**

Please find attached this month's status report for all projects related to your office that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Assistant Vice President, Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Project Support / Planning, Design, & Construction
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

AL COOPERATIVE EXTENSION SYSTEM (ACES)

Total Projects: 4
Total Approved Budgets:

PROGR.: 0	CONSTR.: 0	HOLD_SCOPE: 0
DESIGN: 4	CLOSEOUT: 0	HOLD: 0

DESIGN

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-585	D: Walker Davis C:	Montgomery County Extension (ACES) - Telecom Upgrades For Extension Office Status: CONST CONTR Phase:DESIGN	12/5/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:


Grp: PRSUP

20-322	D: Walker Davis C:	Graham Farm & Nature Center (ACES) - New Gravel Parking Lot Status: CONST CONTR Phase:DESIGN	7/16/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------	--	---------	----------------	----------------	----------------	----------------	----------------

Grp: PRSUP

20-544	D: Walker Davis C:	Bullock County Extension (ACES) - Curb Ramp Improvements For Thornton-Foster Stadium Status: CONST CONTR Phase:DESIGN	12/7/20	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------	---	---------	----------------	----------------	----------------	----------------	----------------

Grp: PRSUP

 denotes "Client Priority Projects"

Client Projects (by Phase)

AL COOPERATIVE EXTENSION SYSTEM (ACES)

Total Projects: 4
Total Approved Budgets:

PROGR.: 0	CONSTR.: 0	HOLD_SCOPE: 0
DESIGN: 4	CLOSEOUT: 0	HOLD: 0

DESIGN

4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-091	D: Walker Davis C:	Marengo County Extension (ACES) - Solar Street Lights For Shiloh Street In City Of Linden Status: CONST CONTR Phase:DESIGN	2/25/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: PRSUP