

**Forestry & Wildlife Services Building - Rooms 1101 & 1101C HVAC Modifications  
AU Project # 11-035**

**Update as of: 2/22/12**

**FACILITIES GROUP MANAGING THIS PROJECT**

**In House Construction**

**CONTACTS**

Project Manager: Randy Long (334-703-7456)

Field Supervisor: Ronnie Ward(334-703-7468)

Assistant Director, In House Construction: Burl Sumlin (334-703-2310)

**SCHEDULE**

Start Date: 4/5/12

Original Scheduled Completion Date:4/25/12

Anticipated Completion Date: TBD

**REASON FOR ANY DELAYS**

Due to the use of the space, work associated with this project is scheduled to proceed on April 5th, 2012 and be completed by April 25th, 2012

**COMMENTS**

Bids were received on 10/27/11 for the HVAC package on this project. The Contract has been issued and executed, NTP issued and the submittals have been received and approved. A Pre-Construction/Coordination meeting was conducted for this project on 1/10/12. The space, which is a conference room, is scheduled to be utilized fairly heavily during the next 6 weeks or so. Bill Handley has requested that we delay the work until the month of April. We are tentitively scheduled to begin work on April 5th and have the work completed by April 25th.