



TO: **AUBURN UNIVERSITY LIBRARIES**
DR. SHALI ZHANG, DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **11/04/2019**

Please find attached this month's status report for all projects related to the library that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.

D. Scott Fuller

Executive Director, Construction Management & Client Relations
(334) 844-7379
scott.fuller@auburn.edu

Dan Berry

Program Manager, Facilities Management Information Technology
(334) 844-9115
berrycd@auburn.edu

HELPFUL FACILITIES MANAGEMENT LINKS (press Ctrl while clicking the links below to open in your web browser):

[AU Facilities Management - Home Page](#)

[AU Facilities Management - Organizational & Contact Information](#)

[AU Facilities Management - Project Request Form](#)

[AU Facilities Management - Maintenance Work Order Request \(ReADY\)](#)

[AU Facilities Management - Major Construction Projects, Upcoming and Under Construction](#)

[AU Facilities Management - Major Construction Projects, Published Construction Updates](#)

[AU Facilities Management - Temporary Road Closures and Other Campus Disruptions](#)

[AU Facilities Management - Seasonal \(Summer or Holiday\) Construction Map](#)

[AU Interactive Campus Map - Building Info & Floor Plans](#)

denotes "Client Priority Projects"



AUBURN UNIVERSITY

FACILITIES MANAGEMENT

Client Projects (by Phase)

AU LIBRARIES	Total Projects: 3	PROGR.: 3	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 0	CLOSEOUT: 0	HOLD: 0

PROGRAMMING **3 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-020	D: William Whatley C: William Whatley	RBD Library - Basement Level, Water Damage Repairs & Restoration Status: SCOPING Phase:PROGRAMMING	1/22/18	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: MAINT

19-376	D: Henry Moreman C: Johnny Clark	RBD Library & Mell Classroom Bldg - Rm 1303, Remove Carpet & Polish Concrete Floor Status: ORIG BUDGET APPR Phase:PROGRAMMING	8/13/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-------------------------------------	---	---------	----------------	----------------	----------------	----------------	----------------

Grp: IHC

19-377	D: Henry Moreman C: Johnny Clark	RBD Library & Mell Classroom Bldg - Rm 1321A, Install Acoustic Window In West Wall Status: ORIG BUDGET APPR Phase:PROGRAMMING	8/13/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-------------------------------------	---	---------	----------------	----------------	----------------	----------------	----------------

Grp: IHC