

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	60NANB9D9140	066470972	2011 / 3	No

Award Recipient Information

Recipient DUNS Number 066470972	Recipient Address 1 107 SAMFORD HALL
Recipient Account Number 921901	Recipient Address 2
Recipient Congressional District 02	Recipient City AUBURN
Parent DUNS Number 066470972	Recipient State AL
Recipient Type 2U.G6.M8.OH.VW	Recipient ZIP Code + 4 368490001
Recipient Legal Name AUBURN UNIVERSITY	Recipient Country USA
Recipient DBA Name	

Project / Award Information

Funding Agency Code 1341	Total Number of Sub Awards less than \$25,000/award 0
Awarding Agency Code 1341	Total Amount Sub Awards less than \$25,000/award 0.00
Program Source (TAS) Code 13-0514	Total Number of Sub Awards to 0 Individuals
Sub Account Number for Program Source	Total Amount of Sub Awards to 0.00 Individuals
CFDA Number 11.618	Total Number of Payments to 44 Vendors less than \$25,000/award
Amount of Award 14427075.00	Total Amount of Payments to 185056.53 Vendors less than \$25,000/award
Award Date 07/20/2009	
Award Description The goal of this project is to construct a building for Advanced Science, Innovation and Commerce at Auburn University to house outstanding research clusters in the areas of quality standards and measurements, and marine and forecast sciences. This construction project will enable Auburn University to replace outdated research laboratories and provide a space for interdisciplinary and multidisciplinary research activities. The building is not designed to host any particular department but to specifically host the five research clusters of Ecosystem Health Forecast and Marine Aquaculture, Predictive Biology and Informatic Forecasting, Water Quality Standards and Detection, Biofuel Quality and Standards, and Detection, Food Quality and Safety. The building will be located in the	

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	60NANB9D9140	066470972	2011 / 3	No

Auburn Research Park at the southern gateway to the Auburn University Campus.

Project Information

Project Name or Project/ Program Title	Advanced Science, Innovation and Commerce Building	Activity Codes (NAICS or NTEE-NPC) (up to 10)
Quarterly Activities/ Project Description	<p>With the completion of the 95% Construction Documents, the project team held their final design review comment session with each facilities and maintenance groups along with the waterproofing consultant and commissioning agent. With the final drawing comments submitted, the team completed the 100% Construction Document set on September 15th. The Construction Manager (Brasfield & Gorrie) and Auburn are the in the process of final review of the documents prior to releasing to the bidding market. The project is scheduled to hold a pre-bid meeting on October 12th and bid on November 3rd. Center for Advanced Science, Innovation and Commerce (CASIC) will break ground on November 18th with a project start date and mobilization of December 9th.</p> <p>Inception to Date - Milestone Chart Programming Document Final Sign-Off ? 9/3/10 - Complete</p>	<p>Activity Code 1 236220 Activity Code 2 Activity Code 3 Activity Code 4 Activity Code 5 Activity Code 6 Activity Code 7 Activity Code 8 Activity Code 9 Activity Code 10</p>

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	60NANB9D9140	066470972	2011 / 3	No

Program Design Budget
Complete ? 8/31/10 - Complete
Schematic Design Documents
Complete ? 9/24/10 - Complete
Schematic Design Budget Due
? 10/14/10 - Complete
100% Design Development
Documents Complete ? 3/10/11
? Complete
100% Design Development
Budget Due ? 4/8/11 -
Complete
95% Construction Document
Complete ? 8/8/11 - Complete
95% Construction Document
Budget Due ? 9/13/11 -
Complete
100% Construction Documents
Complete ? 9/15/11 ?
Complete

Project Status Less than 50% completed

**Total Federal Amount ARRA
Funds Received/ Invoiced** 617651.65

Number of Jobs 6.07

Description of Jobs Created Architects, Design Engineers,
Estimator, Technicians and
construction managers

**Total Federal Amount of ARRA
Expenditure** 817786.11

**Total Federal ARRA
Infrastructure Expenditure** 817786.11

**Infrastructure Purpose and
Rationale** Goals and Rationale Include:
To provide investments needed
to increase economic efficiency
by spurring technological
advances in science and
health; to construct a building
for Advanced Science,
Innovation and Commerce at
Auburn University to house
research clusters in the areas
of quality standards and
measurements and marine and
forecast sciences; to replace
outdated research laboratories
and provide a space for
interdisciplinary and
multidisciplinary research
activities.

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	60NANB9D9140	066470972	2011 / 3	No

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	60NANB9D9140	066470972	2011 / 3	No

Infrastructure Contact

Name	Lester Eugene Taylor 'Gene'	Street Address 1	301 Samford Hall
Email	taylorl2@auburn.edu	Street Address 2	College Street
Phone	(334) 844-5959	Street Address 3	
Ext		City	Auburn University
		State	AL
		ZIP Code + 4	36849 - 0001

Primary Place of Performance

Address 1 570 Devall Drive
Address 2
City Auburn
Country Code US
State AL
ZIP Code + 4 36832 - 6945
Congressional District 03

Recipient Highly Compensated Officers

Prime Recipient Indication of Reporting Applicability	No	Officer 3 Name	
Officer 1 Name		Officer 3 Compensation	
Officer 1 Compensation		Officer 4 Name	
Officer 2 Name		Officer 4 Compensation	
Officer 2 Compensation		Officer 5 Name	
		Officer 5 Compensation	

Report Audit Trail

Created By Cindy Selman
Date Created 10/02/2011 10:37 PM
Last Updated By Cindy Selman
Last Updated On 10/10/2011 04:54 PM

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	60NANB9D9140	066470972	2011 / 3

Vendor Information

Sub Award Number		Payment Amount	25320.00
Vendor DUNS Number	005074302	Product and Service Description	Construction management services
Vendor Name	Brasfield & Gorrie, LLC		
Vendor HQ ZIP Code + 4	35233 - 3502		

Report Audit Trail

Created By	Cindy Selman
Date Created	10/02/2011 10:37 PM
Last Updated By	Cindy Selman
Last Updated On	10/10/2011 04:54 PM

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	60NANB9D9140	066470972	2011 / 3

Vendor Information

Sub Award Number		Payment Amount	53762.50
Vendor DUNS Number	005074302	Product and Service Description	Construction management services
Vendor Name	Brasfield & Gorrie, LLC		
Vendor HQ ZIP Code + 4	35233 - 3502		

Report Audit Trail

Created By	Cindy Selman
Date Created	10/02/2011 10:37 PM
Last Updated By	Cindy Selman
Last Updated On	10/10/2011 04:54 PM

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	60NANB9D9140	066470972	2011 / 3

Vendor Information

Sub Award Number	Payment Amount	142477.50
Vendor DUNS Number	Product and Service Description	Architect Fees
791807977		
Vendor Name		
Perkins + Will		
Vendor HQ ZIP Code + 4		
30309 - 7515		

Report Audit Trail

Created By	Cindy Selman
Date Created	10/02/2011 10:37 PM
Last Updated By	Cindy Selman
Last Updated On	10/10/2011 04:54 PM

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	60NANB9D9140	066470972	2011 / 3

Vendor Information

Sub Award Number	Payment Amount	143854.75
Vendor DUNS Number	Product and Service Description	Architect services
Vendor Name	Perkins + Will	
Vendor HQ ZIP Code + 4	30309 - 7515	

Report Audit Trail

Created By	Cindy Selman
Date Created	10/02/2011 10:37 PM
Last Updated By	Cindy Selman
Last Updated On	10/10/2011 04:54 PM

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	60NANB9D9140	066470972	2011 / 3

Vendor Information

Sub Award Number	Payment Amount	262359.25
Vendor DUNS Number	Product and Service Description	Architectural Services
Vendor Name	Perkins + Will	
Vendor HQ ZIP Code + 4	30309 - 7515	

Report Audit Trail

Created By	Cindy Selman
Date Created	10/02/2011 10:37 PM
Last Updated By	Cindy Selman
Last Updated On	10/10/2011 04:54 PM