AUBURN UNIVERSITY
FACILITIES MANAGEMENT

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

PROGRAMMING — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-368 Grp: DES	D: Margaret Devall C: Gary Arnold 6/13/17 Margaret Devall	Greene Hall - Rms 102 & 104, Refurbishments & New Furnishings For Dean's Suite Status: ORIG BUDGET APPR Phase:PROGRAMMING Budget: Total budget amount: $137,000. Client has requested scope change to remove a wall between room 105A & B. Schedule: Start end of summer 2017 or early fall. Current Task: Revising scope of work to reflect client request. Will have new scope to estimating this week. Next Step: New budget to client ASAP.	11/10/15	B: 1/12/17 E: 1/12/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
16-348 Grp: DES	D: Kirby Brown C: David Johnson 6/23/17 Kirby Brown	Bailey Small Animal Hospital - Dog Bone Park, Vehicle Access Gate Modifications Status: ORIG BUDGET APPR Phase:PROGRAMMING Budget: being developed. Schedule: being developed. Current Status: cost estimate complete, budget in process. Next Step: secure funding, process consultant contracts.	9/19/16	B: 3/15/17 E: 6/19/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
17-070 Grp: DES	D: Kirby Brown C: William Simons 6/23/17 Kirby Brown	Upper Coastal Plain Research Ctr (AAES) - Demolish Winfield Houses 1 & 2 Status: ORIG BUDGET APPR Phase:PROGRAMMING Budget: being developed. Schedule: being developed. Current Status: revised budget (based on AU estimate) developed and presented to client. Next Step: secure funding, determine best method of project implementation.	2/22/17	B: 5/11/17 E: 7/31/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

PROGRAMMING — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-131	D: Amy Bingham C: David Johnson	Wire Rd & Simms Rd - Installation Of Crosswalk Warning Light System Status: ORIG BUDGET APPR Phase:PROGRAMMING	4/10/17	B: 6/23/17 E: 7/24/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	6/28/17 Amy Bingham	Budget: No report. Schedule: Developing. (Anticipate fall semester study to obtain more accurate data.) Current Task: Scope submitted for review. Obtained proposal for traffic study from Volkert. Requested breakdown of fee. Negotiate proposed fee. Working with Change Corbett to obtain crash reports and accident information for the intersection. Next Step: Original design budget. Request design/study funds from R&R.						
17-148	D: George Reese C: David Johnson	Greene Hall - Repair & Repave Roadway & Semicircular Parking Lot Status: ORIG BUDGET APPR Phase:PROGRAMMING	5/1/17	B: 7/17/17 E: 6/19/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	6/23/17 George Reese	Budget: Developing estimates Schedule: Possibly to be complete FY18. Current task:Waiting for funding for design only. Next Step:Develop schedule and budget						
17-152	D: Walker Davis C:	Piedmont Research Unit (AAES) - New Fencing For AHR Pastures (Phase II) Status: SCOPING Phase:PROGRAMMING	5/3/17	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: DES	5/3/17 Matthew Wagner	PIF assigned to Walker Davis on 5/3/2017 as an Authority to Execute project.						
17-156	D: Kirby Brown C: David Johnson	Vaughan LAT Hospital - Connect To Bulk Oxygen Storage Tank At Bailey SATH Status: SCOPING Phase:PROGRAMMING	5/5/17	B: 7/21/17 E: 8/18/17 A:	B: 4/13/18 E: 4/13/18 A:	B: 5/8/18 E: 5/8/18 A:	B: 6/27/18 E: 6/27/18 A:	B: 8/26/18 E: 8/26/18 A:
Grp: DES	6/23/17 Kirby Brown	Budget: being developed. Schedule: being developed. Current Status: initial client meeting complete, developing scope of work. Next Step: complete scope of work, develop project budget.						

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

DESIGN — 10 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-207 Grp: DES	D: Daniel Clarke C: Wendy Peacock 6/28/17 Daniel Clarke	Veterinary Research Facility - Replace Air Handling Unit Status: DESIGN Phase:DESIGN Budget: Approved Schedule: On revised schedule Current Status: Prepare Bid Docs by 7-17-17 Next Step: Send to estimating	8/12/14	B: 12/3/14 E: 12/3/14 A: 12/3/14 $27,200	B: 9/25/17 E: 8/28/17 A:	B: 11/7/17 E: 11/7/17 A:	B: 12/26/17 E: 12/26/17 A:	B: 4/25/18 E: 4/25/18 A:
16-066 Grp: DES	D: Philip Johnson C: Wendy Peacock 5/19/17 Philip Johnson	CVM Kennel B2 - Provide A New Seamless Polymer Flooring System Status: DESIGN Phase:DESIGN Budget: Original R&R request approved 10/25/16. Allocation adjustment for outside architect services submitted 12/5/16 Schedule: Construction as scheduled to start 8/11/16. Current status: Scott Boomhoover. Agreement approved - 100% documents complete, review complete. Next step: - 100% document estimate in progress.	2/11/16	B: 10/28/16 E: 10/28/16 A: 10/28/16 $72,100	B: 6/9/17 E: 6/21/17 A:	B: 7/11/17 E: 7/25/17 A:	B: 8/30/17 E: 9/13/17 A:	B: 10/29/17 E: 11/12/17 A:
16-183 Grp: DES	D: Adam Mcmanus C: Wendy Peacock 6/28/17 Adam Mcmanus	Greene Hall - Roof Replacement Status: STUDY Phase:DESIGN Budget: In budget Schedule: On Schedule Current Task: Study Next Step: Report	5/10/16	B: 4/3/17 E: 3/17/17 A: 3/17/17 $38,393	B: E: A:	B: E: A:	B: E: A:	B: E: A:
16-260 Grp: OUA	D: David Bess C: David Johnson 5/23/17 David Bess	Bailey Small Animal Hospital - Basement, Build-Out For Clinical Pharmacology Lab & Research Space Status: CD Phase:DESIGN Schedule: On schedule Budget: On budget Current Task: Bid Documents review Next Step: construction pre-bid conference June 12	7/13/16	B: E: A: $2,300,000	B: E: 6/5/17 A:	B: E: 6/20/17 A:	B: E: 8/3/17 A:	B: E: 5/1/18 A:
16-264 Grp: DES	D: Kirby Brown C: Wendy Peacock 6/23/17 Kirby Brown	Linear Accelerator Laboratory - Renovations For Installation Of A New Linear Accelerator Status: STUDY Phase:DESIGN Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: scope developing study under way. Next Step: complete study, finalize scope of work and estimate, develop full project budget.	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 $15,400	B: 9/29/17 E: 12/8/17 A:	B: 10/3/17 E: 12/12/17 A:	B: 11/8/17 E: 1/17/18 A:	B: 7/5/18 E: 9/13/18 A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 | CONSTR.: 3 | HOLD_SCOPE: 12
DESIGN: 10 | CLOSEOUT: 4 | HOLD: 4

DESIGN — 10 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-265 Grp: DES	D: Kirby Brown C: Wendy Peacock 6/23/17 Kirby Brown	Ware Diagnostic Imaging Ctr - Renovations For Installation Of A New 3T MRI Scanner Status: STUDY Phase:DESIGN Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: scope developing study complete, presented to client June 15, 2017. Next Step: develop project budget, secure funding.	7/14/16	B: 9/23/16 E: 9/23/16 A: 9/23/16 $13,750	B: 9/29/17 E: 12/8/17 A:	B: 10/3/17 E: 12/12/17 A:	B: 11/8/17 E: 1/17/18 A:	B: 7/5/18 E: 9/13/18 A:
16-266 Grp: DES	D: John Lyons C: Daniel Dix 6/21/17 John Lyons	Greene Hall - Suite 160, Renovate For Use As Graduate Student Offices Status: DESIGN Phase:DESIGN Budget: Budget approved. Schedule: On track - no issues. Current Task: 6/21/2017-Submitted 100% CDs to Estimating Dept for final estimate. 6/19/2016-Received asbestos survey results. 5/30/2017-Received 95% comments. Next Step: Routing CDs for title sheet sign-offs.	7/14/16	B: 5/1/17 E: 5/1/17 A: 5/1/17 $153,234	B: 7/17/17 E: 7/25/17 A:	B: 8/8/17 E: 8/17/17 A:	B: 8/29/17 E: 9/7/17 A:	B: 10/28/17 E: 11/6/17 A:
16-308 Grp: DES	D: David Baker C: David Johnson 6/26/17 David Baker	HC Morgan Dr - Replace The Vehicle Access Gate Near Simms Rd Intersection Status: CONST CONTR Phase:DESIGN Budget: No budget issues. Schedule: No scheduling issues. Current task: Construction Contracts Next Step: Construction. Notes: Processing SPW for Georgia Automated Access to complete work.	8/17/16	B: 3/7/17 E: 6/2/17 A: 6/2/17 $13,200	B: E: 6/6/17 A:	B: 9/14/17 E: 6/8/17 A:	B: 7/17/17 E: 7/17/17 A:	B: 9/15/17 E: 9/15/17 A:
17-013 Grp: DES	D: Philip Johnson C: David Johnson 6/15/17 Philip Johnson	Greene Hall - Suite 125, Install A Stonhard Epoxy Floor System Status: DESIGN Phase:DESIGN Budget: Fees only approved Schedule: Not determined Current status: OA Agreement with SBA complete and approved Next step: 95% documents	1/12/17	B: 2/10/17 E: 2/10/17 A: 2/10/17 $14,000	B: 11/17/17 E: 11/17/17 A:	B: 11/28/17 E: 11/28/17 A:	B: 1/31/18 E: 1/31/18 A:	B: 4/1/18 E: 4/1/18 A:
17-097 Grp: DES	D: John Lyons C: William Ledbetter 6/30/17 John Lyons	Greene Hall - Suite 413, Lab Modifications & Emergency Power Receptacles Status: DESIGN Phase:DESIGN Budget: Approved. Schedule: On track. Current Task: 95% CDs are out for AU plan review with review comments due on 7/11/2017. Next Step: Incorporate review comments into 100% CDs, submit for final estimate.	3/13/17	B: 5/25/17 E: 5/19/17 A: 5/19/17 $17,922	B: 9/13/17 E: 9/13/17 A:	B: 9/21/17 E: 9/21/17 A:	B: 11/10/17 E: 11/10/17 A:	B: 1/9/18 E: 1/9/18 A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

CONSTRUCTION — 3 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-014	D: Nicholas Blair C: Nicholas Blair	Bailey Small Animal Hospital - Dog Walk Area, Artificial Turf & New Canopy Status: CONSTRUCTION Phase:CONSTRUCTION	1/12/16	B: 3/10/16 E: 2/7/17 A: 2/7/17 $72,100	B: 7/6/17 E: 5/5/17 A: 5/5/17	B: 7/18/17 E: 5/5/17 A: 5/5/17	B: 9/6/17 E: 7/24/17 A:	B: 11/5/17 E: 8/23/17 A:
Grp: DES	6/29/17 Nicholas Blair	Budget: Budget is good. Schedule: NTP date has been moved out to July 24th to accomodate 4-6 week lead time on shade structure. Current Task: Waiting on materials and NTP Date Next Step: Construction						
16-123	D: John Lyons C: Daniel Dix	Wolfe Barn - Install New Stall Doors & Frames Status: CONSTRUCTION Phase:CONSTRUCTION	3/23/16	B: 6/22/16 E: 6/22/16 A: 6/22/16 $218,944	B: 1/13/17 E: 12/19/16 A: 12/19/16	B: 1/17/17 E: 1/4/17 A: 1/4/17	B: 1/5/17 E: 1/5/17 A: 1/5/17	B: 10/24/17 E: 10/24/17 A:
Grp: IHC	6/22/17 Daniel Dix	Schedule: On modified schedule Budget: In budget Current status: Material procurement in process. New door frames were delivered with defects. Replacement frame fabrication in process by vendor. Next step: Schedule field crews upon door frame delivery.						
16-207	D: Nicholas Blair C: David Johnson	Southeastern Raptor Ctr - Amphitheater, Drainage Improvements For Restrooms Status: CONSTRUCTION Phase:CONSTRUCTION	5/20/16	B: 10/3/16 E: 10/3/16 A: 10/3/16 $70,800	B: 3/31/17 E: 4/14/17 A: 4/14/17	B: 3/28/17 E: 5/9/17 A: 5/9/17	B: 6/19/17 E: 6/19/17 A:	B: 7/9/17 E: 7/19/17 A:
Grp: CPM	6/29/17 David Johnson	Budget: No Budget Problems Schedule: On Schedule. NTP issued for 6/19/17. Current Task: Excavating and setting storm pipe. Next Step: Replace sidewalk. Backfill and final grade.						

CLOSEOUT — 4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
14-136	D: Kirby Brown C: Wendy Peacock	Greene Hall - Suite 403, HVAC Upgrades & Improvements Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	5/14/14	B: 3/3/15 E: 3/3/15 A: 3/3/15 $305,000	B: 5/9/16 E: 5/9/16 A: 5/9/16	B: 6/23/16 E: 6/23/16 A: 6/23/16	B: 1/9/17 E: 1/9/17 A: 1/9/17	B: 5/8/17 E: 6/30/17 A: 6/30/17
Grp: CPM	6/29/17 Wendy Peacock	Project is Substantially Complete as of 6/30/17.						

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

CLOSEOUT — 4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-130 Grp: CPM	D: David Bess C: Wendy Peacock 7/5/17 Wendy Peacock	Food Animal Research Facility - New Building Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Punch List Items Remaining: - July 10th week remaining floor coating under the sorter and tilt table will be installed. - Install owner furnished head gates once they arrive on site. - Get heavy construction to install some bollards that were not shown on the plans around Electrical Distribution equipment, per the client's request. - Removal of silt fence once ADEM releases permit.	5/5/15	B: 12/9/15 E: 12/9/15 A: $3,400,000	B: E: 2/29/16 A: 2/29/16	B: 4/12/16 E: 4/28/16 A: 4/28/16	B: 6/27/16 E: 6/27/16 A: 6/27/16	B: 5/3/17 E: 5/17/17 A: 5/17/17
15-344 Grp: DES	D: Kirby Brown C: Kirby Brown 6/23/17 Kirby Brown	Greene Hall - Room 130 (Mechanical), Replace The Boiler Stack Status: FINANCIAL CLOSEOUT Phase:CLOSEOUT Budget: no budgetary issues at this time. Schedule: no schedule issues or delays at this time. Current Status: punch list items complete, awaiting final invoicing. Next Step: close project.	10/22/15	B: 12/1/15 E: 12/1/15 A: 12/1/15 $95,300	B: 6/10/16 E: 6/10/16 A: 6/10/16	B: 6/30/16 E: 6/30/16 A: 6/30/16	B: 10/3/16 E: 10/3/16 A: 10/3/16	B: 12/2/16 E: 4/7/17 A:
16-080 Grp: CPM	D: Kirby Brown C: Wendy Peacock 7/5/17 Wendy Peacock	Greene Hall - Roof Replacement Over The Dean's Suite Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Items Needed for Close: - Release of Liens - Final Payment	2/23/16	B: 5/3/16 E: 5/3/16 A: 5/3/16 $129,000	B: 11/29/16 E: 11/7/16 A: 11/7/16	B: 11/22/16 E: 11/8/16 A: 11/8/16	B: 1/6/17 E: 1/6/17 A: 1/6/17	B: 3/7/17 E: 3/7/17 A: 3/7/17

HOLD_SCOPE — 12 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
13-176 Grp: DES	D: Philip Johnson C: David Johnson 6/15/17 Philip Johnson	North AU Equine Facility - Collection Barn, Building Addition For New AUESPP Lab Space Status: HOLD_SCOPE Phase:HOLD_SCOPE On hold	7/16/13	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

HOLD_SCOPE — 12 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-088 Grp: DES	D: Philip Johnson C: Gary Arnold 6/15/17 Philip Johnson	Bailey Small Animal Hospital - Rm 0116, Renovate For Storage Of Medical Records Status: HOLD_SCOPE Phase:HOLD_SCOPE ON HOLD	3/1/16	B: 4/27/16 E: 7/20/16 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
16-231 Grp: DES	D: Philip Johnson C: Wendy Peacock 6/15/17 Philip Johnson	Bailey Small Animal Hospital - Rm 2216, Build-Out For New Anesthesia Recovery Room Status: HOLD_SCOPE Phase:HOLD_SCOPE Budget: Fees only budget approved for design. Schedule: Schedule pending scope revisions. Current status: Client revising scope of work. Next step: OA Agreement when revised scope of work determined.	6/3/16	B: 12/13/16 E: 5/3/17 A: 5/3/17 $38,800	B: 6/9/17 E: 2/1/18 A:	B: 9/19/17 E: 2/13/18 A:	B: 8/23/17 E: 4/4/18 A:	B: 11/21/17 E: 7/13/18 A:
16-309 Grp: DES	D: John Lyons C: 12/9/16 John Lyons	Hoerlein Hall - Rms 307-313 & 559, Renovate For Use By Canine Performance Sciences Status: HOLD_SCOPE Phase:HOLD_SCOPE 10/28/2016-Client Joe Lewis has requested for the project to be placed on hold until the user group can define their needs.	8/17/16	B: 10/19/16 E: 1/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
16-373 Grp: DES	D: David Baker C: Gary Arnold 4/12/17 David Baker	Vaughan LAT Hospital - Monitored Vehicle Access System For Bovine Dr Entrance Status: HOLD_SCOPE Phase:HOLD_SCOPE Project placed on Hold on 4/11/17.	9/23/16	B: 12/2/16 E: 4/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

HOLD_SCOPE

12 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-376 Grp: DES	D: Adam Mcmanus C: David Johnson 5/2/17 Adam Mcmanus	Vet Med Kennels & PDRL Building A - Roof Replacements Status: HOLD_SCOPE Phase:HOLD_SCOPE Budget: TBD Schedule: October - FY18 Design commences Current Task: On Hold Next Step: Phasing Plan/Design	9/23/16	B: 3/22/17 E: 3/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
16-383 Grp: DES	D: David Baker C: David Baker 4/12/17 David Baker	Vaughan LAT Hospital - Suite 1259, Relocate Card Access System To Main Entry Status: HOLD_SCOPE Phase:HOLD_SCOPE Project placed on Hold on 4/11/17.	9/23/16	B: 12/2/16 E: 2/24/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
16-384 Grp: DES	D: David Baker C: David Johnson 4/12/17 David Baker	Vaughan LAT Hospital - Replace Vehicle Access Gates 5 & 6 Status: HOLD_SCOPE Phase:HOLD_SCOPE Project placed on Hold on 4/11/17.	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
16-385 Grp: DES	D: David Baker C: Wendy Peacock 4/12/17 David Baker	Vaughan LAT Hospital - Replace Vehicle Access Gates 7 & 8 Status: HOLD_SCOPE Phase:HOLD_SCOPE Project placed on Hold on 4/11/17.	9/23/16	B: 12/2/16 E: 3/13/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
17-072 Grp: DES	D: David Baker C: William Ledbetter 5/25/17 David Baker	CVM Large Animal Barns - LED Lighting Upgrades Status: HOLD_SCOPE Phase:HOLD_SCOPE Budget: R&R requested. Schedule: No schedule issues at this time. Current Status: Original Budget Approval. Next Step: Design. Notes:	2/23/17	B: 5/10/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

HOLD_SCOPE — 12 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-132 Grp: DES	D: David Baker C: David Baker 5/25/17 David Baker	Bailey Small Animal Hospital - Suite 1405, Power For Existing Card Access System Status: HOLD_SCOPE Phase:HOLD_SCOPE Budget: No budget issues at this time. Schedule: No schedule issues at this time. Current Status: Original Budget Approval. Next Step: Design. Notes: Estimate provided by Jason Barton with Convergint.	4/10/17	B: 6/23/17 E: 6/9/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
17-151 Grp: DES	D: George Reese C: David Johnson 5/19/17 George Reese	Piedmont Research Unit (AAES) - New Pole Barn For CVM Cattle Research Status: HOLD_SCOPE Phase:HOLD_SCOPE Budget: Routing Schedule:Developing (project must be complete by 10/1/2017). Current task:Developing schedule Next Step:Budget to Client	5/3/17	B: 7/19/17 E: 6/1/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

HOLD — 4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
16-204 Grp: DES	D: Kirby Brown C: Wendy Peacock 2/13/17 Kirby Brown	CVM Multipurpose Building - Remove Gas Heating System & Connect to Central HW System Status: HOLD Phase:HOLD February 13, 2017: Budget: no funding secured. Schedule: schedule on hold pending funding. Current Status: design complete, R&R funding not available, project placed "ON HOLD" pending funding. Next Step: secure funding, restart project.	5/19/16	B: 8/18/16 E: 8/18/16 A: 8/18/16 $36,000	B: 3/15/17 E: 11/20/17 A:	B: 3/21/17 E: 12/12/17 A:	B: 4/26/17 E: 1/17/18 A:	B: 8/23/17 E: 5/16/18 A:
16-306 Grp: DES	D: Nicholas Blair C: David Johnson 6/29/17 Nicholas Blair	Southeastern Raptor Ctr - Training Facility, Install New Fencing For Rear Walkway Status: HOLD Phase:HOLD Budget: Under re-evaluation concerning possible scope change Schedule: On hold while scope change is developed and evaluated Current Task: Working with LBYD to provide scope and estimate to add additional with to the walkway. Currently evaluating the possiblilty of using wood decking/railing Next Step: New scope estimate	8/17/16	B: 10/19/16 E: 3/9/17 A: 3/9/17 $78,700	B: 6/7/17 E: 7/13/17 A:	B: 6/20/17 E: 7/25/17 A:	B: 7/27/17 E: 8/30/17 A:	B: 8/26/17 E: 9/29/17 A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 40
Total Approved Budgets: $7,109,843

PROGR.: 7 CONSTR.: 3 HOLD_SCOPE: 12
DESIGN: 10 CLOSEOUT: 4 HOLD: 4

HOLD — 4 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-017 Grp: DES	D: Philip Johnson C: David Johnson 6/15/17 Philip Johnson	Poultry Disease Research Lab Bldg A - Replace Existing Linoleum With Epoxy Floor System Status: HOLD Phase:HOLD On Hold	1/17/17	B: 3/31/17 E: 3/7/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
17-031 Grp: DES	D: Philip Johnson C: Wendy Peacock 6/15/17 Philip Johnson	Vaughan LAT Hospital - Rm 1119E, Renovate To Provide A New Equine Treatment Room Status: HOLD Phase:HOLD On Hold	1/25/17	B: 4/11/17 E: 3/22/17 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A: